



GOVT OF ASSAM  
OFFICE OF THE DEPUTY COMMISSIONER  
GOALPARA (ASSAM)  
(DEVELOPMENT BRANCH)

☎ 03663- 240030 / 240028

FAX – 240314

e-mail: dc-goalpara@nic.in

**Minutes of the meeting of District Development Committee, Goalpara held on 06<sup>th</sup> October, 2022 from 11.30 AM in the Conference Hall of DC's Office, Goalpara**

**Members present- As per Annexure- A**

Shri Khanindra Choudhury, IAS, Deputy Commissioner, Goalpara presided over the meeting.

At the very outset, the Deputy Commissioner cum Chairperson of DDC, Goalpara welcomed all the members present in the meeting and initiated the discussion point wise as per agenda.

The meeting reviewed the progress of the schemes of different departments, discussed inter departmental issues and resolved as under-

**Health & Family Welfare:-**

1. The Chairperson instructed the Joint Director of Health Services, Goalpara to elaborate about the action taken on the actionable points of their department as resolved in the last DDC Meeting. The Joint Director of Health Services, Goalpara informed that he has requested the Inspector of Schools, Goalpara to communicate with the District Immunization Officer, Goalpara for completion of precautionary dose for COVID-19 in schools and colleges.

2. Regarding precautionary measures against Japanese Encephalitis in the district, the JDHS, Goalpara informed the house that following precautionary measures have been taken:-

- a) Strengthening of Fever Surveillance
- b) Case based fogging is going on.
- c) Conduct of 4 Nos. of Mega Health Check-up Camp under Lakhipur, Agia, Mornoi & Matia BPHC area and 01 special Health Check-up Camp at Nakalipara, Ramharir Char of Khamuja MPHC under Agia BPHC and regular Health Check-up Camps throughout the district.
- d) 02 Nos. of letters have already been written to the Mission Director, Assam regarding various requirement of Health Institution under Goalpara district.

3. Joint Director of Health Services, Goalpara informed that a meeting was held with i/c Sub-Divisional Medical & Health Officer, Lakhipur BPHC and Deputy Superintendent, Dudhnoi CHC/FRU wherein Jt. Director of Health Services, Goalpara instructed them to accommodate the normal delivery patients in their respective hospitals.

The Chairperson instructed the Inspector of Schools & DEEO, Goalpara to cooperate with the Joint Director of Health Services, Goalpara for completion of precautionary dose of Covid-19 for 18+ age group immediately. Also instructed the Joint Director of Health Services, Goalpara to ensure that the doctors are residing in their allotted quarter of respective hospitals so that the patients are able to get proper treatment in time. The Chairperson also instructed JDHS, Goalpara to take the matter of Mornoi BPHC seriously regarding non-availability of doctors in their residential quarter. The Chairperson instructed the Executive Engineer, PWD(B) to complete the works of pending works of Dudhnoi CHC/FRU immediately.

**Action : Joint Director of Health Services, I.S. & EE, PWD(B), Goalpara**

**Handloom & Textile :-**

The Assistant Director, Handloom %& Textiles, Goalpara informed the house about the pending works under their department as follows :-

**SWANIRBHAR NAARI :-** Under this scheme, total 13751 weavers had been registered and after verification of 13097 nos. are approved and 654 nos rejected.

**SAMRATH TRAINING PROGRAMME :-** Under this scheme 12 nos. of weavers have completed 45 days of training programme in Handloom & Textile Centre, Goalpara.

**WEAVERS MUDRA SCHEME :-** Under this scheme 30 nos. of proposal of Mudra Loan have been submitted to the various banks out of which 10 nos. have been sanctioned and 50% of the applied amount have been credited to the bank account of weavers beneficiaries.

0/2



**HANDLOOM MARK** :- In Handloom Mark, there are 71 nos. of Weavers registered their name to exhibit and sale their products.

Deputy Commissioner, Goalpara instructed the Assistant Director, Handloom & Textile, Goalpara to communicate with the concerned bank managers for credit of pending amounts of Mudra Loan into the account of concerned weavers beneficiaries.

**Action: Deputy Director, Handloom & Textiles, Goalpara**

**SERICULTURE :-**

Assistant Director of Sericulture, Goalpara informed the house that under the Central Sponsored Scheme-2022-2023- "Assistance for construction of Eri rearing house with start up tools", 100 nos. beneficiaries have been selected out of which 97 nos. of beneficiaries have already been disbursed @ Rs.90,000/- to each beneficiary.

Deputy Commissioner, Goalpara instructed the Asstt. Director, Sericulture, Goalpara to provide Utilization Certificate of 100% utilization of fund immediately.

**Action: Assistant Director of Sericulture, Goalpara**

**FISHERY:-**

DFDO, Goalpara informed about the activities under Fishery Department, Goalpara as follows \_

1. Fish & Seed Production, Export & Import under fishery department of Goalpara district. Also informed about the present demand of Table Fish of Goalpara district which is 11565-3 MT.

2. Under Modular Cage Culture CMSGUY Phase-II, 5 nos. of Battery of cages have been installed at Urad Beel Min Palan Unnayan Sammittee, Borpukhuri Unnayan Sammittee, Dhamar Raijan Co-operative Society, Lakhipur, Manas Padmabari Fishery Cooperative Society, Lakhipur and Badhai Matshya Utpadan Ghat, Dudhnoi.

3. Construction of Small Biofloc under PMMSY 2021-22 in Balijana and Jaleswar Block.

4. 14 Nos. of E-Rickshaw with ICE Box under PMMSY 2020-21(Additional) have been distributed.

5. Inauguration of Mini Fish Feed Mill under PMMSY, 2021-2022 by Deputy Commissioner, Goalpara as on 12-09-2022 in respect of Anamika Dey W/o Manikanta Dey (beneficiary) of Dubapara village under Goalpara district.

6. Inauguration programme of AMRIT DAROVAR in Matia and Rangjuli Development Block on 17/9/2022.

7. Weed clearance work at Bojrang Beel, Lakhipur and Bher Bheri Beel, Matia under APART, 2020-212 and construction of Rearing Tank at Bojrang Beel, Lakhipur.

The Chairperson, DDC, Goalpara instructed the DFDO, Goalpara to expedite the works of all the Schemes under Fishery Department so that the works may be completed within the stipulated time limit. Also instructed to take any ongoing scheme at the lake of Kothakuthi Gaon Panchayat area under Ronjguli TD Block under Goalpara district for development of that area. Further, Deputy Commissioner, Goalpara instructed DFDO to look in to the matter of E-Rickshaw with ICE Box distributed under PMMSY 2020-21 so that the E-Rickshaw have been properly utilised.

**Action: DFDO & CO, Rongjuli**

**PWD BUILDING :-**

On being asked by the Deputy Commissioner, Goalpara, about the action taken on the pending works under PWD(B) Department, the Executive Engineer PWD(B), Goalpara informed Deputy Commissioner as follows :-

1. Regarding construction of Model School at Chatabari, balanced work order issued on 28-09-2022 and work will be started soon.

2. Regarding construction of ITI Nidanpur, Lakhipur, Goalpara, contractor resume the work on 18-08-2022. But work progress is slow.

3. Regarding construction of Bishnu Rabha Auditorium Hall at Dudhnoi, work is in progress.

4. Regarding construction of Model Residential School at Kuchdhowa, work is in progress. The target date of completion as per agreement is Oct/ 2022.

5. Regarding construction of Secretariat Building at Rabha Hajong Autonomous Council at Dudhnoi, work is in progress

6. Regarding construction of Sports Complex and Stadium at Dudhnoi, work is in progress.

7. Regarding establishment of New Polytechnic at Goalpara, work is in progress. Work completed up to 95%.

8. Regarding construction of ICU at 200 bedded Civil Hospital, Bhalukdubi, Goalpara, work stopped by the contractor since last 3 months. Bills submitted for Rs. 291.52 Lakh but payment not yet made.

9. Regarding construction of new Model Women College at Jaleswar, work is in progress. Progress is slow. Notice issued to the contractor to gear up the progress and complete the same as per agreement.

10. Regarding construction of Dist. Science Centre at Goalpara, work is in progress but slow. Notice issued to the contractor to gear up the progress and complete the same as per agreement.

11. Regarding construction of Dudhnoi IB Dudhnoi (construction of caretaker qtr at Dudhnoi IB), Work is in progress and will be completed on Nov, 2022.



12. Regarding construction of ECPR-II (PICCO) at 200 bedded Civil Hospital, Goalpara, Tender amount work completed. Addl. work not completed due to non-approved of working estimated which was pending at Director of NHM, Guwahati.
13. Regarding construction of KGVB at Jaleswar, work is in progress.
14. Regarding construction of Office Building of Inspector of Schools at Bhalukdubi, Goalpara, work is in progress. 1<sup>st</sup> running bill was submitted on Oct/2021 an amounting to Rs. 68.30256 Lakh but payment not yet made till to date.
15. Regarding construction of Sub-Centre at Khalsaghanga, work is in progress.
16. Regarding construction of Labour room at Rajmita Sub-Centre, as per application of contractor, the local miscreant has been harassing him for which he has to stop the work. In this regards the matter was perused to the Deputy Commissioner Goalpara vide this office letter no. TB-226/10-11/Pt-IV/BLD/1024, Dt.25-08-2022.
17. Regarding construction of AWC at Jyotinagar Moktab LP School, work completed & handed over.
18. Regarding construction of AWC at Bualipara, Tilapara, the original contractor has applied to withdraw the work from him. Hence the re-allotment is under process.
19. Regarding construction of AWC at Godhabori Muslimpara, work is in progress.
20. Regarding construction of AWC at Fofonga Majorpara, work completed & handed over.
21. AWC at Dapkarbhita & AWC at Bapurbhita, land not yet handed over.

Deputy Commissioner, Goalpara instructed the EE, PWD(B) Goalpara to look into the matter of construction of new Model Women College at Jaleswar seriously as several complaints have been received in this regard. Also instructed to submit a separate list of all the pending works under their department immediately. Regarding construction of Office Building of Inspector of Schools at Bhalukdubi, Goalpara, Deputy Commissioner, Goalpara asked the EE, PWD(B), Goalpara to inform the concerned contractor of Office Building of Inspector of Schools to meet the Deputy Commissioner, Goalpara immediately. Regarding harassment of contractor during construction of Labour room at Rajmita Sub-Centre by the local miscreants, Deputy Commissioner, Goalpara asked the EE, PWD(B), Goalpara to contact with the Circle Officer, Lakhipur Revenue Circle, Lakhipur to resolve the issue. The Chairperson instructed the EE, PWD(B), Goalpara to take necessary steps to complete all the pending works within the stipulated time limit.

**Action : EE, PWD(B), Goalpara, IS, Goalpara & CO, Lakhipur**

**PWD(NH) :-**

The EE, PWD (NH) detailed about the ongoing projects under PWD, Guwahati NH Sub-Division under the jurisdiction of Goalpara district as on 30/9/2022.

1. Regarding construction of new Bridge over River Krishnai (Br.No.34/1) on NH-37(New-17) under EPC mode, bridge proper completed, bituminous work of approaches completed, Mastic Asphalt wearing coat and road safety works are in progress.
2. Regarding strengthening to NH-217 (new)/NH-51(old) from km.0/000 to km21/853 under Guwahati NH Division from Paikan to Bajengdoba for the year 2020-21 in the state of Assam ,12.18 km of BC works and 16.00 km of Micro surfacing works have been completed and the remaining work is in progress. EOT-2 applied up to 11/10/2022 and under scrutiny at deptt. Liquidated damages (LD) has been imposed on the contractor.
3. Regarding periodic renewal from km 52/000(Amjonga) to km73/000(Dhupdhara), km 134/000 (Airport Road) to km 140/000, km 141.325 to km 141.825 and km 146.00 to km 146.227 on NH-17 under ARP for the year 2021-22 in the state of Assam in EPC mode, the project is under tendering process at O/o the Chief Engineer, PWD(NH Works), Assam.

Deputy Commissioner, Goalpara instructed the EE, PWD(NH), Goalpara to take new schemes of construction of interconnected concrete Paver Block Road at the following water logged stretches across the road Goalpara Town to Sholmari point :-

1. Bhalukdubi (near railway over bridge).
2. Durgamandir to Bapujinagar Road.
3. In front of FCI Godown, Goalpara.

**Action: EE, PWD(NH)**

**PWRD, Dudhnoi & Goalpara East Territorial Road Divn, Goalpara:-**

- 1) EE, PWRD, Dudhnoi & Goalpara East TRD informed the house about the progress of all ongoing PMGSY works sanctioned during 2017-18 & 2020-21 as follows :-

**PMGSY (2017-18)**

- a) Construction of Meshelkhowa to Hatigaon Road is in progress.
- b) Construction of Lower Chotipara to Bodahapur via Katasibari Road is in progress.

**PMGSY (2020-21)**

- a) Regarding construction of MRL03-Campbazar to Nepalikhuti via Mornoi Road, PC & SC 3.90km completed, 8 nos. HPC completed.
- b) Construction of MRL04 Domoni to Bahati via Dalgoma Road.
- c) Construction of MRL14, Nepalikhuti Krishnai Road, PC & SC 6.80 km completed. 7 no. culvert completed.
- d) Construction of MRL19-Darangiri Nandeswar, 6.58 km carpeting completed. 3 HPC completed. Balanced length-20.00M.



- e) Construction of MRL-Matia Simlitolola.
- f) Construction of T08-Bolbola to Bodhapur Hatigaon.
- g) Construction of MRL03-NH-37 Kothakuthi-I to Badakuwa Meghalaya Border via Athabari Bazar.
- h) MRL04-NH37 to Ambari Part-III, 8.4 km carpeting completed, Road furniture Left, 11 nos of CD works completed, 270 m side drain completed, Balanced Length-300.00M.
- i) Regarding construction of MRL10-Patpara II Tiplai.
- j) Regarding construction of MRL-Dighali to Chapplai Road, 5 nos. of HPC completed 6.00km OGPC completed, 0.750km side drain completed, balanced length-100.00M.
- k) Regarding construction of MRL01-Nayapara to Khalisabhita Road, work completed.
- l) Regarding construction of T04-Krishnai Chariali to Resu Belpara, work completed, road furniture left.
- 2) The Executive Engineer, PWRD, Dudhnoi & Goalpara East TRD informed the house about the progress of works of all ongoing Bridges under PMGSY for the year 2017-18 & 2018-19 as follows :-
- L042-Meshelkhowa to Hatigaon Road, approach work, protection work is ongoing.
  - L043-Lower Chotiipara to Bodhapur via Katasibari Road, superstructure work in progress. One Span completed.
- 3) The EE, PWRD, Dudhnoi & Goalpara East TR Divn. submitted abstract of ongoing works other than PMGSY.
- 4) The EE, PWRD, Dudhnoi & Goalpara East, TR Divn. informed about the RIDF progress as on 29/9/2022 as follows :-
- Construction of RCC Bridge No.1/1 on Singimari to Mornoi Road wherein the progress is 55% % and targeted date of completion is March,2023.
  - Construction of RCC Bridge No. 4/3 on Nayapara Bahati Road wherein the progress is 46% and targeted date of completion is March, 23.
  - Construction of RCC Bridge No.5/1 on Beltola to Kurubhasa Road wherein the progress is 89% and targeted date of completion is March, 23.
  - Construction of RCC Bridge No.1/1 on Bahati Balapara to Singimari Road including approaches & protection works under Mahabir Lachit-Chilarai Setu Nirman Abhijan under RIDF-XXIV of NABARD wherein the progress is 26% and the targeted date of completion is March, 23.
  - Construction of RCC Bridge No. 1/1 on the road from Harimura to Krishnai Mornoi Road via Mazgaon Masjid under MLCSNA of RIDF-XXV of NABARD for 2019-20 wherein the progress is 58.92% and targeted date of completion is Oct, 22.
  - Construction of RCC Bridge No.1/1 on Padupara to Hekra Road under MLCSNA of RIDF-XXV of NABARD for 2019-20 wherein the progress is 29% and targeted date completion is Oct, 22.
- 5) The EE, PWRD, Dudhnoi & Goalpara East TR Divn. informed about the progress of works under RIDF-XXVI as :- Up-gradation and improvement of Krishnai Mendipathar Road under RIDF-XXVI of NABARD for 2020-21 in Dudhnoi LAC :- progress is 60% and stipulated date of completion as per tender is Dec/22.
- 6) The EE, PWRD, Dudhnoi & Goalpara East TR Divn. informed about up to date progress of SOPD (G) for the year 2020-21 as follows :-
- Construction of walking track along the periphery of Urapad Beel in Goalpara district under SOPD (G) for the year 2020-21 wherein the progress is 22% and targeted date of completion is Dec, 22.
  - Construction of NH-37 Road to Krishnai Harimura PWD Road via Velakhamar PWD under SOPD(G) for the year 2020-21 wherein the progress is 50% and targeted date of completion is Nov, 22.
  - Re-construction of road from Matia to Simlitolola road in Goalpara district under SOPD(G), 2020-21 wherein the progress is 45% and targeted date of completion is Nov, 22.
  - Construction of road i) Habangiri to Pahartoli via Kamarpara road ii) Sagunbahi LP School to Mowamari Road under SOPD(G) for the year 2020-21 wherein the progress is 60% and targeted date of completion is Nov, 2022.
  - Construction of road i) Khardang to Charakpara road ii) Culvert at Bongaon to Bamunepanikhowa Road under SOPD(G) for the year 2020-21 wherein the progress is 47% and targeted date of completion is Nov, 2022
  - Construction of road i) Rongjuli Bhakhrapara to Building Sonali Para Road ii) Rongjuli Dakuwakata to Sericulture Farm Jolapara road iii) Maju Borgam Village Road iv) Dudhnoi Hospital road under SOPD(G) for the year 2020-21 wherein the progress is 75% and targeted date of completion is Nov, 2022.
  - Up gradation and improvement of Darangiri Nandesawar Road under Signature Project of SOPD(G) for the year 2020-21 wherein the progress is 7% and targeted date of completion is Nov, 2022.
  - Re-construction of flood damaged road from Nepalikhuti to Krishnai Road under SOPD(FDR) for the year 2019-20 wherein the progress is 95% and targeted date of completion is Nov, 2022.
- 7) Regarding construction of RCC Br No. 3/1 on Garomari to Nabagata Simlitolola Road under conversion of 1000 nos. of SPT Bridges to RCC bridges for the year 2017-18, the EE, PWRD, Dudhnoi & Goalpara East TR Divn. informed that the progress is 80% and targeted date of completion is Dec, 2022. Work is re-allocated to Hafijur Rahman.
- 8) The EE, PWRD, Dudhnoi & Goalpara East TR Divn submitted progress of various schemes under APART in Goalpara district a follows :-
- Market Modernization and improvement programme(MMIP) of Amjonga Hat in Goalpara district PMY under APART wherein the progress is 85% and targeted date of completion is March, 23.



- b) Market Modernization and improvement programme (MMIP) of Khardang Weekly Market in Goalpara district PMY under APART wherein the progress is 56% and targeted date of completion is March,23.
- c) Market Modernization and improvement programme (MMIP) of Meshelkhowa Nabang Market in Goalpara district PMY under APART wherein the progress is 24% and targeted date of completion is March,23.
- 9) The EE, PWRD, Dudhnoi & Goalpara East TR Divn submitted progress of various schemes under CIDF, 2019-20 in Goalpara district a follows :-
- a) Widening and improvement of road from ASTC Police Point to Boro Bazar Tiniali at Goalpara under CIDF for the year 2019-20 wherein the progress is 80% and targeted date of completion is Dec, 22.
- f) Construction of Car Parking near BOC Point at Goalpara district under CIDF, 2019-20 wherein the progress is 95% and targeted date of completion is Dec, 22.
- g) Improvement of Road from Durga Mandir to Makri Road under CIDF for Goalpara town for the year 2019-20 wherein the progress is 48% and targeted date of completion is Dec, 22.
- 9) The EE, PWRD, Dudhnoi & Goalpara East TR Divn. informed about the construction of road from i) PWD road to section 0.7 towards Labour Colony via Tea garden Dispensary/Garden Office ii) PWD Road at Moijonga to Julia's House via LP School under SOPD(ODS) for the year 2020-21 wherein the progress is 75%.

**PWRD, Goalpara West & Jaleswar Territorial Road Divn, Lakhipur, Goalpara:-**

EE, PWRD, Goalpara West & Jaleswar Territorial Road Divn, Lakhipur, Goalpara informed the house about the progress of works of various schemes up to 30<sup>th</sup> Sept, 2022 as follows :-

- 1) WORKS OTHER THAN PMGSY :- As per abstract submitted by the EE, PWRD, Goalpara West & Jaleswar Territorial Road Divn, Lakhipur, the status of works other than PMGSY is as follows :-

Sl. No.	Head/Programme	No. of sanctioned Scheme (Road/Bridge)	Nos. of completed scheme (Road/Bridge)	Nos. of ongoing schemes(Road/Bridge)	Sanctioned year	Average physical progress of ongoing works (%)	Targeted date of completion
1	SOPD(G) for 2018-19	55	52	3	2018-19	67	Dec,22
2	SOPD(G) for 2020-21	25	13	12	2020-21	81	Dec,22
3	RIDF-XXIV	2	-	2	2018-19	81	Dec,22
4	RIDF-XXVI	2	1	1	2019-20	9	Aug,23
5	RIDF-XXVI	1	-	1	2020-21	40	Feb,23
6	RIDF-XXVII	2	-	2	2021-22	23	Feb,24
7	Signature Project(2020-21)	2	-	2	2020-21	69	Dec,22
8	Conversion of 1000 SPT BR. In RCC Bridge	1	-	1	2017-18	20	Mrch,23
9	Market Modernisation and improvement program(MMIP)	3	0	3	2020-21	71	Oct,22

2. PMGSY WORKS :- As per abstract submitted by the EE, PWRD, Goalpara West & Jaleswar Territorial Road Divn, Lakhipur, the status of ongoing PMGSY Works is as follows :-

Sl. No.	Phase	Nos. of works	Roads		Bridge			Average Physical progress of ongoing works(%)	Targeted date of completion
			Completed	Ongoing	Total nos. of bridge	Completed	Ongoing		
1	2017-18 (Regular)	59	51	8	8	3	5	87	31-12-22
2	2020-21	7	3	4	-	-	-	83	31-12-22

The Chairman DDC, Goalpara instructed the Executive Engineers, PWRD of both the division of Goalpara district to take necessary steps for early completion of all the works under different schemes. The Chairman DDC, Goalpara instructed both the Engineers to submit progress report in next DDC meeting.

**Action : EE, PWRD, Dudhnoi & Goalpara East Territorial Road Divn. & Goalpara West & Jaleswar Territorial Road Divn, Lakhipur**



**PHE :-**

EE, PHE informed Deputy Commissioner, Goalpara that in Char area, the contractors have not yet started works of 12 nos. of schemes under JJM in spite of issue of notice to the concerned contractors to execute the works immediately. Also informed that he has got less importance from GP level in execution of works of Solid Waste Management.

Deputy Commissioner, Goalpara instructed the EE, PHE to hold a separate meeting to discuss about various issues under PHE, Department.

**Action : EE, PHE, Goalpara****WATER RESOURCE :-**

The Executive Engineer, WR Division, Goalpara informed about the status of pending/ongoing schemes executed under SOPD-G/CM Package/NABARD/FMP/DoNER/Signature Project/SOPD\_FDR/SDRF etc.

Sl. No.	Name of Scheme	Up to date progress as on 30/9/22	Targeted date of completion	Remarks
1	Immediate measures to recoup the damage section of marginal bund of L?B of Dudhnoi River in different reaches from Dudhnoi to Nandeswar under SDRF for 2020-21	95%	15/11/2022	Work in progress
2	Anti-erosion measures to protect the Baniapara and its adjoining areas from the erosion of river Brahmaputra under SOPD-FDR	40%	31/1/2023	Work will be restarted after flood period is over
3	Immediate measures for restoration of B/dyke from Kharmuja to Nlchinpur at Politary ara from flood damages of river Brahmaputra under SDRF for the year 2021-22	11.63%	31/01/2023	Work will be started after flood period is over and supply of material started
4	Immediate measures to protect Dhumergat HS School and State Dispensary from river Ghagua,2022-23 under SDRF	12%	31/12/2022	Work is in progress and will be started after flood period is over.
5	Protection of L/B of river Jinjiram opposite Shiv Mandir at Lakhipur under SOPD-FDR, 2021-22	-	-	Work will be started after flood period is over.
	Protection of Durga Mandir from the erosion of river Gara at Lakhipur Town under SOPD-FDR, 2021-22	-	-	Work will be started after flood period is over.

The Chairperson, DDC, Goalpara instructed the EE, WR Divn., Goalpara to monitor all the works under their division and take necessary steps to complete all the pending works within stipulated time limit.

**Action : EE, WR Division & ADC, DDMA****AGRICULTURE :-**

- 1) The DAO, Goalpara submitted status report of works under various schemes like-RKVY-RAFTER, DM, AMM,NFSM,BGREI, HMNEHPMKS, APART& ATMA under their department.
- 2) The DAO, Goalpara submitted report on action taken for 100% completion of EKYC as follows :-
  - a) List of pending EKYC Development Block as well as Revenue Village wise has been shared with all BDOs for needful action with the help of District Administration.
  - b) All AEA/AAI/AI/ADOs are being engaged along with all CSC VLEs and PFCs for completion of pending EKYC with awareness in the GPs.
- 3) The DAO, Goalpara submitted the status of PMFBY scheme as – total target for Farmers Registration- Kharif- 2022 is 65201 nos. and total achievement is 19402.
- 4) The DAO, Goalpara submitted final paddy procurement report KMS 2021-22 1<sup>st</sup> Crop as follows-
  - a) Total target of the district in KMS 2021-22(1<sup>st</sup> Crop) -16300MT
  - b) Total quantity issued by the department of Agriculture, Goalpara in KMS 2021-22 1<sup>st</sup> Crop – 9506.3 MT
  - c) Total nos. of Farmers Certificate issued by the department of Agriculture, Goalpara in KMS 2021-22 1<sup>st</sup> Crop- 1685 Nos.
  - d) Total quantity procured by Agencies in KMS 2021-22 1<sup>st</sup> Crop- 4633.3MT.
  - e) Total nos. of farmers benefited in procurement process in KMS 2021-22 1<sup>st</sup> Crop-743 Nos'



- 5) The DAO, Goalpara submitted paddy procurement report KMS 2021-22 2<sup>nd</sup> Crop till 29<sup>th</sup> Sept, 2022 as
- Total target of the district in KMS 2021-22(2<sup>nd</sup> Crop)-6000MT.
  - Total quantity issued by the department of Agriculture, Goalpara in KMS 2021-22(2<sup>nd</sup> Crop) till 29<sup>th</sup> Sept, 2022- 16578.67 MT.
  - Total nos. of farmers certificate issued by the department of Agriculture, Goalpara in KMS 2021-22(2<sup>nd</sup> Crop) till 29<sup>th</sup> Sept, 2022- 221 nos.
  - Total quantity procured by agencies in KMS 2021-22(2<sup>nd</sup> crop) till 29<sup>th</sup> Sept, 2022- 426.28 MT.
  - Total nos. of farmers benefited in procurement process in KMS 2021-22(2<sup>nd</sup> crop) till 29<sup>th</sup> Sept, 2022-50 nos.

6) The DAO submitted the status of Rural Infrastructure Development Fund ( Civil Works) as follows:

- Construction of knowledge centre with training hall at SDAO office complex Dudhnoi- progress is 59%.
- Construction of knowledge Centre with training hall at Agia - progress is Nil. Due to tremendous up thrush water at trenches of column footing the crusting work of footing could not done though the water is pump out. Work will be started very soon.

7. The DAO informed that under the Chief Minister Samagra Gramya Unnayan Yojana (CMSGUY) for the year 2020-2021, Total Target ( Mini Truck=33 Nos. , Mini Rice Mill=81 Nos.) and Achievement:( Mini Truck-14 Nos., Mini Rice Mill - Nil).

8. The DAO informed that under the Village Level Farm Machinery Bank (VLFMB) under Sub-Mission of Agril Machinery (SMAM) for the year 2020-2021: Target-6 Nos. Achievement-6 Nos.

The Chairperson, DDC, Goalpara instructed the DAO, Goalpara to expedite the process for implementation of various schemes under Agricultural Department and make successful of all the schemes with proper distribution of various items and beneficiary selection and submit progress report in detail in next DDC meeting.

**Action: ADC (Agri.) & DAO, Goalpara.**

### **Education:**

1. The Inspector of Schools, Goalpara informed about the progress of different activities under Secondary Education till September, 2022 as follows :-

a) The work for construction of Science laboratory & Computer Laboratory etc. in various Schools of the district have already been completed and the works of Khutabari Anchalik High School, Baladmari Char High School, Hussainia High Madrassa, Rongsai High School are in progress.

b) 95% works for construction of Science Lab at Jira Tirang High School, Hatigaon High School, MKN Memorial High School, Kalyanpur High School and Badahapur High School have already been completed.

c) Construction of CWSN Toilet at Matia High School, Goalpara Vidyapith High School, Goalpara Girls High School & Goalpara High Madrassa for the year 2018-19 have already been completed.

d) Construction of Girls Toilet at Khalisabhita Sr. Madrassa (Khalisabhita High School) & Nehru Vidyapith Model School has already been completed.

e) Construction of ACR, Art/Craft Room, Library at Central Girls High School and Construction of ACR, Art/ Craft room, Science Lab. & Library at Matia High School is in progress.

2. The Inspector of Schools, Goalpara informed the Deputy Commissioner, Goalpara that the works of Central Girls High School have not started by the contractors. The Chairperson asked the IS, Goalpara to make timeline of week to start the work of Central Girls high School, otherwise work order will be cancelled.

The Chairman DDC, Goalpara instructed the Inspector of Schools, Goalpara to review all the pending construction issues of different works under education department with the ADC, Education within 01 week with intimation to Deputy Commissioner, Goalpara.

**Action: ADC ( Edu.) & IS, Goalpara.**



**Animal Husbandry and Veterinary**

1) The District A.H & Veterinary Officer, Goalpara submitted report on National Livestock Mission and informed as follows:-

a. The physical progress for construction of PIG STY at Kuchdhowa Govt. Pig Farm is 95.55%.

b. The District A.H & Veterinary Officer, Goalpara informed that under the Scheme "Goattery Development BY 10 Cluster consisting of 10 beneficiaries", beneficiaries are selected from 10 cluster of 10 villages under 36 Dudhnoi(ST) LAC.

2) The District A.H & Veterinary Officer, Goalpara submitted status report on National Animal Disease Control Programme (NADCP), where he stated that the numbers of vaccinators utilised against the Vaccine-FMD is 147 & Nos. of vaccination is 257256 ; and against the Vaccine BRUCELLA 110 Nos. of vaccinators are utilised and Nos. of Vaccination is 11336.

3) The District A.H & Veterinary Officer, Goalpara submitted status for Treatment & Vaccination of Livestock & Poultry in the district.

4. The District A.H & Veterinary Officer, Goalpara informed that under the scheme "Artificial Insemination of Cattle in 19 Dispensaries & Sub- Centres" - total number of Artificial Insemination done- 1865 and total Calf born-836.

5. The District A.H & Veterinary Officer, Goalpara informed the production report for the month of Sept, 2022 i.e. Egg- 4.98 Lakh Nos., Milk- 5.90 Lakh Ltr. and Meat- 4.10 Ton.

6. The District A.H & Veterinary Officer, Goalpara informed that under Assam Agri Business & Rural Transformation project:

a. Cluster Meeting on Dew arming - Fund allocated 0.32 Lac, Physical progress- Nil.

b. Swine Fever Vaccination- 14,370 doses of vaccines- physical progress- 82.60%.

7. The District A.H & Veterinary Officer, Goalpara informed Deputy Commissioner, Goalpara that the 1<sup>st</sup> Vaccination has already been completed and next vaccination will be started from Dec, 2022. Also requested Deputy Commissioner, Goalpara to take necessary steps to allot a car to their department for smooth functioning of their works.

Deputy Commissioner, Goalpara instructed the District A.H & Veterinary Officer, Goalpara to provide the requirement of car in written to this office for taking further necessary action.

The Chairman, DDC, Goalpara instructed the District A.H & Veterinary Officer, Goalpara to submit progress report in the next DDC meeting.

**Action- District A.H & Veterinary Officer, Goalpara**

**Social Welfare:**

1) The DSWO, Goalpara has submitted report on utilisation of fund on supplementary Nutrition Programme(SNP), PMMVY, POSHAN Abhiyan, Nasha Mukh Bharat Abhiyaan, Deen Dayal Divangjan Achoni, District Hub for Empowerment of Women(DHEW), One Stop Centre and construction of Model Anganwadi Centre.

2) The DSWO, Goalpara also informed that list of AWCs has already been submitted to the EE, PHE after proper verification as per resolution taken in the last DDC Meeting.

3) As per resolution taken in the last DDC Meeting, the DSWO, Goalpara has submitted proposal for 194 nos. of AWCs rationalization to the Directorate of Women and Child Development.

4) As per resolution taken in the last DDC Meeting, the DSWO, Goalpara informed CDPO of Krishnai - Balijana ICDS Project for survey of Rangsapara Village for establishment of Anganawadi Centre at that village.

**Action: DSWO, Goalpara**



**Panchayat & Rural Development:**

The EE, Panchayat & Rural Development, Goalpara has submitted report on the progress of PMAY-G against 08 Nos. of Blocks in respect of Goalpara district. The representative of PNRD department present in the meeting informed that the overall progress is 95% against the target 35120 fixed by the district.

The EE, Panchayat & Rural Development, Goalpara has submitted report on MGNREGA as follows :-

Total Labour Budget (PDs in lakh)	16.34
Total Persondays Generated so far(PDs in lakh)	12.37
%age of Achievement against total LB (State Avg :- 72.29%)	75.70%
%age of women Persondays (State Avg :- 47.12%)	47.17 %
HHs completed 100 days of employment so far( till date)	46

The EE, Panchayat & Rural Development, Goalpara informed that out of the total ongoing works 18236 Nos. are PMAY-G houses and 1704 Nos of are MGNREGA work.

Deputy Commissioner, Goalpara instructed the Deputy CEO, Zilla Parishad to check the beneficiaries selected under PMAY-G where many beneficiaries having pucca houses may be selected under the scheme, preferably in Rongjuli area.

**Action ; CEO, Zilla Parishad, Goalpara**

**Irrigation:**

1. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed about the ongoing works under RIDF-XXVI (NABARD) . The Executive Engineer stated that the work under "Revival of Dharsi Flow Irrigation Scheme under RIDF-XXVI (NABARD) for the year 2020-21" is delayed as the work order was issued from C.E Office on 02-06-2022 due to re-organization of Irrigation department. Now the work of fabrication & installation of steel gates of the head works is completed and the scheme become partially functioning. All works of the scheme will be completed within January, 2023.

2. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed the ongoing works under SDRF for the year 2021-22 as:

F.D.R to Saplengkata flow Irrigation Scheme- Progress of works is hampered due to early monsoon. The balance work can be executed after harvesting of ensuing Kharif crops. The work will be completed within Dec, 2022.

3. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed the ongoing works under M & R for the year 2021-22 as:

a. Repairing of AEE Office building at Jaleswar:- Work is completed and the office was already shifted to the repaired building.

b. Repairing of AEE office building at Lakhipur: Work is completed and the office was already shifted to the repaired building.

c. Repairing of Silkhapara lift irrigation scheme: Work is completed and the scheme is now supplying water to its command area.

4. The Executive Engineer, Dudhnoi - Goalpara East Division (Irrigation), Dudhnoi submitted the list of functional schemes under the Division.

The Chairman, DDC, Goalpara instructed the Executive Engineers of both the division to submit the progress report in next DDC meeting.

**Action : EE,Irrigation, Goalpara West- Jaleswar Division & Dudhnoi - Goalpara East Division**



**Transport:**

The DTO, Goalpara informed that total target for the revenue collection for the year 2022-23 of Goalpara district is 25 Crores and the percentage of Revenue collection for the year 2022-23 is 40.17%. The DTO, Goalpara informed that the target of revenue collection for the year 2022-23 will be fulfilled.

The Chairman DDC, Goalpara also instructed the DTO, Goalpara to check and ensure wearing of helmets also to check over loaded vehicles. Necessary action will be initiated against the defaulters, the Chairman DDC, Goalpara instructed.

**District Industries and Commerce Centre:**

The General Manager, DICC, Goalpara has submitted report for the month of September, 2022 wherein she mentioned in detail about the nos. of application received, application forwarded to Banks, Nos. of Cases sanctioned, nos. of cases disbursement, M. Money involved, M. Money released.

She also informed that 5 Nos. of application forwarded to the CI&C after recommendation. Out of the above 4 nos. got regn from DPIIT, New Delhi. 7 nos. are pending due to non-submission of required documents. 1 no. proposal returned to the applicant due to time barred. Other are under process after resubmission on 13<sup>th</sup> Aig, 22.

One bamboo mat cluster has been identified at Balbala and asked them to submit the proposal with all documents.

Total Registered unit : 3113 Nos.

Micro : 30.65 NOs.

Small : 46 Nos.

Medium : 2 Nos.

Employment : 12166 Nos.

Udyam Regn. For Sept, 2022 : 182

**Action : DTO, Goalpara**

**Co-Operative Societies:**

The Deputy Registrar of Co-Operative Societies, Goalpara submitted report on the following points :-

- a) Audit position up to September, 2022.
- b) Bakijai Case up to Sept, 2022.
- c) Liquidation statement up to Sept, 2022.
- d) Statement showing Newly Registered Coop Societies for the month of Sept, 2022.
- e) Position of Registered Coop Societies : Societies under Goalpara district.

Deputy Commissioner, Goalpara instructed the DRCS, Goalpara to inform the Superintendent of Police, Goalpara during return back of Ballot Boxes of AGM Election with a copy to Deputy Commissioner, Goalpara.

**Action : Deputy Registrar of Co-Operative Societies, Goalpara**

**Lakhipur Municipal Board:**

1. The Executive Officer, Lakhipur Municipal Board submitted status report on PMAY-HFA (U) BLC houses under Lakhipur Municipal Board, Goalpara as follows:



- a) Ongoing scheme for total beneficiaries -914 Nos.
- b) Nos. of beneficiaries received 1<sup>st</sup> instalment – 914 Nos.
- c) Nos. of beneficiaries received 2<sup>nd</sup> instalment – 848 Nos.
- d) Nos. of beneficiaries received 3<sup>rd</sup> instalment – 386 nos.
- e) FTO submitted to State Mission Directorate Office- 1<sup>st</sup> instalment-914 Nos., 2<sup>nd</sup> instalment- 869 Nos., 3<sup>rd</sup> instalment-519 Nos.
- f) FTO pending at State Mission Directorate Office- 1<sup>st</sup> instalment- 55 Nos., 2<sup>nd</sup> instalment- 21 Nos., 3<sup>rd</sup> instalment-133 Nos.
- g) Percentage of completion of houses against 848 nos. = 80.89%.t6
- 2) The EO, Lakhipur Municipal Board has submitted report on Social Mobilisation & Institutional Development (SM&ID) & Self Employment Programme(Sep).
- 3) The EO, Lakhipur Municipal Board has submitted report on PMSVANidhi .
- 4) The EO, Lakhipur Municipal Board has submitted report on Swachh Bharat Mission(U)- Door to door garbage collection.
- 5) The EO, Lakhipur Municipal Board has submitted report distribution of dustbins for door to door garbage collection.
- 6) The EO, Lakhipur Municipal Board has submitted information, education and communication (IEC) activities.
- 7) The EO, Lakhipur Municipal Board has submitted detail report of NLCPR Project at Lakhipur Town for 2012-13.
7. The Executive Officer, LMB also submitted progress report of various works under 15th FC fund under Lakhipur Municipal Board.

The Chairman, DDC, Goalpara instructed the Executive Officer, Municipal Board, Lakhipur to monitor the ongoing schemes and submit progress report in the next DDC Meeting.

**Action: EO, Lakhipur MB**

**Soil Conservation:**

1. The Divisional Officer, South Bank Soil Conservation Division, Guwahati informed that the works under the SOPD-G,
  - A.(i)Integrated Land Reclamation and water Harvesting cum Distribution at Rangsapara (ii)Restoration of Urapad Beel Part-A (iii) Integrated approach of water conservation project at Damdalma Situkihora (A), works completed but fund not yet received.
  - B. (i)RCC Water Harvesting Project at Pakhritol  
(ii) RCC Water Harvesting Project at Hatidubi, work order issued.
2. The Divisional Officer, South Bank Soil Conservation Division, Guwahati informed that the works under RIDF XXV,
  - (i) Integrated water harvesting cum distribution project at Panduba under RIDF-XXV: Works completed ( state share not released).
  - (ii) Naginghat Water Harvesting cum Distribution Project under RIDF-XXV: works are going on.
3. The Divisional Officer, South Bank Soil Conservation Division, Guwahati informed that the works under RIDF XXVI- Integrated Land Development and W.H cum W.D. Project at Rongraga Mini Watershed- works completed ( state share not released).
4. The Divisional Officer, South Bank Soil Conservation Division, Guwahati informed the status of works under RIDF XXVII as :
  - i) Makri Water Harvesting cum Distribution Project at Chekowari Pt-I village- work order issued.



ii. Water Harvesting cum Water Distribution Project at Deo Dhuturi village- work order issued.  
5. The Divisional Officer, South Bank Soil Conservation Division, Guwahati submitted progress report of NRM (Natural Resource Management) under Goalpara - WDC-I/2021-22 ( Paniolguri) PMKSY 2.0 up to 31-08-2022.

The Chairman DDC, Goalpara instructed the Divisional Officer, South Bank Soil Conservation Division, Guwahati to take necessary steps for completion of the pending works under his department within stipulated time period. The Chairman DDC, Goalpara also instructed to submit progress report in next DDC meeting with presentation and photograph.

**Action: Divisional Officer, South Bank Soil Conservation Division, Guwahati**

**Instructions by the Chairperson**

The Chairperson instructed all HoDs to highlight the pending works and the works which are running. Also instructed to keep vigil and constant watch on every ongoing schemes to complete the work within time frame and make ready up to date status of every works under any scheme as Hon'ble Chief Minister will review the progress of the schemes under the department at any moment.

The Chairman, DDC, Goalpara instructed all HoDs to submit detail progress report and action taken report of all activities/ongoing schemes under their departments with proper achievement in next DDC meeting

**Action – All HoDs & ADC, Goalpara.**

The meeting then ended with a vote of thanks from the chair.

  
Deputy Commissioner,  
Goalpara

Date- 15-10-2022.

Memo No.GDG.52/2022/97-108 -A  
Copy to,

1. The Principal Secretary to the Hon'ble Chief Minister, Assam CM's Secretariat, Dispur, Guwahati-06 for favour of kind information.
2. The Commissioner, Lower Assam Division, Panbazar, Guwahati-1 for favour of kind information.
3. The Director, Evaluation & Monitoring Division, Transformation and Development, Dispur, Guwahati-06 for favour of kind information.
4. The District Informatics Officer, Goalpara for information and necessary action. He is requested to upload the minutes of the DDC Meeting in the District Administration Website immediately.
5. All Officers of DC's Office, Goalpara for information and necessary action.
6. All Heads of Offices concerned of Goalpara district for information and necessary action.

  
Deputy Commissioner,  
Goalpara