

MINUTES OF THE MEETING OF DISTRICT DEVELOPMENT COMMITTEE, GOALPARA FOR THE MONTH OF OCTOBER, 2022 HELD ON 07-11-2022 AT 11:30 AM IN THE CONFERENCE HALL OF DC'S OFFICE, GOALPARA

Members present- Annexed as Annexure-A

The meeting of the District Development Committee for the month of October, 2022 held on 07-11-2022 was chaired by Shri Khanindra Choudhury, IAS, the Deputy Commissioner, Goalpara. At the very outset, the Deputy Commissioner, Goalpara welcomed all the members present in the meeting and initiated the discussion as per agenda. The Deputy Commissioner, Goalpara reviewed the progress of the works of various schemes of different departments, discussed inter departmental issues and resolved as under:

Sl. No.	Department	Status/ Progress of works	Instruction of th Deputy Commissioner	Action to be taken
1	Health & Family Welfare	<p>1. The Joint Director of Health Services, Goalpara informed that precautinary measures have been taken against Japanese Encephalities throughout the district.</p> <p>2. The Joint Director of Health Services, Goalpara informed that meeting has already been conducted with i/c Sub-Divisional Medical & Health Officer, Lakhipur BPHC and Deputy Superintendent of Dudhnoi CHC/FRU to accomodate normal delivery patients in their respective hospitals.</p> <p>3. The Joint Director of Health Services, Goalpara informed that maximum teenage delivery have been found in the district specially in char area and Garo Community due to child marriage and maximum numbers of children born in the family. The Guardian of the family give marriage of their daughter in teenage age to reduce the burden of the family.</p> <p>4. The Joint Director of Health Services, Goalpara also informed the progress report of Civil works under his department and also submitted NITI AAYOG KPI performance in the district.</p>	<p>1. The Joint Director of Helth Services, Goalpara to continue Mega Health Check-up Camp and regular Health Check-up Camps throughout the district.</p> <p>2. The Joint Director of Health Services, Goalpara as well as the District Social Welfare Officer, Goalpara will provide combined effort to create awarness among the people to reduce teenage delivery.</p> <p>3. The Executive Engineer, PWD (Buildings), Goalpara will submit detailed progress report of all Civil Works in the Civil Hospital, Goalpara.</p> <p>4. The Joint Director of Health Services, Goalpara will conduct a joint verification with the PWD (Buildings), Deptt. on progress of all civil works in the Civil Hospital, Goalpara and to ensure handing over and functioning of PICCO in the Civil Hospital Goalpara.</p>	<p>1. The Joint Director of Health Services, Goalpara.</p> <p>2. District Social Welfare Officer, Goalpara.</p> <p>3. The Executive Engineer, PWD (Bid.), Goalpara.</p>

2	Handloom and Textile	<p>1. Under the Weavers and Mudra Scheme, 38 Nos. of proposal for MUDRA LOAN has been submitted to the various banks and out of 38 Nos. of proposal, 13 Nos. have been sanctioned and disbursed to the concerned weavers.</p> <p>2. Under the SAMARTHA TRAINING PROGRAMME scheme the training programme for the 3rd will be started on 2nd week of of this month.</p> <p>3. In Handloom Mark there are 71 Nos. of applications has been registered and the verification of application will be started soon.</p>	<p>The Asstt. Director of Handloom & Textiles, Goalpara will conduct special drive against the machine made Gamosa in the district. He will take necessary action against selling of machine Gamosa in the district.</p>	<p>Asstt. Director, Handloom & Textiles.</p>
3	Sericulture	<p>The Assistant Director of Sericulture, Goalpara informed the house that under the Central Sponsored Scheme-2022-2023, "Assistance for construction of Eri rearing house with start up tools" 100 Nos. beneficiaries have been selected out of which 97 Nos. of beneficiaries have already been disbursed @ Rs. 90,000/- to each beneficiary.</p>	<p>The Deputy Commissioner, Goalpara instructed the Asstt. Director of Sericulture, Goalpara to take necessary steps for establishment of Sericulture Model village at least one under Each GP.</p>	<p>Asstt. Director of Sericulture, Goalpara</p>

<p>4</p>	<p>Fishery</p>	<p>1. The DFDO, Goalpara submitted progress report on export and import as , for the year, 2022-2023, Export-269.26 (MT), Import (214.45) MT and for the year 2021-2022, Export-154.52, Import-107.00 MT.</p> <p>2. The DFDO, Goalpara submitted progress report on Fish & Seed Production as, For the year 2022-2023- Fish production.346.90 MT. Spawn-112.00 Million, Fry-54.00 Million, Fingering-28.20 Million. For the year 2021-22, Fish production-12263.8 MT, Seed production-Spawn-104.00 Million, Fry-52.90 Million, Fingering-27.00 Million.</p> <p>3. The DFDO, Goalpara submitted progress report of PMMSY till 2020-21, Govt. shared received-Rs. 131.3100, Govt. share released-Rs. 98.53597 Lakh, UC submitted-Rs. 98.53597.</p> <p>4. The DFDO, Goalpara submitted progress report of PMMSY till 2020-21 (Additional) Govt. shared received-Rs. 44.4960 Lakh, Govt. share released-Rs. 19.09885 Lakh, UC submitted- Rs. 19.09885 Lakh.</p>	<p>The Deputy Commissioner, Goalpara instructed the DFDO, Goalpara to complete all the ongoing scheme within stipulated time period. The Deputy instructed the DFDO to create awareness among people regarding Mini Fish Feed Mill and to motivate them so that they will be interested for the scheme.</p>	<p>District Fishery Development Officer, Goalpara.</p>
----------	-----------------------	---	---	--

5. The DFDO, Goalpara submitted progress report of PMMSY till 2021-22, Govt. share received-Rs. 153.49 Lakh, Govt. share released-Rs. 32.94920 Lakh, UC submitted-Rs.32.94920

6. Activities under Apart AWP, 2022-23: i). Polyculture Demonstration-Water area-4.6 (Ha), No. of beneficiaries-16, Status: 1st installment Inputs Distribution 50% completed. ii). High Yielding Fish Seed Rearing Unit- Water area-3.5 (Ha), No. of beneficiaries-14, Status: FPG formation completed. iii). Beel Fisheries (Balijana Development Block)- Water Area -15 (Ha), BDMC formed, Status: NOC from Revenue Department is obtained and estimate submitted for Administrative Approval. iv). Fresh Water Prawn with Carps: Water Area-10.0 (Ha), No. of beneficiaries-34, Status: Prawn Feed, Zeolite, Mineral mixure & probiotics distributed.

7. Present Status report of Apat Project for the year, 2021-22:

a. Under the activity for Carp-Mola Polyculture Demonstration, 2021-22, the physical achievement of Karipara Meen Palon Got, Matia is 100% and Bangaljhar Matshya Udpadan FPG, Kharmuja is also 50%.

b. Under the activity for Climate Resilient Paddy cum Fish Culture, 2021-22, the physical achievement of Sonali Paddy cum Fish Culture FPG, Lakhipur is 100%, Kisan Paddy cum Fish culture FPG, Kharmuza is 100% and Kalyan Paddy cum Fish Culture FPG, Kharmuza is also 100%.

c. Under the activity for Beel Fisheries Demonstration, 2021-22, the physical achievement for Borjong Beel Development Management Committee is 75% and Gosaibari Bheri Bheri Beel Development Committee is 10%.

5	<p>PWD (Buildings)</p>	<p>The Executive Engineer, PWD (Buildings), Goalpara informed that</p> <p>1. Construction of Model School at Chatabari, Lakhipur for 2011-12, balance work order issued on 28-09-2022 and work is in progress and will be completed by December, 2022.</p> <p>2. Construction of New III at Lakhipur (Nidhanpur), the contractor resume the work from 18-08-2022 but the contractor stopped the work again.</p> <p>3. Construction of Bishnu Rabha Auditorium at Dudhnoi under Untied Fund (State Specific Scheme), 2016-17, is in progress and will be completed by Jan. 2023.</p> <p>4. Construction of Model Residential School at Kushdhuwa (MRS-13), is in progress.</p> <p>5. Construction of Secretariat Building of Rabha Hajong Autonomous Council during 2016-17 is in progress, bill submitted but payment yet not made.</p>		
---	-----------------------------------	--	--	--

6. The work for construction of Sports Complex and Stadium at Dudhnoi under Signature Project for the year 2018-19, Package No. SP-36, is in progress.

7. Establishment of new Polytechnic at Goalpara under CSS during the year 2017-18 (Package No. Poly 14-CSS), the work is in progress but payment not yet received.

8. In respect of up-gradation of existing Hospitals for setting up of ICUs for treatment of COVID-19 patients under Assam Critical Care Project-2020 at Goalpara (package No. DIS-CON-19/10), the work stopped by the contractor since last 5 months and notice served to the contractor to resume the work. Bill submitted for Rs. 291.52 Lakh but payment not yet made.

9. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of New Model Woman College at Jaleswar is in progress.

The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWD (Buildings), Goalpara to ensure completion of all the works within stipulated time period.

The Executive Engineer, PWD (Buildings), Goalpara.

<p>10. Construction of District Science Centre at Goalpara (Package No. GMC-11 Nos. DSC) is in progress. The Contractor has been instructed for early completion of the work, the EE informed.</p>		
<p>11. The work for Construction of Dudhnoi IB, Dudhnoi, Goalpara (construction of care taker Qtr. at Dudhnoi IB), is in progress.</p>		
<p>12. The Executive Engineer, PWD (Buildings), Goalpara stated that in respect of establishment of (i) 32/42 Bedded Paediatrics Care Unit, (ii) 10 Bedded Intensive Care Unit, (iii) RT PCR Laboratory and (iv) LMO tank with MGPS at District Hospital under ECRP-II, (Establishment of 10 Bedded ICU, 27 Bedded PICU, RT PCR Lab. and 12 Bedded PICU and recovery ward in Civil Hospital, Goalpara, package-ECPR-II/(10), Tender amount work is completed. One working estimate including addl. Works submitted for Rs. 197.47202 Lakh to C.E PWD (B) vide this office letter No. TB-280/2021-22/BLD/119. Dated 26-04-2022 but not yet approved.</p>	<p>The Deputy Commissioner, Goalpara instructed the Joint Director of Health Services, Goalpara to conduct a joint verification with the Executive Engineer, PWD (Buildings), Goalpara on all the construction works in the Civil Hospital, Goalpara to ensure early completion of the works. The Deputy Commissioner also instructed to ensure for handing over the PICU at Civil Hospital, Goalpara at the earliest.</p>	<p>1. The Joint Director of Health Services, Goalpara. 2. The Executive Engineer, PWD (Buildings), Goalpara.</p>

<p>13. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Kasturba Gandhhi Balika Vidyalaya at Jaleswar HS School Campus is in progress.</p>	<p>The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWD (Buildings), Goalpara to conduct frequent visit to take the progress of the works and ensure the contractors for early completion of the works.</p>	<p>The Executive Engineer, PWD (Buildings),Goalpara.</p>
<p>14.The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of RCC Office Building of Inspector of School GDC, Goalpara at Bhalukdubi, Goalpara is in progress and ground floor handed over on 26-10-2022.</p>		
<p>15. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Sub-Centre at Khalsabhanga is in progress. The work withdrawn from the original contractor & re-allotted. The work is in progress.</p>		

16. The Executive Engineer, PWD (Buildings), Goalpara informed that regarding the work for construction of labour room at Rajmita Sub-Centre under MsDP 12th Plan, as per application of contractor, the local miscreants are harassing the contractor and hence the contractor stopped the work. In this regard, the matter was pursue to the Deputy Commissioner, Goalpara vide this office letter No. TB-226/10-11/Pt-IV/ BLD/1024 dated 25-08-2022, he informed.

17. The Executive Engineer, PWD (Buildings), Goalpara informed that the construction of Anganwadi Kendra at Jyotinagar Moktab LP School under Molandubi GP under MSDP 12th Plan for the year 2017-18, the work is completed.

18. Construction of AWC at Pukhuripara AWC in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, the work just started.

19. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of AWC at Godhabori Muslimpara under Fofonga GP under MSDP 12th plan for the year 2017-18, the work is completed.

20. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Anganawadi Kendra at Fofonga Majorpara under Fofonga GP, Krishnai, under MSDP 12th plan for the year 2017-18, the work is completed.

21. Construction of AWC at Gajbari in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, the work is in progress.

22. Construction of AWC at Meserbhiita under Lakhipur Dev. Block under MSDP 12th Plan for the year 2017-18, the work is in progress.

	<p>23. Construction of New Doctors Quarter at Darangiri SD in Kushdhowa Development Block under MSDP 12th Plan fund for the year 2016-17, the work is in progress.</p>		
	<p>24. Construction of AWC at Dapkarbhita Chandamari AWC in Jaleswar Dev. Block under MSDP 12th Plan for the year 2017-18, land not available as per report of Social Welfare Deptt.</p>	<p>The Circle Officer Lakhipur Revenue Circle will verify the matter and will take necessary steps to resolve the land issue immediately. The District Social Welfare Officer, Goalpara will co-ordinate with the concerned Circle Officer to resolve the issue at the earliest.</p>	<p>The CO, Lakhipur Rev. Circle and District Social Welfare Officer, Goalpara.</p>
	<p>1. The EE, PWD (NH) informed that in respect of construction of new Bridge over River Krishnai (Br. No.34/1) on NH-37 (New NH-17) under EPC Mode, the project has been almost completed except few items of Road Safety works which are expected to be completed by 10-11-2022.</p>	<p>The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWD(NH), Goalpara to take necessary steps for inauguration of the new Bridge over River Krishnai at the earliest. The Deputy Commissioner, Goalpara also instructed the Executive Engineer, PWD (NH), Goalpara for taking necessary steps for cleaning of roadside from Dhupdhara to Dudhnoi.</p>	<p>The Executive Engineer, PWD(NH), Goalpara.</p>

6

PWD (NH)

2.The EE PWD (NH) informed the house that under the project for Strengthening to NH-217 (new)/ NH-51 (old) from Km. 0/000 to Km 21/853 under Guwahati NH Division for the year 2020-21, 18.283 Km. of BC works and 19.30 Km of Micro surfacing works have been completed. The work is under progress and expected to be completed by 30-11-2022. Liquidated damages (LD) has been imposed on the Contractor.

3. The Executive Engineer, PWD (NH), Goalpara informed that a project has been sanctioned recently on 23-03-2022 and under tendering process at office of the CE, PWD (NH works), Assam for Periodical renewal from Km 52/000 (Amjonga) to Km 73/000 (Dhupdhara), Km 134/000 (Airport Road) to Km 140/000, Km 141.325 to Km 141.825 and Km 146.00 to Km 146.227 on NH 17 under ARP for the year 2021-22 in the State of Assam in EPC mode. The tendering process of the project is almost complete at O/o the Chief Engineer, PWD (NH Works), Assam and on the verge of allotment.

1. PMGSY(2017-18) -Regular Progress of work is going on and will be completed within target date of March, 2023.

2. PMGSY(2020-21)- Progress of work is going on and to be completed within target date of Dec. 2022 (except Pkg.No.AS-07-428).

7

PWRD,
Jaleswar &
Goalpara
West TR Divn.

3. SOPD-G(2018-19) -Progress of work is going on and to be completed within target date of Feb.2023. (Except construction of SPT Br. No.1/1 on Rakhaldubi Ancholik Bazar to Rakhaldubi Char including approach which is under subjudice by the Hon'ble High Court).

4. SOPD-G(2020-21)- Progress of work is going on and will be completed within target date of Feb., 2023.

5. RIDF-XXIV(2018-19)-Progress of work is going on and will be completed within target date of Feb., 2023.

6. RIDF-XXV(2019-20)-Progress of work is going on and will be completed within target date of Aug., 2023.

7. RIDF-XXVI(2020-21)-Progress of work is going on and will be completed within target date of March., 2023.

8. RIDF-XXVII(2021-22)-Progress of work is going on and will be completed within target date of Feb,2024.

9. Signature Project (2020-21)-Progress of work is going on and will be completed within target date of Feb., 2023.

The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD, Jaleswar & Goalpara West TR Divn. to complete the works within stipulated time period.

The EE, PWRD, Jaleswar & Goalpara West TR Divn.

		<p>10. Conversion of 1000 SPT BR. Into RCC Bridge-Progress of work is going on and will be completed within target date of Dec., 2023.</p> <p>11. Market modernisation and improvement program (MMIP)-Progress of work is going on and will be completed within target date of Dec., 2022.</p>		
8	Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.	<p>1. PMGSY-I (2017-18 & 2018-19): Meselkhowa to Hatigaon Pkg No.AS-07-220 By Dec22 B. Lower Chotipara to Bodahpur via Katasibari road Pkg No. AS-07-221-will be completed by March, 2023.</p> <p>2. PMGSY-III(2020-21)- will be completed by Dec. 2022</p> <p>3. RIDF-XXIV(2018-19) -will be completed by March, 2023</p> <p>4. RIDF-XXV(2019-20)-will be completed by Dec.2022</p> <p>5. RIDF-XXVI(2020021)-will be complete by Feb,2023</p> <p>6. RIDF-XXVII(2022-23)- will be completed by June,2024.</p>	The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD,Dudhnoi & Goalpara East Divn to complete the work within stipulated time period. The Deputy Commissioner, Goalpara also instructed the EE to take immediate step for renovation and strengthening the Durgamandir-Makri road.	Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.

		<p>7. SOPD-G(2020-21)-will be completed by Dec. 2022.</p> <p>8. APART Scheme (2020-21)-will be completed by March, 2023.</p> <p>9. CIDF Scheme (2019-20)-will be completed by Jan,2023</p>	
9	PHE	<p>1. The EE, PHE, Goalpara informed the house that under the Retrofitting Schemes under JJM, FHTC sanctioned 47256 Nos., FHTC provided 47256 Nos., Water Users Committee formed 265 Nos. MoU signed with GPWSC-218 Nos. He also added that under the new schemes under JJM, FHTC provided 30492 Nos.</p> <p>2. The Executive Engineer, PHE, Goalpara informed that progress of JJM scheme implemented in Schools and AWCs as- Total No. of schools- 1650, AA Received-1338, Work order issued-1337, work completed-1307 and Total No. of AWCs-1943, AA Received-1420, Work order issued- 1418, Work completed-1390.</p>	<p>1. The Chairman DDC, Goalpara instructed the Inspector of Schools, Goalpara as well as the District Social Welfare Officer, Goalpara for taking necessary steps for 100% implementation of JJM schemes in schools and AWCs with co-ordination of the Executive Engineer, PHE, Goalpara . The Deputy Commissioner, Goalpara also instructed the EE, PHE, Goalpara for early completion of the scheme.</p> <p>1. The Executive Engineer, PHE, Goalpara. 2. The District Social Welfare Officer, Goalpara. 3. The Inspector of Schools, Goalpara.</p>

	<p>3. The Executive Engineer, PHE, Goalpara informed that Individual Household Latrines (IHHLs) under old SBM (G), Goalpara has been completed but under new HH IHHL (Phase-2), total Target 8126 and progress as per IMIS is 4082, Balance-4044, Progress-50.23%.</p> <p>4. Under the SLWM activities, 3 Nos. Central MCF completed & 18 Nos. Mini MCF completed. He also added that four Blocks have been proposed for PWMU, namely Balijana, Krishnai, Kuchdhowa & Rangjuli Block. He again informed that for GOBARDHAN Project, site finalization done in Lela GP & DPR preparation is ongoing by the Technical Agency (M/s Urja Bio System Private Limited).</p>	<p>2. The Deputy Commissioner, Goalpara instructed to activate whatsapp group among line departments for coordination before implementation of any scheme without hampering other departmental scheme.</p>	
	<p>a. Immediate measures to recoup the damage section of the marginal bund on L/B of Dudhnoi river in different reaches from Dudhnoi to Nandeswar under SDRF for 2020-21- work in progress and target date of completion is 15-11-2022.</p>	<p>1. The Deputy Commissioner, Goalpara instructed the Executive Engineer (WR), Division, Goalpara to conduct a joint verification with PD, DRDA, Goalpara for ongoing work of Dudhnoi to Nandeswar under SDRF scheme and to take necessary steps for completion of the work.</p> <p>2. The Executive Engineer, WR Divn.</p>	<p>1. The Executive Engineer, WR Divn. Goalpara. 2. The PD, DRDA, Goalpara 3. The Circle Officer, Balijana/ Lakhipur Rev. Circle.</p>

10

Water Resource

<p>b. Anti-erosion measures to protect the Baniapara and its adjoining areas from the erosion of river Brahmaputra under SOPD-FDR for the year 2021-22.- work in progress and target date of completion is 31-01-2023.</p>	<p>Goalpara will co-ordinate with the Circle Officer, Balijana/Lakhipur Revenue Circle regarding land acquisition for construction of embankment under ADB fund from Baladmari Char to Pahartoli, Old Circuit House to Hurkakuchi Bridge and from Chunari to Chilarbhita.</p>
<p>c. Immediate measures for restoration of B/dyke from Kharmuza to Nichinpur at Poitary area from flood damage of river Brahmaputra under SDRF for the year 2021-22.- work in progress and target date of completion is 31-01-2023.</p>	<p>3. The Circle Officer Balijana/ Lakhipur Revenue Circle will take necessary steps for land acquisition in connection with the above scheme.</p>
<p>d. Immediate measures to protect Dhumergat HS School and State Dispensary from the erosion of river Ghagua for the year 2022-23: work in progress, and target date for completion is 31-12-2022.</p>	
<p>e. Protection of L/B of river Jinjiram opposite Shiv Mandir at Lakhipur under SOPD-FDR for the year 2021-22: work order issued on 04-07-2022 and work in progress and target date of completion is 31-12-2022.</p>	

	<p>f. Protection of Durga Mandir from the erosion of river Gara at Lakhipur Town under SOPD-FDR for the year 2021-22; work order issued on 30-06-2022 and work will be started soon.</p> <p>g. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.400m and Ch.1500m along L/B of river Jinari under SDRF for the year 2021-22, work order not yet issued.</p> <p>h. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.250m and Ch.450m along L/B of river Jinari under SDRF for the year 2021-22, work order not yet issued.</p>		
	<p>1. The DAO, Goalpara submitted status report of various scheme like- RKVY-RAFTAAR, DM, NFSM, BGREL, HMNEH, PMKSY, APART, ATMA and AMM (Assam Millet Mission) etc.</p>	<p>1. The Deputy Commissioner, Goalpara instructed the District Agricultural Officer, Goalpara to submit proposal to the concerned department for compensation of the crop damaged in the district.</p>	<p>The District Agricultural Officer, Goalpara</p>

2. The DAO submitted area covered under APART and Farmers benefitted in Goalpara district: Lemon Glass slip-Area-6.4 (ha), Quantity-280000 (Qlts), No. of beneficiaries-16. Tulsi-Medicinal & aromatic plants- Area-2.8 (ha), Quantity 0.7 (Qlts), No. of beneficiaries-07, Vetiver-Area-20 acre, No. of beneficiaries-20.

3. The DAO submitted the PM-Kisan EKYC status as: Aadhar Authenticated-38,035; Total EKYC Done-19,250; Total EKYC pending-18,785. a. The DAO reported that list of pending EKYC Development Block as well as Revenue village wise has been shared with all BDOs for needful action with the help of District Administration. b. All AEA/AAI/AI/ADOs are being engaged along with all CSC VLEs and PFCs for completion of pending EKYC with awareness in the GPs. c. Aadhar correction of rejected data is going through Single Window correction mode only as instructed by the State PMU cell.

2. The Deputy Commissioner, Goalpara instructed the DAO, Goalpara for proper implementation of various scheme under his department and to submit report in next DDC meeting.

3. The Deputy Commissioner, Goalpara instructed the DAO, Goalpara to streamline the matter of Fertilizer Distribution under his department.

11

Agriculture

<p>4. The DAO, Goalpara submitted the status of PMFBY scheme as - total target for Farmers Registration Kharif 2022 is 30911 Nos. and total achievement-19402 Nos.</p>
<p>5. The DAO submitted the status of Rural Infrastructure Development Fund (Civil Works) as follows:</p>
<p>a. Construction of knowledge centre with training hall at SDAO office complex Dudhnoi- progress is slow due to heavy rainfall.</p>
<p>b. Construction of knowledge Centre with training hall at Agia- Due to tremendous upthrust water at trenches of column footing the crusting work of footing could not done though the water is pump out. Work will be started very soon.</p>

	<p>6. The DAO informed that under the Chief Minister Samagra Gramya Unnayan Yojana (CMMSGUY) for the year 2020-2021, Total Target (Mini Truck=33 Nos. , Mini Rice Mill=81 Nos.) and Achievement:(Mini Truck-14 Nos., Mini Rice Mill - Nil).</p>		
	<p>7. The DAO informed that under the Village Level Farm Machinery Bank (VLFMB) under Sub-Mission of Agril Machinery (SMAM) for the year 2020-2021: Target-6 Nos. Achievement-6 Nos.</p>		
	<p>1. The Inspector of Schools, Goalpara informed the progress of different activities under Secondary Education till August, 2022. The IS informed that most of the work for construction of Science laboratory & Computer Laboratory etc. in various Schools of the district have already been completed. The work for construction of Science laboratory & computer laboratory at Khutabari Anchalik High School, Baladmari Char High School are in progress.</p>	<p>1. The Deputy Commissioner, Goalpara instructed the AGM, APDCL, Goalpara to resolve the issue. 2. The Deputy Commissioner, Goalpara instructed the Inspector of Schools, Goalpara and the District Mission Co-ordinator, SSA, Goalpara to complete all ongoing scheme within stipulated time period.</p>	<p>1. The Inspector of Schools, Goalpara. 2. The AGM, APDCL, Goalpara.</p>

12	Education	<p>2. The Inspector of Schools, Goalpara informed that the construction of Staff Quarter at Matia Model School, Construction of ACR, Art/Craft Room, Library at Central Girls High School and Construction of ACR, Art/ Craft room, Science Lab. & Library at Matia High School is in progress.</p> <p>3. The Inspector of Schools, GDC, Goalpara informed that the construction work at Forest Kankata LP School under Dudhnoi Education Block is hampered due to High voltage tower of electricity passing over the school.</p> <p>4. The District Mission Co-ordinator, SSA, Goalpara submitted progress report of all civil works under SSA, Goalpara.</p>		
		<p>1. The District A.H & Veterinary Officer, Goalpara informed that under National Livestock Mission:</p> <p>a. Physical progress for construction of PIG STY at Kuschdhowa Govt. Pig Farm is 98.55%.</p>	<p>The Deputy Commissioner, Goalpara instructed the Dist. A.H & Vety. Officer, Goalpara to submit progress report in next DDC meeting.</p>	<p>The Dist. A.H & Vety. Officer, Goalpara</p>

13

Animal
Husbandry
and
Veterinary

b. Goattery Development by 10 cluster each cluster consist of 10 beneficiaries- Selected . beneficiary from 10 cluster of 10 villages under 36 Dudhnoi (ST) LAC and the list submitted.

2. The District A.H & Veterinary Officer, Goalpara submitted status report on National Animal Disease Control Programme (NADCP), where he stated that the number of vaccination utilised - FMD-157256 and BRUCELLA- 11336.

3. The District A.H & Veterinary Officer, Goalpara submitted status for Treatment & Vaccination of Livestock & Poultry in the district.

4. The District A.H & Veterinary Officer, Goalpara informed the production status during October, 2022 as: Egg- 5.98 Lakh Nos., Milk- 6.51 Lakh Ltr. And Meat- 5.20 Ton.

5. The District A.H & Veterinary Officer, Goalpara informed that under Assam Agri Business & Rural Transformation project:

		<p>a. Cluster Meeting on Dewarming- Fund allocated 0.96 Lac, Physical progress- Nil.</p>		
		<p>b. Swine Fever Vaccination- Fund allocated- 14,370 doses of vaccines- physical progress 92.70 %</p> <p>1. Under the Supplementary Nutrition Programme (SNP): fund received for Rs. 35,96,731 through PFMS, fund received for cost of FCI, GPSS and Fair Price Shoper for 3rd Quarter of FY,2022 and fund received for Rs. 96,39,202.50/- through PFMS for Hot Cook Meal (HCM) for 25 days- the balance work is under process.</p> <p>2. Under the PMMVY scheme 30,110 Nos. beneficiaries enrolled as on 01-11-2022 as per portal. Rs. 11,41,32,00 fund tranferred to beneficiaries account through DBT system by the Govt. of India as on 01-11-2022 as per portal.</p> <p>3. Under the POSHAN Abhiyan, received Rs. 88,56,740/- and fund utilized for CBE Fund and POSHAN MAHH, 2022.</p>	<p>1. The Deputy Commissioner, Goalpara instructed all Heads of Departments to adopt at least one Anganwadi Centre for upgradation and proper maintenance of the Angalwadi Centres. 2. The Deputy Commissioner, Goalpara also instructed all Heads of Departments to adopt SAM children identified by DSWO to provide proper nutrition to the SAM children. 3. The Addl. Deputy Commissioner (Social Welfare) will provide list of the SAM children to all HOD.</p>	<p>1. The Addl. Deputy Commissioner (Social Welfare), Goalpara. 2. The District Social Welfare Officer, Goalpara. 3. All Heads of Departments.</p>

14 Social Welfare

4. Nasha Mukti Bharat Abhiyan, received Rs. 10,00,000/-, fund utilized for Rs. 3,64,578.06 and the balance work is under process.

5. Under the Deen Dayal Divyangjan Pension Achoni, total 6559 Nos. beneficiaries benefitted upto Sept. 2022. Fund transferred directly from Directorate, Social Welfare, Assam.

6. One Stop Centre, received under Management Head Rs. 56,92,575/-, fund utilized-Rs.49,56,523/- and it is ongoing process.

7. Construction of Model Anganwadi centre, fund received Rs. 1,94,00,000/- and fund utilized for Rs. 1,45,50,000/-. Construction for 3 Nos. of Model Anganwadi Centres has already been completed and other 3 Nos. of Model Anganwadi Centres will be completed by November, 2022.

15	P & RD	<p>1. Mahantma Gandhi NREGA performance for the Financial Year 2022-23: Total Labour Budget Rs. 16.34 Lakh, Total Persondays Generated so far (PDs in Lakh) Rs. 15.47, Percentage achievement against total LB-94.67%, Percentage of women persondays - 47.15%, HHs completed 100 days of employment so far-88.</p> <p>2. Physical progress for the Financial Year 2022-23: Total Job Card issued-178683, Job Card verified-98.13%, Persondays generated-1547265.</p> <p>3. Total No. of scheme-55187, scheme completed-30913, ongoing scheme-24274.</p>	<p>1.The Deputy Commissioner, Goalpara instructed the CEO, Zila Parishad, Goalpara to complete the work for Job Card Aadhar Seeding, Amrit Sarovar and PMAY(G) (old) by December, 2022.</p> <p>2. The Deputy Commissioner, Goalpara also instructed the CEO, Zila Parishad, Goalpara to take necessary steps for repairing of Anganwadi Centres under 15 Finance.</p>	<p>The CEO Zila Parishad, Goalpara.</p>
----	--------	--	---	---

	<p>4. The CEO Zila Parishad, Goalpara submitted the detailed report on Amrit Sarovar as : Total Feasible Amrit Sarovar-79, Sent Sarovar ID to DPC for work Code Generation (Out of 79 Nos. of Sarovar).-77, DPR pending at DPC level-06, DPR submitted to Commissioner, 37; Total DPR upload in Amrit Sarovar Sites-43, Sarovar Work Code Generation pending at Block Level-02.</p> <p>1 No. (Juk Doba Sarovar) DPR not uploaded due to land area more (appx 3 Hects).</p> <p>Work code generation temporarily stopped due to local problem.</p> <p>5. The CEO, Zila Parishad submitted report on PMAY-G comulative (2016-17+2017-18,2019-20 & 2020-21)/ progress report/Old PWL. and also submitted progress of Katcha House for the Financial Year-2021-22.</p>		
	<p>1.The EE (Irrigation), Dudhnoi-Goalpara West Division informed that the progress of renovation of Deosila FIS under SOPD for the year 2019-20 is 80%.</p>	<p>The Chairman, DDC, Goalpara instructed the Executive Engineers of both the division to submit the progress report in next DDC meeting.</p>	<p>The Executive Engineer, Irrigation (Dudhnoi-Goalpara East Divn. & Jaleswar-Goalpara West Divn.)</p>

16

**Irrigation
(Dudhnoi-
Goalpara
East Divn.)**

2. Partially Operative as Afflux Bund as well as canal system have been badly affected by flash flood during last several years and proposed for revival of lost potential under SOPD 2019-20. On successful completion of improvement work under SOPD 2019-20, lost potential will be revive.

3. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 36 Dudhnoi (ST) LAC for the year 2019-20 is 100%.

4. Total 5 Nos. of points (Solar) out of 55 points were damaged due to storm. Storm damage estimate has been submitted to the respective Circle Office vide letter No. DGEDI/EST-8/Pt-IV/2016/741, dated 30-06-2022. 4 Nos. of points are included in the DDMA minutes for re-verification and same has been submitted to CE(I) for onward submission.

		<p>5. The EE submitted list of maintenance and repairing on priority basis for the year 2022-23, list of proposal on SOPD FDR FY 2022-23 submitted to CE(I), Proposal on SDRF FY 2022-23 submitted to CE(I), list of proposal on SOPD-G FY 2022-23 submitted to CE (I). list of proposal on PMKSY-HKPP-GW TUBE WELL schemes for the year 2022-23 submitted to CE(I).</p>
17	<p>Irrigation (Dudhnoi- Goalpara East Divn.)</p>	<p>1. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed about the ongoing works under RIDF-XXVI (NABARD) . The Executive Engineer stated that under Revival of Dharsi Flow Irrigation Scheme under RIDF-XXVI (NABARD) for the year 2020-21-the work is delayed as the work order was issued from C.E Office on 02-06-2022 due to re-organization of Irrigation department. Now the work of fabrication & installation of still gates of the head works is going on. Entire work will be completed within January, 2023, the EE stated.</p>

		<p>2. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed the on-going works under SDRF for the year 2021-22 as:</p>	
		<p>F.D.R to Saplengkata flow Irrigation Scheme- Progress of works is hampered due to early monsoon. The balance work can be executed after harvesting of ensuing Kharif crops.</p>	
		<p>The EE submitted the list of proposal accepted under SOPD (G) for the year 2022-23, list of proposal of schemes accepted under RIDF-XXVIII (NABARD), 2022-23 and list of proposal of PMKSY-HKGP-GW Tube Well Schemes.</p>	

18	DTO	<p>The DTO, Goalpara informed that total target for the revenue collection for the year 2022-23 is 21 Crores and the percentage of Revenue collection for the year 2022-23 is 49.37%. The DTO, Goalpara informed that the target of revenue collection for the year 2022-23 will be fulfilled.</p>	<p>The Chairman DDC, Goalpara instructed the DTO, Goalpara to submit progress report in next DDC meeting. The Chairman DDC, Goalpara also instructed the DTO, Goalpara to check and ensure wearing of helmets and also to check over loaded vehicles. Necessary action will be initiated against the defaulters, the Chairman DDC, Goalpara instructed.</p>	The DTO, Goalpara.
19	DICC	<p>1. The General Manager, District Industries and Commerce Centre, Goalpara stated about the status report of the schemes PMEGP, PMFME, NEIDS/2017, Insurance claim under NEIP'2007, MMTUBA etc.</p> <p>2. The General Manager, District Industries and Commerce Centre, Goalpara informed that under the UDYAM Registration scheme: Total Registration unit=3372 Nos., Micro-3320 Nos., Small : 50 Nos., Medium : 2 Nos. , Employment : 13087 Nos. Udyam Regn. for October,2022 : 307 Nos.</p>	<p>The Chairman DDC, Goalpara instructed the General Manager, DICC, Goalpara to submit status report in next DDC meeting.</p>	The General Manager, DICC, Goalpara.

		<p>3. The GM, DICC, Goalpara informed that under NEIDS/2017, 12 Nos. of application received and out of which 5 Nos. forwarded to the CI &C after recommendation. Out of the above 4 Nos. got regn from DPIIT, New Delhi. 4 Nos. are pending due to non submission of required documents. Another 3 Nos. are could not forward to DPIIT due to technical issue.</p>		
20	DRCS	<p>The Dist. Deputy Registrar of Co-operative societies informed that total No. of Co-operative societies in the district-382, No. of co-operative societies functioning-171 and No. of Co-operative socceities non-functioning-211.</p>	<p>The Chairman DDC, Goalpara instructed the Dist. Deputy Registrar of Co-Operative Societies, Goalpara to take necessary steps as per rule for the non-functioning Co-Operative Societies.</p>	<p>The Dist. Deputy Registrar of Co-Operative Societies, Goalpara</p>
		<p>1. The Executive Officer, Lakhipur Municipal Board submitted report on PMAY-HFA(U) as-</p> <p>a. Ongoing Scheme for total beneficiaries- 914, No. of beneficiaries received 1st instalment-914, No. of beneficiaries received 2nd instalment, 848 and No. of beneficiaries received 3rd instalment-386.</p>	<p>The Deputy Commissioner, Goalpara instructed the EO, Lakhipur Municipal Board to complete the PMAY-HFA(U) by December, 2022.</p>	

The EO, Lakhipur MB.

b. FTO submitted to Sate Mission Directorate Office- 1st instalment-914, 2nd instalment-869, 3rd instalment-519.

c. No. of FTO pending at State Mission Directorate Office: 1st instalment-55, 2nd instalment-10, 3rd instalment-346.

d. Physical progress: Total-914, Non started-25, Foundation- 81, Lintel-54, Roof-29, completed-725.

2. The EO, Lakhipur Municipal Board submitted progress report for various scheme under Lakhipur Municipal Board as:

a. 15th Finance Commission 1st instalment for the year 2020-21 during the year 2021-22; Tied Fund, Fund received- 103.00 Lakhs, Under tendering process.

b. 15th Finance Commission 2nd instalment for the year 2020-21 during the year 2022-23; Tied Fund, Fund Received-103.00 Lakhs, Under tendering process.

21 Lakhipur MB

c. 15h Finance Commission 1st instalment for the year 2020-21 during the year 2021-22 , Untied Basic Grant, Fund received-68.39 Lakhs, Under tendering process, Delayed interest payment of untied basic grant- Fund received-2.52 Lakhs, under tendering process, Untied Basic Grant for 2020-21, fund received-34.46 Lakhs, under tendering process.

d. 15th Finance Commission 1st instalment for the year 2021-22 during the yer 2022-23, Untied Basic Grant, Fund Received- 62.33 Lakhs, under tendering process.

3. The EO, Lakhipur MB, submitted report on 1. Social Mobilization & Institutional Development, Self Employment Programme, PMSVANidhi scheme, Detail report of NLCPR project at Lakhipur Town for 2012-13 and also submitted proposed scheme under UIDF at Lakhipur Town.

The Deputy Commissioner, Goalpara instructed the EE, PHE, Goalpara to conduct a joint survey with the Lakhipur Municipal Board and to prepare estimate for implementation of the water supply scheme at Ward No. 10 under Lakhipur Municipal Board.

The EO, Lakhipur MB.

22	Goalpara MB	<p>1. The Executive Officer, Goalpara Municipal Board, Goalpara submitted progress report on property assesment/ re-assesment report as : total Geo Tagging Done- 8450, Total Assesment till 04-11-2022 is 8600, Holding as per 2011 census-10228, % as per 2011 holding, 83.5%, protected holding 2022 is 12274, % as per 2022 holding is 70%.</p>	<p>1. The Chairman, DDC, Goalpara instructed the Executive Officer, MB, Goalpara to complete the PMAY(U) HFA (old) scheme by December, 2022 .</p> <p>2. The Chairman DDC, Goalpara also instructed to take necessary action against the beneficiaries who have not started construction even after getting the instalment under PMAY(U) HFA.</p>	The EO, Goalpara MB.
		<p>2. The EO, Goalpara Municipal Board, Goalpara submitted report of 15th Finance Commission (Tied/Untied).</p>		
		<p>3. The Executive Officer, Goalpara Municipal Board submitted progress report PMAY(U) HFA as : Total approved beneficiary -1563, Total houses completed as on 04/11/2022 is 586, 2nd installment received as on 04-11-2022 is 660 and % of completion as on 04-11-2022 is 88.78%.</p>		

		<p>4. The Executive Officer, Goalpara submitted physical progress on SBM1.0 as; Sanitation-IHHL Target-1671, IHHL constructed-1671. Soild Waste Management- Door to door collection of waste-14 Wards, Source Segregation of Waste-5 Wards, Waste processing is 12%. The EO, Goalpara MB also submitted status report on D2D collection.</p>
		<p>5. Under PMSVANidhi Scheme-</p>
		<p>Total application: 1298, Total Eligible Applications: 997, Total Ineligible applications: 301, Total loans sanctioned (1st tranche)-925; Total loans disbursed (1st tranche)-882; Total Eligible Applications for 2nd Tranche: 156, Total 2nd tranche loans sanctioned:80; Total 2nd tranche Loans disbursed-51.</p>

	<p>6. The EO, Goalpara submitted report on support to Urban Street Vendors (SUSV), Shelter for Urban Homeless and also on Skill Training: Total completed training; Goalpara-829, Lakhipur-628. Total candiates certified- Goalpara-579, Lakhipur-357. Placement- Goalpara 158, Lakhipur-126.</p>		
	<p>1.The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report of Goalpara District implemented by South Bank Soil Conservation Division, Guwahati-05 as:</p> <p>i. Under the SOPD-G, Integrated Approach of Water Conservation Project at Damdalma-Situkjhora (A)- Work completed, fund not yet received.</p> <p>ii. RCC Water Harvesting Project at Pakhritol and RCC Water Harvesting Project at Hatidubi- work order issued.</p>	<p>The Deputy Commissioner, Goalpara instructed the Divisional Officer, South Bank Soil Conservation Division, Guwahati to complete the ongoing work within December, 2022 and also instructed to submit progress report in next DDC meeting.</p>	<p>The Divisional Officer, South Bank SC Division, Guwahati-05.</p>

23

Soil Conservation

<p>iii. Naginghat Water Harvesting cum Distribution Project under RIDF-XXV, RCC Check Dam 4 Nos. Bricks Channel 459M, DPR 1 No- works are going on.</p>
<p>iv. Integrated Land Development and W.H. cum W.D Project at Rongraga Mini Watershed under RIDF-XXVI, RCC Check Dam-3 Nos. Work completed.</p>
<p>v. Marki Water Harvesting cum Distribution Project at Chekowari Pt-I village under RIDF-XXVII-work in progress.</p>
<p>vi. Water Harvesting cum Water Distribution Project at Deo Dhuturi village under RIDF-XXVII- work order issued.</p>
<p>2. The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report of Goalpara WDC-I/2021-22 (Panioguri) PMKSY 2.0 under WDC-PMKSY 2.0 upto 31-10-2022.</p>

i. Construction of RCC Check dams at Buspara nalla with Earthen bund- work in progress.
ii. Horticulture (Betel Nut) at Nokdan pahar- work in progress.
iii. Construction of RCC Check dams at Abda nalla.
iv. Construction of RCC Check dam at Soto Dara with Guide bund -work in progress.
v. Construction of Farm ponds at Chenimari Pt-II- work in progress.
vi. Earthen Drainage Channel at Tararthop- work in progress.
vii. Excavation of Farm pond at Senimari pt-I- work in progress.
vii. Excavation of Farm pond at Tarathop work in progress.

24	<p>Town & Country Planning.</p>	<p>The Deputy Director, Town & Country Planning submitted the progress of work of the schemes under CCIMC.</p> <p>i. The Deputy Director, Town & Country Planning informed that the improvement of Road from Durga Mandir to Makri is in progress.</p> <p>ii. Widening and Improvement of Road from ASTC point to Boro Bazar- Working estimate not yet approved.</p> <p>iii. Proposed Development of Car Parking Area near BOC point at Goalpara Town- working estimate not yet approved.</p> <p>iv. Proposed construction of Multipurpose Indoor Stadium at D.N.Singha Stadium, Goalpara.- Tender not yet floated.</p> <p>v. Proposed construction of Swimming Pool at D.N.Singha Stadium, Goalpara.- Work in progress, tender not yet floated.</p> <p>vi. New proposal for construction of Storm Water Drainage Scheme for Goalpara Town under CIDF.</p>	<p>The Deputy Commissioner, Goalpara instructed the Deputy Director Town and Country Planning to ensure repairing of works under any scheme, if necessary before releasing of 100% fund.</p>	<p>The Deputy Director, Town & Country Planning, Goalpara.</p>
----	--	--	--	--

	vii. New proposal for construction of Market Building at Bapuji Nagar, Goalpara.	
	viii. New proposal for construction of covention centre and Tribal Museum at Goalpara.	

In conclusion, the Deputy Commissioner, Goalpara instructed the Heads of Departments to complete the various works under their concerned department within stipulated tim period. The Deputy Commissioner, Goalpara also instructed the Head of concerned department for submission of indicator wise target achievement report to upload in CM Dashboard portal by 1st Day of the month. The Deputy Commissioner, Goalpara instructed all Heads of Departments to celebrate 400th Birth Anniversary of Lachit Barphukan in a befeating manner throuout the district as per scheduled programme of the Govt. The Deputy Commissioner also instructed to all Heads of Departments to keep interdepartmental co-ordination for better development of the district. **The next DDC meeting will be held on 06-12-2022.**

The meeting was concluded with a vote of thanks from the chair.

Deputy Commissioner,
Goalpara.

Memo No. GDG-52/2022/111-154-A

Dated:

Copy to:

All concerned for information and necessary action.

Deputy Commissioner,
Goalpara.