

**MINUTES OF THE MEETING OF DISTRICT DEVELOPMENT COMMITTEE, GOALPARA FOR THE MONTH
OF MARCH, 2023 HELD ON 10-04-2023 AT 10:30 AM IN THE CONFERENCE HALL OF DC'S OFFICE,
GOALPARA**

Members present- Annexed as Annexure-A

The meeting was presided over by Shri Khanindra Choudhury, IAS, Deputy Commissioner, Goalpara. At the outset, the Chairman welcomed all the members present in the meeting. Initiating the meeting the Deputy Commissioner requested all HODs to submit the previous DC Conference report held at Tezpur. The Chairman also directed all the HODs to put authentic and accurate data report of CM Dashboard. The Deputy Commissioner then reviewed the programmes of different departments and follow up actions of the last DDC meeting. After threadbare discussion, the following decisions were taken up in the meeting:

Sl. No.	Department	Status/ Progress of works	Instruction of the Deputy Commissioner	Action to be taken
1	Health & Family Welfare	<p>1. The Joint Director of Health Services, Goalpara informed that they are receiving good response from all Departmental Head of Goalpara district to become Nikshya Mitra and registering them for delivery of food basket.</p> <p>2. The Joint Director of Health Services, Goalpara informed that they have already organized several meeting with the PRI members regarding TB Mukh panchayat and requested them to keep an agenda for the same in the respective Gram Sabhas, so that our technical person can attend the meeting for awareness and action thereof.</p> <p>3. The Joint Director of Health Services, Goalpara informed that they have displayed IEC material regarding evils of child marriage in the society and also arranged extensive awareness meeting on the topics in every health programme activities.</p> <p>4. The Joint Director of Health Services, Goalpara has already written letters to the Hon'ble Deputy Commissioner. Goalpara regarding infrastructure development in District Hospital, Goalpara, which was also advised by the Hon'ble Minister of State, for Health, GOI during her visit to District Hospital, Goalpara. The copy of letter has been sent to the Director of Health Services, Mission Director, NHM, Assam and Commissioner, Health & FW, Assam for taking necessary action. We also communicated the letter to the CEO, ZP, Goalpara.</p> <p>5. The Joint Director of Health Services, Goalpara has written several times regarding placement of HR and furniture etc for functioning of Lakhipur CHC as SDCH.</p> <p>6. District Health Society, Goalpara made extensive family planning activities across the district on various temporary and permanent method of sterilization across the district through Sarathi Bahan during Mission Paribar Vikash fortnight and still continuing. They have arranged 5 (Five) Nos. of L/S sterilization camp at Mornoi BPHC MCH, Goalpara, Agia BPHC, Lakhipur BPHC and Rangjuli BPHC where 184 Nos. of female sterilization were performed.</p>	<p>1. The Joint Director of Health, Goalpara will submit detailed status report of all parameters under his department in next DDC Meeting.</p> <p>2. The Joint Director of Health, Goalpara is asked to be observant about the performance of KPI with respect to CM Dashboard.</p>	The Joint Director of Health Services, Goalpara.

2	Handloom and Textile	<p>1. A Special Drive against the Machine made Gamocha was conducted by the Enforcement Squad in the last month at Matia Revenue Circle and Lakhipur Revenue Circle and seized 68 nos & 70 nos total 138 nos of Gamocha respectively. An awareness meeting was also conducted on G.I Application of Gamocha and the Handloom (Reservation of Articles for production) Act – 1985 on 09.03.2023 along with the clothes merchant of Goalpara District in the office premises of Asstt. Director of Handloom & Textiles, Goalpara.</p> <p>2. Under SWA NIRBHAR NAARI scheme, the Department of Handloom & Textiles, Goalpara has purchased 4796 nos of handloom products from 117 nos of genuine weavers of the District an amounting to Rs. 2679935.</p> <p>3. Under WEAVERS' MUDRA scheme 76 numbers of proposal for MUDRA LOAN has been submitted to the various Banks Out of 76 nos of proposal 26 nos have been sanctioned.</p>	<p>The Deputy Commissioner, Goalpara has instructed the Asst. Director of Handloom & Textile and all Heads of the Department to not purchase the powerloom made Gamocha in any of their departmental occasion. The Asstt. Director of Handloom & Textiles, Goalpara will continue drive against the machine made Gamosa in the district.</p>	Asstt. Director, Handloom & Textiles.
3	Sericulture	<p>1. Kesseru nursery bed preparation completed by beneficiary in "Establishment of Sericulture Model Village" (Eri) in the village Pachim Dairong under Krishnai Dev. Block. 2. Beneficiary selcted for raising of new Eri food plantation (Kesseru) ½ acre each and Assistance for construction of Eri rearing house with start up tools. 3. Beneficiary selected for Support to Adopted Eri Seed rearer.</p>	<p>The Deputy Commissioner, Golapara has instructed the Sericulture Demonstrator to ensure the Asst. Director of Sericulture to inspect the Rangjuli Village Grazing Reserve and report to the Deputy Commisioner.</p>	Asstt. Director of Sericulture, Goalpara
4	Fishery	<p>1. The DFDO, Goalpara submitted progress report on export and import as, for the year, 2022-2023, Export-332.68 (MT), Import 346.44 MT.</p> <p>2. The DFDO, Goalpara submitted progress report on Fish & Seed Production as, For the year 2022-2023- Fish production 8804.44 MT. Spawn-112.00 Million, Fry-54.00 Million, Fingering-28.20 Million.</p> <p>3. The DFDO, Goalpara submitted pgress report of PMMSY till March, 2023 for the year 2020-21, Govt. share received-Rs. 153.49, Govt. share released-Rs. 153.486 Lakh, UC submitted- Rs. 153.486</p> <p>4. Activities under Apart AWP, 2022-23: i). Polyculture Demonstration-Water area-4.6 (Ha), No. of beneficiaries-16, Status: 1st installment Inputs Distribution is completed. ii). High Yielding Fish Seed Rearing Unit- Water area-3.5 (Ha), Inputs distribution to be done based on fish seed availability during Feb, Mar, Apr iii). Beel Fisheries (Balijana Development Block)- Water Area -15 (Ha), Technical sanctiopn awited for initiation for work iv). Fresh Water Prawn with Carps: Water Area- 10.0 (Ha), Inputs distribution completed</p> <p>5. Present Status report of Apart Project for the year, 2021-22: a. Under the activity for Beel Fisheries Demonstration, 2021-22, the physical achievement for Borjong Beel Development Management Committee is 80% and Gosaibari Bheri Bheri Beel Development Committee is 10%.</p>	<p>1. The DFDO, Goalpara informed that the UC of 2020-21 is submitted to the Government of India</p> <p>2. Project under PMSSY is ready for inauguration.</p> <p>3. The DFDO will give the pinpoint of fishing pond area to the DFO (T)</p> <p>4. The DFO, Goalpara will hand over the SOP for Hygienic Fish Market to the Goalpara Municipal Board.</p>	<p>1.DFDO, Goalpara 2.DFO(T), Goalpara 3.Chairman, Goalpara Municipal Board</p>
5	PWD (Buildings)	<p>1. Construction of Bishnu Rabha Auditorium at Dudhnoi under Untied Fund (State Specific Scheme), 2016-17. is in progress .</p>	<p>1. The Executive Engineer, PWD, has been asked to coorordinate with AGM, APDCL, Goalpara since the</p>	<p>1.The Executive Engineer, PWD (Buildings), Goalpara. 2. The AGM, APDCL,</p>

<p>2. Construction of New ITI at Lakhipur (Nidhanpur). Notice served to the contractor vide this office letter No: TB-254/15-16/BLD/08, Dt. 04-04-2023 to resume the work. As per undertaking submitted by the contractor at C.E. Office the remaining work will be completed within 4 (Four) months</p>	<p>amount for the supply of electricity for the Dudhnoi Sports Complex is disbursed and requested the AGM, APDCL, Goalpara to supply the electricity.</p>	<p>Goalpara.</p>
<p>3. Construction of Model Residential School at Kushdhuwa (MRS-13), is in progress.</p>	<p>2. Construction of Bishnu Rabha Auditorium at Dudhnoi under Untied Fund (State Specific Scheme), 2016-17, to be completed by May, 2023.</p>	
<p>4. Construction of Secretariat Building of Rabha Hajong Autonomous Council during 2016-17 is in progress, bill submitted but payment yet not made.</p>	<p>3. The work program for New Model Woman College at Jaleswar and District Science Centre, Goalpara needs to be submitted.</p>	
<p>5. The work for construction of Sports Complex and Stadium at Dudhnoi under Signature Project for the year 2018-19, Package No. SP-36, is in progress and will be completed by April, 2023.</p>	<p>4. The Executive Engineer, PWD (Buildings), Goalpara is asked to take up the matter of early sanction of the payment with the concerned department through the Deputy Commissioner with respect to 32/42 Bedded Paediatrics Care Unit.</p>	
<p>6. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Kasturba Gandhi Balika Vidyalaya at Jaleswar HS School Campus is completed.</p>		
<p>7. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of New Model Woman College at Jaleswar is in progress.</p>		
<p>8. In respect of up-gradation of existing Hospitals for setting up of ICUs for treatment of COVID-19 patients under Assam Critical Care Project-2020 at Goalpara (package No. DIS-CON-19/10), Work stopped by the contractor since last 9 (Nine) months and notice serve to the contractor to resume the work. Bill submitted for Rs. 291.52 lakh but payment not yet made</p>		
<p>10. Construction of District Science Centre at Goalpara (Package No. GMC-11 Nos. DSC) is in progress. The Contractor has been instructed for early completion of the work, the EE informed.</p>		
<p>11. Construction of AWC at Pukhuri AWC in Kushdhuwa Dev. Block under MSDP 12th Plan for the year 2017-18, the work has been completed.</p>		
<p>12. The Executive Engineer, PWD (Buildings), Goalpara stated that in respect of establishment of (i) 32/42 Bedded Paediatrics Care Unit, (ii) 10 Bedded Intensive Care Unit, (iii) RT PCR Laboratory and (iv) LMO tank with MGPS at District Hospital under ECRP-II, (Establishment of 10 Bedded ICU, 27 Bedded PICU, RT PCR Lab. and 12 Bedded PICU and recovery ward in Civil Hospital, Goalpara, package-ECPR-II/(10), Tender amount work completed & handed over. One working estimate including addl. works submitted for Rs. 197.47202 Lakh to C.E P.W.D (B) vide this office letter No: TB-280/2021-22/BLD/119, Dt. 26-04-2022. but not yet approved.</p>		
<p>13. Construction of New Doctors Quarter at Darangiri SD in Kushdhuwa Development Block under MSDP 12th Plan fund for the year 2016-17, the work is completed.</p>		
<p>14. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of RCC Office Building of Inspector of School GDC, Goalpara at Bhalukdubi, Goalpara is completed.</p>		
<p>16. The Executive Engineer, PWD (Buildings), Goalpara informed that regarding the work for construction of labour room at Rajmita is completed</p>		

6	PWD (NH)	<p>Periodical renewal from Km 52/000(Amjonga) to Km73/000 (Dhupdhara), Km 134/000 (Airport Road) to Km 140/000 , Km 141.325 to Km 141.825 and Km 146.00 to Km 146.227 on NH -17 under ARP for the year 2021-22 in the state of Assam in EPC mode. The test reports of the materials and Design mix formula has been received from laboratories. The work has not started due to rain and expected to start soon.</p>	<p>The Executive Engineer, PWD (NH) , Goalpara will take necessary steps for early completion of the work and was asked to test the innovative use of waste plastics for road flooring during construction.</p>	<p>The Executive Engineer, PWD(NH), Goalpara.</p>
7	PWRD, Jaleswar & Goalpara West TR Divn.	<p>1. PMGSY(2017-18) -Regular Progress of work is going on and and some of the works will be completed April, 2023.</p> <p>2. PMGSY(2020-21)- Package No. AS-07-427 :- Work in Progress. Target date of Completion : 30-04-23. Package No. AS-07-428 :- New Technology (Terrazyme) failed. Matter has been brought to the notice of Chief Engineer. Accordingly, suggestions seeking from NRRIDA, New Delhi and they suggested to restore the same by same Technology.</p> <p>3. SOPD-G(2018-19) -Progress of work is going on and to be completed within target date of April, 2023.</p> <p>4. SOPD-G(2020-21)- Progress of work is going on and will be completed within target date of April, 2023.</p> <p>5. RIDF-XXIV(2018-19)-Progress of work is going on and will be completed within target date of April-May., 2023.</p> <p>6. RIDF-XXV(2019-20)-Progress of work is going on and will be completed within target date of Dec, 2023.</p> <p>7. RIDF-XXVI(2020-21)-Progress of work is going on and will be completed within target date of May., 2023.</p> <p>8. RIDF-XXVII(2021-22)-Progress of work is going on and will be completed within target date of Feb,2024.</p> <p>9. Signature Project (2020-21)-Progress of work is going on and will be completed within target date of May, 2023.</p> <p>10. Conversion of 1000 SPT BR. Into RCC Bridge-Progress of work is going on and will be completed within target date of Dec., 2023.</p> <p>11. Market modernisation and improvement program (MMIP)-work is completed.</p> <p>12. Construction of road under World Bank scheme-Work in progress and will be completed within target date of August, 2023.</p>	<p>The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD, Jaleswar & Goalpara West TR Divn. to complete the works within stipulated time period.</p>	<p>The EE, PWRD, Jaleswar & Goalpara West TR Divn.</p>
8	Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.	<p>1. PMGSY-I (2017-18 & 2018-19): Construction of Lower Chotipara to Bodahapur via Katasibari Road. Br. Length 49.50m will be completed by April 30, 2023.</p> <p>2. Signature Project SOPD(G) 2020-21, will be completed by May, 2023</p> <p>3. RIDF-XXIV(2018-19) -will be completed by Dec, 2023</p> <p>4. RIDF-XXV(2019-20)-work completed</p> <p>5. RIDF-XXVI(2020-21)-work completed</p> <p>6. RIDF-XXVII(2022-23)- will be completed by June, 2024.</p> <p>7. SOPD-G(2017-18)-will be completed by May, 2023.</p> <p>8. SOPD-G(2020-21)-will be completed by July, 2023.</p> <p>9. APART Scheme (2020-21)-will be completed by July, 2023.</p>	<p>The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD,Dudhnoi & Goalpara East Divn to complete the work within stipulated time period. The EE will submit detail report in next DDC meeting.</p>	<p>Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.</p>

		<p>10. APART Scheme (2021-22)-will be completed by July, 2023.</p> <p>11. CIDF Scheme (2019-20)-will be completed by June,2023</p>		
9	PHE	<p>1. The EE, PHE, Goalpara informed the house that under the Retrofitting Schemes under JIM, FHIC sanctioned 46475 Nos., FHIC achieved 46475 Nos., Water Users Committee formed 265 Nos. MoU signed with GPWSC-256 Nos.</p> <p>2. The Executive Engineer, PHE, Goalpara informed that progress of JJM scheme implemented in Schools and AWCs as- Total No. of schools- 1650, AA Received-1338, Work order issued- 1337, work completed-1337 and Total No. of AWCs-1943, AA Received-1420, Work order issued- 1418, Work completed-1418.</p> <p>3. The Executive Engineer, PHE, Goalpara informed that Individual Household Latrines (IHHLs) under old SBM (G). Goalpara has been completed but under new HH IHHL (Phase-2), total Target 8126 and progress as per IMIS is 4749, Balance-3377, Progress-58.44%.</p> <p>4. Under the SLWM activities, 30 Nos. MCF completed & 50 Nos. Soak Pit completed. Construction ongoing in Balijana Block & in Krishnai Block pin point has been selected. Pin point list for other 6 Blocks is awaited. DPR has been Confirmed and work will be executed shortly under GOBARDHAN project</p>	<p>1. The Deputy Commissioner, Goalpara instructed the EE, PHE, Goalpara and all other department to look upto the Swacch Survekshan</p> <p>2. The Deputy Commissioner, Goalpara to sensitize contractor so that no property is wasted</p> <p>3. The Deputy Commissioner requested the EE, PHE, Goalpara to make provision for Sanitary Complex at Dakshin Kali Mandir, Agia</p>	<p>1. The Executive Engineer, PHE, Goalpara</p> <p>2. All heads of the Department</p>
10	Water Resource	<p>A/E measures of river Brahmaputra at Suparivita area under NABARD RIDF- XVIII, work in progress, and target date for completion is 15-12-2023.</p> <p>Anti-erosion measures to protect the Baniapara and its adjoining areas from the erosion of river Brahmaputra under SOPD-FDR for the year 2021-22.- work in progress and target date of completion is 31-03-2023.</p> <p>Immediate measures for restoration of B/dyke from Kharmuza to Nichinpur at Poitary area from flood damage of river Brahmaputra under SDRF for the year 2021-22.- work in progress and target date of completion is 15-04-2023.</p> <p>Protection of L/B of river Jinjiram opposite Shiv Mandir at Lakhipur under SOPD-FDR for the year 2021-22: work order issued on 04-07-2022 and work in progress and target date of completion is 15-04-2023.</p> <p>Protection of Durga Mandir from the erosion of river Gara at Lakhipur Town under SOPD-FDR for the year 2021-22: work in progress and target date of completion is 15-04-2023.</p> <p>Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.400m and Ch.1500m along L/B of river Jinari under SDRF for the year 2021-22, work in progress and target date of completion 30-04-2023.</p> <p>Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.250m and Ch.450m along L/B of river Jinari under SDRF for the year 2021-22, work in progress and target date of completion 30-04-2023.</p>	<p>The Executive Engineer, WR, Goalpara will pace up the completion of the schemes and submit detailed status report of all the schemes under his department in next DDC Meeting.</p>	<p>1. The Executive Engineer, WR Divn. Goalpara.</p>
11	Agriculture	<p>1. The DAO, Goalpara submitted status report of various scheme like- PMKISAN, PMFBY, PMKSY, KMS 2022-23, RKVY, BGREI, DM, NFSM, etc.</p>	<p>1. The Deputy Commissioner Goalpara requested to the District Agriculture Officer, Goalpara to pace up the raddy procurement and stor</p>	<p>The District Agricultural Officer, Goalpara</p>

		<p>2. The DAO submitted area covered under APART and Farmers benefitted in Goalpara district: Lemon Glass slip- Area-6.4 (ha), Quantity-280000 (Qlts), No. of beneficiaries-16. Vetiver-Area-8 ha, No.of beneficiaries-20.</p> <p>3.The DAO submitted the PM-Kisan EKYC status as: Aadhar Authenticated-21368; Total EKYC Done-19,977; Total EKYC pending-1596.</p> <p>4. The DAO, Goalpara submitted the status of PMFBY scheme as - total No. of Farmers Registration Rabi 2022 is 16387 Nos. and total area insured is 12469 ha</p> <p>5. Paddy Procurement in KMS 2022-23 (1st Crop), target- 22000 MT, achievement- 5597.883 MT</p> <p>6. Construction of knowledge centre with training hall at SDAO office complex Dudhnoi. Progress- 90%</p> <p>7. Construction of ADO Office Building at Bakaitari of Matia ADO Circle, progress- 45%</p> <p>8. Construction of knowledge centre with training hall at Agia, Progress- 20%</p> <p>9. Progress Report and Present Status of the STW (Diesel, Solar Pv) under RIDF Phase-II, pump set delivered to Farmers- Diesel STW- 255, Solar- 328, Electrical STW- Nil</p>	<p>paddy procurement and stop the intermediation of private merchants.</p>	
12	Education	<p>1. The Inspector of Schools, Goalpara informed the progress of different activities under Secondary Education till March, 2023.</p> <p>2. The Inspector of Schools, Goalpara informed that the construction of Staff Quarter at Matia Model School, Construction of 4 No. ACR and Art/Craft Room at Central Girls High School- physical progress-68% and Construction of ACR, Art/ Craft room, Science Lab. & Library and Boys' Toilet at Matia High School, physical progress- 70%.</p> <p>3. The IS, Goalpara has submitted the status report of the progress of Girls' toilet and Boys' Toilet under Secondary Education for March, 2023</p> <p>4. The District Mission Co-ordinator, SSA, Goalpara submitted progress report of all civil works under SSA, Goalpara.</p>	<p>1. The Inspector of School, Goalpara will collect the list of Desks, Benches and Sulhas to be provided to the schools under aspirational district program.</p> <p>2. The Inspector of Schools will submit the list of Schools where boys toilets are required as such the construction of Boys toilets can be taken under consideration under 15th Finance Commission.</p> <p>3. The District Mission Coordinator, SSA, Goalpara to complete and submit the progress report of all civil works under SSA, Goalpara in next DDC meeting</p>	The Inspector of Schools, Goalpara.
13	Animal Husbandry and Veterinary	<p>1. The District A.H & Veterinary Officer, Goalpara informed that under National Livestock Mission:</p> <p>a. Goattery Development by 10 cluster each cluster consist of 10 beneficiaries- Selected . beneficiary from 10 cluster of 10 villages, 100 NOS FEMALE AND 10 NOS. MALE GOAT DISTRIBUTION IS COMPLETED, PAYMENT TO VENDOR THROUGH PFMS IS COMPLETED</p> <p>2. The District A.H & Veterinary Officer, Goalpara submitted status report on National Animal Disease Control Programme (NADCP), where he stated that the number of vaccination utilised - FMD-225570 and BRUCELLA- 12548.</p> <p>3. The District A.H & Veterinary Officer, Goalpara submitted status for Treatment & Vaccination of Livestock & Poultry in the district.</p> <p>4. The District A.H & Veterinary Officer, Goalpara informed the production status during November, 2022 as: Egg- 6.46 Lakh Nos., Milk- 6.44 Lakh Ltr. And Meat- 6.40 Ton.</p>	<p>The Deputy Commissioner, Goalpara instructed the Dist. A.H & Vety. Officer, Goalpara to take necessary steps for fodder arrangement and stock to meet demand during forthcoming flood season.</p>	The Dist. A.H & Vety. Officer, Goalpara

		<p>5. The District A.H & Veterinary Officer, Goalpara informed that under Assam Agri Business & Rural Transformation project:</p> <p>a. Cluster Meeting on Dewarming- Fund allocated 0.96Lac. Physical progress- 12 Nos. of meetings will be done in 4 clusters.</p> <p>b. 3 DAYS FIELD LEVEL PORK RETAILERS TRAINING, Fund Allocated Rs. 0.50 lakh, 15 NOS. PORK RETAILERS TRAINING IS COMPLETED</p>		
14	Social Welfare	<p>1. Under the Supplementary Nutrition Programme (SNP): fund received for Rs. 425421 through PFMS, fund received for cost of FCI, GPSS and Fair Price Shoppes for 4th Quarter of FY,2022-23 and fund utilised Rs. 357157</p> <p>2. Under the PMMVY scheme 3 4,738 Nos. beneficiaries enrolled as on 05.04.2023 as per portal.</p> <p>3. Under the POSHAN Abhiyan, Received-Rs. 40,69,250/- and fund Utilized -Rs.30,69,300/-</p> <p>4. Nasha Mukta Bharat Abhiyan, received Rs. 10,00,000/-, fund utilized for – Rs.5,10,000 /- and the balance work is under process.</p> <p>5. Under the Deen Dayal Divyangjan Pension Achni, Total 6,587 Nos. beneficiaries benefited upto Jan./2022 @Rs.1000/- per month.</p> <p>6. One Stop Centre, received under Management Head Rs. 56,92,575/-, fund Utilized under Management Head - Rs. 50,34,523/- Balance- Rs. 6,58,052/-</p> <p>7. Construction of Model Anganwadi centre, fund received Rs. 1,94,00,000/- and fund utilized for Rs. 1,45,50,000/- . 75% out of total amount transferred to 8 nos. of ALCC. 7 Nos. of Model AWCs are already inaugurated.</p>	The District Social Welfare Officer, Goalpara will submit detailed status report of all the scheme under his department in next DDC Meeting	The District Social Welfare Officer, Goalpara.
15	P & RD	<p>1. Mahantma Gandhi NREGA performance for the Financial Year 2022-23: Total Labour Budget Rs. 22.45 Lakh, Total Persondays Generated so far (PDs in Lakh) Rs. 27.81, Percentage achievement against total LB-123.87%, Percentage of women persondays 47.48%, HHs completed 100 days of employment so far 480.</p> <p>2. The CEO, Zila Parishad, Goalpara submitted progress report on Amrit Sarovar Scheme.</p> <p>3. The CEO, Zila Parishad, Goalpara submitted progress report on PMAYG (2016-17, 2017-18, 2018-19, 2019-20, 2020-21/ Old PWL)</p> <p>4. The CEO, Zila Parishad, Goalpara submitted progress report on Katcha House for the March, 2023.</p>	<p>1. The Deputy Commissioner, Goalpara has instructed the Deputy CEO, Zila Parishad Goalpara to speed up the Kuccha House Progress and also the PMAY progress.</p> <p>2. Deputy CEO, Zila Parishad to ensure the expedition of manday generation under MNREGA for tea garden area.</p> <p>3. The Deputy Commissioner, Goalpara has also instructed to increase the women participation over 50 % under MNREGA scheme.</p>	The CEO Zila Parishad, Goalpara.
16	Irrigation (Dudhnoi-Goalpara East Divn.)	<p>1. The EE (Irrigation), Dudhnoi- Goalpara West Division informed that the progress of renovation of Deosila FIS under SOPD for the year 2019-20 is 95%.</p> <p>2. Partially Operative as Afflux Bund as well as canal system have been badly affected by flash flood during last several years and proposed for revival of lost potential under SOPD 2019-20. On successful completion of improvement work under SOPD 2019-20, lost potential will be revived.</p>	The Executive Engineer , Irrigation Dudhnoi & Goalpara East Division and The Executive Engineer, Irrigation Jaleswar & Goalpara West Division, Goalpara will submit detailed status report of all the scheme under his department in next DDC Meeting	The Executive Engineer, Irrigation (Dudhnoi-Goalpara East Divn. & Jaleswar-Goalpara West Divn.)

		<p>3. Physical progress for installation of Tube Well scheme under PMKSY-HKHP access to ground water under 36 Dudhnoi (ST) LAC for the year 2022-23. (150 points= 38 nos. Solar+ 112 electrically operated). The proposal is accepted for execution under Phase –IV of the programme.</p> <p>4. Physical progress for Installation of Tube Well scheme under PMKSY-HKHP access to ground water under 37 Goalpara East LAC for the year 2022-23. (90 points= 23 nos. Solar+ 67electrically operated). The proposal is accepted for execution under Phase –IV of the programme.</p> <p>5. Installation of Tube well schemes under PMKSY-HKHP Phase-3 Access to Ground water for small and marginal teagrowers covering 179 Nos. ofbeneficiaries under 36 Dudhnoi LAC and 37 Goalpara East LACfor the year 2022-23. (42points= 11 nos. Solar+ 31electrically operated). The proposal is accepted for execution under Phase –III of the programme.</p>		
17	Irrigation (Jaleswar-Goalpara West Divn.)	<p>1. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed about the ongoing works under RIDF-XXVI (NABARD) . The Executive Engineer stated that under Revival of Dharsi Flow Irrigation Scheme under RIDF-XXVI (NABARD) for the year 2020-21-THE WORK IS GOING ON IN FULL SWING AND EXPECTED TO BE COMPLETED WITHIN THE 30TH APRIL/2023</p> <p>The EE submitted the list of proposal accepted under SOPD (G) for the year 2022-23, list of proposal of schemes accepted under RIDF-XXVIII (NABARD), 2022-23 and accepted list of proposal of PMKSY-HKHP-GW Tube Well Schemes.</p>		
18	DTO	<p>The DTO, Goalpara informed that total target for the revenue collection for the year 2022-23 is 25 Crores and the percentage of Revenue collection for the year 2022-23 is 97.82%. The DTO, Goalpara informed that the target of revenue collection for the year 2022-23 will be fulfilled.</p>	<p>The Chairman DDC, Goalpara instructed the DTO, Goalpara to submit progress report in next DDC meeting. The Chairman DDC, Goalpara also instructed the DTO, Goalpara to check and ensure wearing of helmets and also to check over loaded vehicles. Necessary action will be initiated against the defaulters, the Chairman DDC, Goalpara instructed.</p>	<p>The DTO, Goalpara.</p>
19	DICC	<p>1. The General Manager, District Industries and Commerce Centre, Goalpara stated about the status report of the schemes PMEGP, PMFME, NEIDS/2017, CCIAC, MMTUBA etc.</p> <p>2. The General Manager, District Industries and Commerce Centre, Goalpara informed that under the UDYAM Registration scheme: Total Registration unit=5589 Nos., Micro- 5527 Nos., Small : 59 Nos., Medium : 3 Nos. , Employment : 27200 Nos. Udyam Regn. for March,2023 : 582 Nos.</p>	<p>The Chairman DDC, Goalpara instructed the General Manager, DICC, Goalpara to submit status report in next DDC meeting.</p>	<p>The General Manager,</p>

20	DRCS	The Dist. Deputy Registrar of Co-operative societies informed that total No. of Co-operative societies in the district-382, No. of co-operative societies functioning-178 and No. of C-operative socceties non-functioning-150.	The Chairman DDC, Goalpara instructed the Dist. Deputy Registrar of Co-Operative Societies, Goalpara to take necessary steps as per rule for the non-functioning Co-Operative Societies.	The Dist. Deputy Registrar of Co-Operative Societies, Goalpara
21	Soil Conservation	<p>1. The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report of Goalpara District implemented by South Bank Soil Conservation Division, Guwahati-05 as:</p> <p>i. Under the SOPD-G, Integrated Approach of Water Conservation Project at Damdalma-Situkjhora (A)- Work progress- 100%.</p> <p>ii. RCC Water Harvesting Project at Pakhritol and RCC Water Harvesting Project at Hatidubi- work progress- 95% and 100% respectively..</p> <p>iii. Naginghat Water Harvesting cum Distribution Project under RIDF-XXV, work progress- 47%</p> <p>iv. Integrated Land Development and W.H. cum W.D Project at Rongraga Mini Watershed under RIDF-XXVI, RCC Check Dam-3 Nos. Work progress- 100%</p> <p>v. Marki Water Harvesting cum Distribution Project at Chekowari Pt-I village under RIDF-XXVII-work progress- 65%..</p> <p>vi. Water Harvesting cum Water Distribution Project at Deo Dhuturi village under RIDF-XXVII- work progress- 25%.</p> <p>vii. Excavation of Farm Pond at Khutabari (Bamunepanikhowa)- work progress- 90%</p> <p>viii. Construction of RCC Check dams at Khaldang Asioka Dam- work progress- 100%</p> <p>ix. Construction of RCC Check Dam at Belbari (near Sosan)- work progress- 100%</p> <p>x. Excavation of Farm Pond at Senimari Pt-III, work progress- 60-%</p> <p>xi. Excavation of Farm Pond at Khamari, work progress- 75%</p> <p>x. Farm ponds at Manjuli Hills, work progress- 88%</p> <p>xi. Farm ponds at Pub-Jira work progress- 100%</p> <p>xii. Construction of RCC Check dams at Kali Mandir Nala Dong- work progress- 100%</p>	The Divisional Officer, South Bank S.C. Division, Guwahati-05 will submit detailed status report of all the scheme under his department in next DDC Meeting	The Divisional Officer, South Bank SC Division, Guwahati-05.
22	APDCL	The AGM APDCL Goalpara raised the point for detection of ROW of the road from Bhalikdubi to Nayapara in view of construction of 33/11 KV Nayapara Sub-Station	The AGM, APDCL, Goalpara will submit detailed status report of all the works under his department in next DDC Meeting	The AGM, APDCL, Goalpara
23	Social Forestry	<p>Under SOPD scheme- Raising People's Nursery- 100% completed, Maintenance of SF Parks- 100%</p> <p>The DFO has submitted status report of the schemes under CAMPA</p> <p>The DFO has submitted Seedling distribution report, Ploypot seedling distributed upto 31st March 2023-129062.</p> <p>Under APFBC scheme, Construction of staff Quarters- 100% achievement</p>	The Deputy Commissioner, Goalpara has directed the DFO, Goalpara to find out man-elephant conflict mitigation option.	The DFO, Goalpara

In conclusion, the Deputy Commissioner, Goalpara instructed the Heads of Departments to complete the various works under their concerned department within stipulated time period. The Deputy Commissioner also instructed to all Heads of Departments to keep interdepartmental co-ordination for better development of the district. The Treasury Officer, Goalpara has informed all the Heads of the Department that for every sanction of construction work the Forest Royalty, DMF and MMDRF will be cut out 10% from each. The Treasury Officer has also added that till now no notification is produced. On basis of the above discussion, the Deputy Commissioner, Goalpara has stated that a meeting will be held with all the accountant of the departments in-order to understand the process The next DDC meeting will be held on 08/05/2023.

The meeting was concluded with a vote of thanks from the chair.

Memo No. GDCP.346/2023/29-38 -A

Copy to:

All concerned for information and necessary action.



Deputy Commissioner
Goalpara

Dated 24/04/2023



Deputy Commissioner
Goalpara