

MINUTES OF THE MEETING OF DISTRICT DEVELOPMENT COMMITTEE, GOALPARA FOR THE MONTH OF FEBRUARY, 2023 HELD ON 10-03-2023 AT 10:30 AM IN THE CONFERENCE HALL OF DC'S OFFICE, GOALPARA

Members present- Annexed as Annexure-A

The meeting of the District Development Committee for the month of February, 2023 held on 10-03-2023 was chaired by Shri Khanindra Choudhury, IAS, the Deputy Commissioner, Goalpara. At the very outset, the Deputy Commissioner, Goalpara welcomed all the members present in the meeting and initiated the discussion as per agenda. The Deputy Commissioner, Goalpara reviewed the progress of the works of various schemes of different departments, discussed inter departmental issues and resolved as under:

Sl. No.	Departments	Status/ Progress of works	Instruction of th Deputy Commissioner	Action to be taken
1	Health & Family Welfare	<p>1. The Joint Director of Health Services, Goalpara informed that he organised awarness campaign all over the District against prevention of Teenage marriage and to avoid teenage pregnancy with all stake holders at the community level.</p> <p>2. The District TB Officer wrote a letter to all HODs of Goalpara District regarding volunteering to become Nikshya Mitra and procedure thereof. Few responses have been received which will be materialised soon.</p> <p>3. The Joint Director of Health Services, Goalpara submitted an action plan for water supply of District Hospital Goalpara to be sponsored by Nuclear Power Corporation of India, Mumbai. Subsequently the Executive Engineer PHED submitted the estimate which intern has been submitted for onward transmission.</p> <p>4. Regarding relocation of septic tank at Civil Hospital, Goalpara, the Superintendent of Civil Hospital, Goalpara has written a letter to the concern department which will be done with in a short period.</p> <p>5. The Joint Diretor of Health Services, Goalpara has communicated to the concern authority for functioning of Lakhipur SDHC with proper placement of manpower & logistic.</p> <p>6. The Joint Director of Health Services Goalpara campaigning to strengthen the FP activities in the District through Sarathi Bahan etc. and are arranging several LS Camps during the mission Parivar Bikash Fortnight.</p> <p>7. The Joint Director of Health Services, Goalpara has submitted NITI Asyog KPI Performance and also submitted progress report of construction works in Goalpara District, Assam.</p>	<p>1. The Deputy Commissioner, Goalpara pleaded to all HODs to adopt TB patient under Nikshya Mitra so that no TB patient in the district left for adoption in the district. All BDOs of the district will mendatorially adopt TB patient.</p> <p>2. The Joint Director of Health Services, Goalpara will organize TB awarness camp in the Gram Sabhas.</p> <p>3. Awarness regarding child marriage act will be displayed in all Health Centres to awar the people against child marriage.</p> <p>4. The Joint Director of Health Services, Goalpara will write letter to the Deputy Commissioner, Goalpara regarding infrastructure development for delivery in Public Health Centres of the district so that matter can be comminuated with higher authority.</p> <p>5. The Joint Director of Health Services, Goalpara will circulate the communication to all BDOs through the CEO, ZP, Goalpara</p> <p>5. The Joint Director of Health Services, Goalpara will take up the matter for infrastructure development of Civil Hospital Lakhipur with the concerned authority.</p> <p>6. The Joint Director of Health services, Goalpara will take necessary steps to create awarness on family planning among the people.</p>	<p>The Joint Director of Health Services, Goalpara.</p>

2	Handloom and Textile	<p>1. Under the Weavers and Mudra Scheme, 72 Nos. of proposal for MUDRA LOAN has been submitted to the various banks and out of 72 Nos. of proposal, 27 Nos. have been sanctioned 25 Nos. have been sanctioned and disbursed to the concerned weavers.</p> <p>2. Under the SWANIRBHARNAARI scheme the department of Handloom & Textiles, Goalpara has purchased 2368 nos. of handloom products i.e Rabha Pazar, Tioni Gamocha etc. from the genuine weavers of the district an amounting of Rs. 1365725.00.</p> <p>3. Special Drive against the Machine made Gamocha is going on and 138 Nos. of Gamocha have been seized under Matia Revenue Circle and drive is being continued throughout the district.</p>	<p>1. Drive will be continued against machine made Gamocha.</p> <p>2. All Heads of Departments will ensure not to purchase machine made Gamocha in any of their departmental occasion and will ensure to purchase hand made Gamocha.</p> <p>3. The Skill Development Officer, Goalpara will take necessary initiatives for production of more handloom Gamocha to meet the demand of Gamosa in the forthcoming Bihu Festival.</p> <p>4. The Asstt. Director of Handloom Textiles Goalpara will convene a meeting with shopkeepers to ensure selling of Handloom Gamocha and selling of Machine made Gamocha is totally prohibited.</p>	<p>1. The Asstt. Director of Handloom & Textiles, Goalpara.</p> <p>2. All Heads of departments.</p>
3	Sericulture	<p>1. The Assistant Director of Sericulture, Goalpara informed the house that under the SOPD scheme-“Establishment of Sericulture Model Village” (Eri) in the village Pachim Dairong under Krishnai Dev. Block- list of 93 Nos. beneficiaries approved in out of 173 nos beneficiaries for first year target by Directorate of Agriculture. Two nos awareness camp & 6 days training programme already organised on latest technology to stake holders under the Model village as per scheduleed by Directorate of Assam.</p> <p>2. The Asstt. Director of Sericulture informed sectorwise production for the year 2022-2023 and also informed about raw silk production under private sector.</p>	<p>The Deputy Commissioner, Goalpara instructed the Asstt. Director of Sericulture, Goalpara to submit update report in next DDC meeting.</p>	<p>Asstt. Director of Sericulture, Goalpara</p>
4	Fishery	<p>1. The DFDO, Goalpara submitted progress report on export and import as , for the year, 2022-2023, Export-399.42 (MT), Import (318.45) MT .</p> <p>2. The DFDO, Goalpara submitted progress report on Fish & Seed Production as, For the year 2022-2023- Fish production.4974.56 MT. Spawn-112.00 Million, Fry-54.00 Million, Fingering-28.20 Million.</p>	<p>1. The DFDO, Goalpara will take necessary steps for handing over the Hygenic Fish Market , Goalpara.</p> <p>2. The DFDO, Goalpara will prepare a separate SOP for the Hygenic Fish Market at Goalpara.</p>	<p>District Fishery Development Officer, Goalpara.</p>

3. The DFDO, Goalpara submitted progress report of PMMSY till November, 2022 for the year 2020-21, Govt. share received-Rs. 153.49, Govt. share released-Rs. 138.39410 Lakh, UC submitted- Rs. 68.5

4. Activities under AWP, 2022-23: i). Polyculture Demonstration-Water area-4.6 (Ha), No. of beneficiaries-16, Status: 1st installment Inputs Distribution is completed. ii). High Yielding Fish Seed Rearing Unit- Water area-3.5 (Ha), Inputs distribution to be done based on fish seed availability during Feb./March./April. iii). Beel Fisheries (Balijana Development Block)- Water Area -15 (Ha), Technical Sanctioned awaited for initiation of work. iv). Fresh Water Prawn with Carps: Water Area- 10.0 (Ha), Inputs distribution completed.

5. Present Status report of Apat Project for the year, 2021-22:
 a. Under the activity for Beel Fisheries Demonstration, 2021-22, the physical achievement for Borjong Beel Development Management Committee is 80% and Gosaibari Bheri Bheri Beel Development Committee is 10%.

5	<p>PWD (Buildings)</p>	<p>The Executive Engineer, PWD (Buildings), Goalpara informed that</p> <p>1. Construction of Model School at Chatabari, Lakhipur for 2011-12, works completed.</p> <p>2. Construction of New ITI at Lakhipur (Nidhanpur), the contractor stopped the work, notice served to the contractor to resume the work.</p> <p>3. Construction of Bishnu Rabha Auditorium at Dudhnoi under Untied Fund (State Specific Scheme), 2016-17, is in progress and will be completed by March, 2023.</p>	<p>The Executive Engineer, PWD (Buildings), Goalpara will initiate legal action against the contractor.</p>	<p>1. The Executive Engineer, PWD (Buildings), Goalpara.</p> <p>2. The Addl. Deputy Commissioner (Rev.), Goalpara .</p> <p>3. The Circle Officer, Lakhipur Rev. Circle.</p> <p>5. The District Social Welfare Officer, Goalpara.</p>
---	-------------------------------	---	---	--

<p>4. Construction of Model Residential School at Kushdhuwa (MRS-13), is in progress and will be completed by January, 2023.</p>	<p>The Executive Engineer, PWD(Buildings), Goalpara will take necessary steps to take up the matter of construction of approach road 780 metre to the Model Residential School with the Govt.</p>
<p>5. Construction of Secretariat Building of Rabha Hajong Autonomous Council during 2016-17 is in progress, bill submitted but payment yet not made.</p>	<p>The Executive Engineer, PWD (Buildings), Goalpara will write to the concerned department for early sanction of the payment with signature of the Deputy Commissioner.</p>
<p>6. The work for construction of Sports Complex and Stadium at Dudhnoi under Signature Project for the year 2018-19, Package No. SP-36, is in progress and will be completed by Feb. 2023.</p>	
<p>7. In respect of up-gradation of existing Hospitals for setting up of ICUs for treatment of COVID-19 patients under Assam Critical Care Project-2020 at Goalpara (package No. DIS-CON-19/10), the work stopped by the contractor since last 6 months and notice served to the contractor to resume the work. Bill submitted for Rs. 291.52 Lakh but payment not yet made.</p>	<p>The Executive Engineer, PWD (Bld.) will take up the matter with concerned department for early sanction of the payment with signature of the Deputy Commissioner.</p>
<p>8. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of New Model Woman College at Jaleswar is in progress and will be completed by August, 2023.</p>	
<p>9. Construction of District Science Centre at Goalpara (Package No. GMC-11 Nos. DSC) is in progress. The Contractor has been instructed for early completion of the work, the EE informed. The work will be completed within December, 2023.</p>	<p>The Executive Engineer, PWD (Bld.), Goalpara will call the contractor to the Office of the Deputy Commissioner, Goalpara for discussion.</p>
<p>10. The work for Construction of Dudhnoi IB, Dudhnoi, Goalpara (construction of care taker Qtr. at Dudhnoi IB), is completed.</p>	

	<p>11. The Executive Engineer, PWD (Buildings), Goalpara stated that in respect of establishment of (i) 32/42 Bedded Paediatrics Care Unit, (ii) 10 Bedded Intensive Care Unit, (iii) RT PCR Laboratory and (iv) LMO tank with MGPS at District Hospital under ECRP-II, (Establishment of 10 Bedded ICU, 27 Bedded PICU, RT PCR Lab. and 12 Bedded PICU and recovery ward in Civil Hospital, Goalpara, package-ECPR-II/(10), Tender amount work is completed. One working estimate including addl. Works submitted for Rs. 197.47202 Lakh to C.E PWD (B) vide this office letter No. TB-280/2021-22/BLD/119. Dated 26-04-2022 but not yet approved.</p>	<p>The Executive Engineer, PWD (Buildings), Goalpara will submit details report on PICU at Civil Hospital, Goalpara to the Deputy Commissioner, Goalpara. The Executive Engineer, PWD(Buildings), Goalpara will take up the matter of early sanction of the payment with the concerned department through the Deputy Commissioner, Goalpara.</p>	
	<p>12. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Kasturba Gandhhi Balika Vidyalaya at Jaleswar HS School Campus is in progress and will be completed by February, 2023.</p>		
	<p>13. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of RCC Office Building of Inspector of School GDC, Goalpara at Bhalukdubi, Goalpara is in progress and ground floor handed over on 26-10-2022 and the remaining work will be completed by February, 2023.</p>	<p>The Executive Engineer PWD (Buildings), Goalpara will submit estimate for construction of outlet from District Jail, Goalpara passing through PWD/Magistrate Colony</p>	
	<p>14. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Sub-Centre at Khalsabhanga is completed.</p>		

		<p>15. The Executive Engineer, PWD (Buildings), Goalpara informed that regarding the work for construction of labour room at Rajmita Sub-Centre under MsDP 12th Plan, as per application of contractor, the local miscreants are harassing the contractor and hence the contractor stopped the work. In this regard, the matter was pursued to the Deputy Commissioner, Goalpara vide this office letter No. TB-226/10-11/Pt-IV/ BLD/1024 dated 25-08-2022, the EE, PWD (Bld), informed.</p> <p>16. Construction of AWC at Pukhuripara AWC in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, and will be completed by Feb. 2023.</p> <p>17. Construction of AWC at Gajbari in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, the work is in progress and will be completed by February, 2023.</p> <p>18. Construction of AWC at Meserbhiita under Lakhipur Dev. Block under MSDP 12th Plan for the year 2017-18, the work is completed.</p> <p>19. Construction of New Doctors Quarter at Darangiri SD in Kushdhowa Development Block under MSDP 12th Plan fund for the year 2016-17, the work is in progress and will be completed by April, 2023.</p> <p>20. Construction of AWC at Dapkarbhita Chandamari AWC in Jaleswar Dev. Block under MSDP 12th Plan for the year 2017-18, land not available as per report of Social Welfare Deptt.</p>		
			The Addl. Deputy Commissioner (Rev.), Goalpara and the DSWO, Goalpara will take necessary initiative to resolve the issue.	
6	PWD(NH)	1. The EE PWD (NH) informed the house that under the project for Strengthening to NH-217 (new)/ NH-51 (old) from Km. 0/000 to Km 21/853 under Guwahati NH Division for the year 2020-21. Total length of the project=21.85 Km. BC and Micro surfacing works have been completed.	The Deputy Commissioner, Goalpara instructed the Asstt. Executive Engineer, PWD (NH), Goalpara for completion of renovation work of road from Solmari to Goalpara expeditiously.	The Asstt. Executive Engineer, PWD (NH), Goalpara.

		<p>2. The Executive Engineer, PWD (NH), Goalpara informed that a project has been sanctioned recently on 23-03-2022 and under tendering process at office of the CE, PWD (NH works), Assam for Periodical renewal from Km 52/000 (Amjonga) to Km 73/000 (Dhupdhara), Km 134/000 (Airport Road) to Km 140/000, Km 141.325 to Km 141.825 and Km 146.00 to Km 146.227 on NH 17 under ARP for the year 2021-22 in the State of Assam in EPC mode. The work has been allotted to the contractor. The work will start soon after necessary formalities.</p>		
<p>7</p>	<p>PWRD, Jaleswar & Goalpara West TR Divn.</p>	<p>1. PMGSY(2017-18) -Regular Progress of work is going on and some of the works will be completed within target date of March, 2023. Package No. AS-07-428, NRL 13-Ghugudoba to Gournagar Chatamari (Tikrikilla Road) New technology failed. Matter has been brought to the notice of Chief Engineer. Accordingly suggestions seeking from NRRIDA, New Delhi.</p> <p>2. SOPD-G(2018-19) - construction of STP Bridge No. 1/1 on Rakhaldubi Anchalik Bazar to Rakhaldubi Char including approach under SOPD for 2018-19: Original work cancelled due to slow progress. Balance work estimate is sanctioned but the original contractor has gone to the Hon'ble High Court and the matter is under subjudice.</p> <p>3. SOPD-G(2020-21)- Progress of work is going on and will be completed within target date of March., 2023.</p> <p>4.RIDF-XXIV(2018-19)-Progress of work is going on and will be completed within target date of March., 2023.</p>	<p>The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD, Jaleswar & Goalpara West TR Divn. to complete the works within stipulated time period.</p>	<p>The EE, PWRD, Jaleswar & Goalpara West TR Divn.</p>

		<p>5.RIDF-XXV(2019-20)-Progress of work is going on and will be completed within target date of Dec. 2023.</p> <p>6. RIDF-XXVI(2020-21)-Progress of work is going on and will be completed within target date of May., 2023.</p> <p>7. RIDF-XXVII(2021-22)-Progress of work is going on and will be completed within target date of Feb,2024.</p> <p>8.Signature Project (2020-21)- Progress of work is going on and will be completed within May., 2023.</p> <p>9. Conversion of 1000 SPT BR. Into RCC Bridge-Progress of work is going on and will be completed within target date of Dec., 2023.</p> <p>10. Road Project under APART, work will be completed by Aug., 2023.</p>		
8	<p>Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.</p>	<p>1. PMGSY-I (2017-18 & 2018-19): Meselkhowa to Hatigaon Pkg No.AS-07-220-By 31-03-2023B. Lower Chotipara to Bodahpur via Katasibari road Pkg No. AS-07-221-will be completed by <u>March, 2023.</u></p> <p>2. RIDF-XXIV(2018-19) -will be completed by 31-03 2023</p> <p>3. RIDF-XXVII(2022-23)- will be completed by June,2024.</p> <p>4.SOPD-G(2020-21)-will be completed by March. 2023.</p> <p>5. APART Scheme (2020-21)-will be completed by March, 2023.</p>	<p>1. The Executive Engineer, PWRD,Dudhnoi & Goalpara East Divn. will call the concern contractor to the office chamber of the Deputy Commissioner, Goalpara to resolve the issue relating to slow progress of the works.</p> <p>2. The District Social Welfare Officer, Goalpara will take up the issue of AWC for construction of Balbala Marginal road.</p> <p>3. The Executive Engineer, PWD(RR), Dudhnoi & Goalpara East will take necessary action for early completion of all ongoing works. 4. The Executive Engineer of both the Division will submit completion certificate for the completed works in next DDC meeting.</p>	<p>1. The EE, PWD(RR), Dudhnoi & Goalpara East.</p> <p>2. The District Social Welfare Officer, Goalpara.</p>

9	PHE	<p>1. The EE, PHE, Goalpara informed the house that under the Retrofitting Schemes under JJM, FHTC sanctioned 47256 Nos., FHTC provided 47256 Nos., Water Users Committee formed 265 Nos. MoU signed with GPWSC-264 Nos. He also added that under the new schemes under JJM, FHTC provided 73890</p> <p>2. The Executive Engineer, PHE, Goalpara informed that progress of JJM scheme implemented in Schools and AWCs as- Total No. of schools- 1650 AA Received-1338, Work order issued- 1337, work completed-1337 and Total No. of AWCs-1943, AA Received-1420, Work order issued- 1418, Work completed-1418.</p> <p>3. The Executive Engineer, PHE, Goalpara informed that Individual Household Latrines (IHHLs) under old SBM (G), Goalpara has been completed but under new HH IHHL (Phase-2), total Target 8126 and progress as per IMIS is 4544, Balance-3582, Progress-55.91%.</p> <p>4. Under the SLWM activities, 30 Nos. MCF completed & 50 Nos. Soak Pit completed. He also added that for PWMU, site selection has been done in Krishnai Block and Balijana Block and construction is ongoing. He again informed that for GOBARDHAN Project, DPR has been confirmed and work will be started soon.</p>	<p>1. The Completed scheme of JJM will be verified by the committee constituted by the Officers of line departments and to submit report to the Deputy Commissioner, Goalpara.</p> <p>2. Report on formation of Water Users Committee will be submitted to the Deputy Commissioner, Goalpara.</p>	<p>1. The Executive Engineer, PHE, Goalpara.</p>
---	-----	--	---	--

10

Water Resource

The Executive Engineer, WR Division, Goalpara informed that-
a. Anti-erosion measures to protect the Baniapara and its adjoining areas from the erosion of river Brahmaputra under SOPD-FDR for the year 2021-22. work in progress and target date of completion is 31-03-2023.

b. Immediate measures for restoration of B/dyke from Kharmuza to Nichinpur at Poitary area from flood damage of river Brahmaputra under SDRF for the year 2021-22. work in progress and target date of completion is 31-03-2023.

c. Protection of L/B of river Jinjiram opposite Shiv Mandir at Lakhipur under SOPD-FDR for the year 2021-22: work order issued on 04-07-2022 and work in progress and target date of completion is 31-03-2023.

d. Protection of Durga Mandir from the erosion of river Gara at Lakhipur Town under SOPD-FDR for the year 2021-22: work in progress and target date of completion is 31-3-2023.

e. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.400m and Ch.1500m along L/B of river Jinari under SDRF for the year 2021-22, work in progress and target date of completion 30-04-2023.

1. The Executive Engineer, WR Division Goalpara will supervise and monitor the ongoing works for timely completion of the works with better quality.
2. The Executive Engineer, Water Resources, Goalpara will submit completion certifiactae in next DDC meeting.
3. The Executive Engineer, WR Division will take necessary precautionary measures throughout the district to protect erosion of river Brahmaputra during forthcoming rainy season.

1. The Executive Engineer, WR Divn. Goalpara.

		<p>f. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.250m and Ch.450m along L/B of river Jinari under SDRF for the year 2021-22, is in progress and will be completed on 30-04-2023.</p> <p>g. A/E measures of river Brahmaputra at Superivita area under NABARD RIDF-XVIII-work in progress and target date of completion is 15-12-2023.</p>		
<p>11</p>	<p>Agriculture</p>	<p>1. The DAO, Goalpara submitted status report of various scheme like- PMKISAN ,PMFBY,PMKSY,KMS 2022-23, RKVY, BGREI, DM, NFSM etc.</p> <p>2. The DAO submitted area covered under APART and Farmers benefitted in Goalpara district: Lemon Glass slip- Area-6.4 (ha), Quantity-280000 (Qlts), No. of beneficiaries-16. Tulsi-Medicinal & aromatic plants-Area-2.8 (ha), Quantity 0.7 (Qlts), No. of beneficiaries-07, Vetiver-Area-20 acre, No.of beneficiaries-20.</p> <p>3.The DAO submitted the PM-Kisan EKYC status as: Aadhar Authenticated-21321; Total EKYC Done-19,867.</p> <p>4. The DAO, Goalpara submitted the status of PMFBY scheme as - Season-RABI-2022, No. of Farmers Registered 13366, Area Insured 10731.41 (HA).</p> <p>5. The Dasubmitted the paddy procurement status (KMS 2022-23) as- Target in KMS 2022-23 (1st crop) in MT-22000, procurement- 4097.44 (MT), Percentage of Achievement-18.62% and Farmers benefitted - 601.</p>	<p>1. The District Agricultural Officer, Goalpara will submit detailed report on paddy procurement for onward submission to the Divisional Manager and to the Govt.</p> <p>2. The DAO will organise MILLET cultivation programme in the district to enhance the number of beneficiaries.</p>	<p>The District Agricultural Officer, Goalpara.</p>

		<p>6. The DAO submitted the status of Rural Infrastructure Development Fund (Civil Works) as follows:</p> <p>a. Construction of knowledge centre with training hall at SDAO office complex Dudhnoi-progress is 90%.</p> <p>b. Construction of knowledge Centre with training hall at Agia-Physical progress 22%.</p> <p>7. The DAO submitted report of the STW (Diesel, Solar, Pv & Electrical) under RIDF phase-II for the year 2022-23- Pump set delivered to the farmers-STW (Diesel)-697, STW (Solar PV)-328, STW (Electrical)-Nil.</p>		
12	Education	<p>1. The Inspector of Schools, Goalpara informed the progress of different activities under Secondary Education till February,2023.</p> <p>2. The Inspector of Schools, Goalpara informed that the construction of 4 Nos. ACR & Art/Craft Room at Central Girls High School, physical progress is 63% and construction of ACR, Art/Craft room Science lab & Library & Boys Toilet at Matia High School, physical progress is 65%.</p> <p>3. The District Mission Co-ordinator, SSA, Goalpara submitted progress report of all civil works under SSA, Goalpara.</p>	1. The Inspector of Schools, GDC, Goalpara will take necessary steps for immediate completion of the works under MSDP and RIDF scheme.	The Inspector of Schools, Goalpara.
13	A.H & Veterinary	1. The District A.H & Veterinary Officer, Goalpara informed that under National Livestock Mission:		

a. Goattery Development by 10 cluster each cluster consist of 10 beneficiaries- 100 Nos. female and 10 Nos. male goat distribution is completed.

b. Farmers Training under Sub_Component Training & Capacity Building- 30 Nos. of farmers total 300 Nos. in 10 Nos. of batches training on scientific rearing of goatery, poultry & piggery.

2. The District A.H & Veterinary Officer, Goalpara submitted status report on National Animal Disease Control Programme (NADCP), where he stated that the number of vaccination utilised - FMD-225570 and BRUCELLA- 11990.

3. The District A.H & Veterinary Officer, Goalpara submitted status for Treatment & Vaccination of Livestock & Poultry in the district.

4. The District A.H & Veterinary Officer, Goalpara informed the production status during February-2023 as: Egg- 6.43 Lakh Nos., Milk- 6.47 Lakh Ltr. And Meat- 6.40 Ton.

5. The District A.H & Veterinary Officer, Goalpara informed that under Assam Agri Business & Rural Transformation project:

a. Cluster Meeting on Dewarming- Fund allocated 0.96 Lac, Physical progress- 12 Nos. of meetings will be done in 4 clusters.

b. 3 days field level pork retailers training- Fund allocated Rs. 0.50 Lac, 15 Nos. pork retailers training is completed.

The Deputy Commissioner, Goalpara instructed the Dist. A.H & Vety. Officer, Goalpara to take necessary steps for fodder arrangment and stock to meet the demand during forthcoming flood season.

The Dist. A.H & Vety. Officer, Goalpara

14 Social Welfare	<p>1. Under the Supplementary Nutrition Programme (SNP): received Rs. 651182/- through PFMS fund received for cost of FCI, GPSS and Fair Price Shops for 4th Quarter of F.Y.2022-23, fund utilized Rs. 245751/-.</p> <p>2. Under the PMMVY scheme 32388 Nos. beneficiaries enrolled as on 09.03.2023 as per portal. Rs.136272,000.00 fund tranferred to beneficiaries account through DBT system by the Govt. of India as on 09.03.2023 as per portal.</p> <p>3. Under the POSHAN Abhiyan, received Rs. 73,67,750/- and fund utilized Rs. 2488000/-</p> <p>4. Nasha Mukh Bharat Abhiyan, received Rs. 10,00,000/-, fund utilized for Rs. 5,10,000/-</p> <p>5. Under the Deen Dayal Divyangjan Pension Achoni, total 6587 Nos. beneficiaries benefitted upto January,2023 .Fund tranferred directly from Directorate, Social Welfare, Assam.</p> <p>6. One Stop Centre, received under Management Head Rs. 56,92,575/-, fund utilized- Rs.50,34,523/- and it is ongoing process.</p>	<p>1.The District Social Welfare Officer, Goalpara will submit progress report in next DDC meeting.</p> <p>2. The DSWO, Goalpara will emphasise on adoption of SAM children.</p>	<p>1. The District Social Welfare Officer, Goalpara.</p>
--------------------------	---	--	--

<p>15 P & RD</p>		<p>1. The CEO Zila Parishad, Goalpara submitted Mahantma Gandhi NREGA performance for the Financial Year 2022-23: 2. The CEO, Zila Parishad, Goalpara submitted physical progress report of Job Card for the Financial Year 2022-23: 3. The CEO, Zila Parishad, Goalpara submitted progress report on Amrit Sarovar Scheme. 4. The CEO, Zila Parishad, Goalpara submitted progress report on PMAY-G cumulative (2016-17, 2017-18, 2018-19, 2019-20, 2020-21)/ old PWL. 5. The CEO, Zila Parishad, Goalpara submitted progress of Katcha House for the financial year-2021-22.</p>	<p>1. The CEO Zila Parishad, Goalpara will take necessary steps for urpad beel cleaning and channel cutting to join Urpad beel with Jinjiram river . 2. Implementation of Amrit Sarovar Scheme near Urpad Beel back to the Agia College, the entire project to be done with most technical design in consultation with the PWRD department. Proper drainage system to be constructed. 3. Amrit Sarovar at Pub Goalpara College to be constructed in such a way that water is stagnant there. 4. CEO will have a joint meeting with Inspector of Schools, GDC, Goalpara to complete construction of Girls' toilet in the schools under 15th Finance. BDOs may be involved in this task.</p>	<p>The CEO/ Deputy CEO Zila Parishad, Goalpara.</p>
<p>16</p>	<p>Irrigation (Dudhnoi & Goalpara East Divn.)</p>	<p>1.The EE (Irrigation), Dudhnoi-Goalpara East Division informed that the progress of renovation of Deosila FIS under SOPD for the year 2019-20 is 85%. Partially Operative as Afflux Bund as well as canal system have been badly affected by flash flood during last several years and proposed for revival of lost potential under SOPD 2019-20. On successful completion of improvement work under SOPD 2019-20, lost potential will be revive.</p>	<p>1. The EE, Irrigation will call the contractor showing slow progress of works under SOPD scheme to the office of the Deputy Commissioner to discuss on the issue. 2. To expedite the works under RIDF scheme and to be completed by March, 2023. 3. New proposal for irrigation water supply to be submitted.</p>	<p>The Executive Engineer, Irrigation (Dudhnoi-Goalpara East Divn. & Jaleswar-Goalpara West Divn.)</p>
		<p>2. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 36 Dudhnoi (ST) LAC for the year 2022-23(150 points=38 Nos. Solar + 112 electrically operated.), The proposal is accepted for execution under phase-IV of the programme. 3. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 37 Goalpara East LAC for the year 2022-23(90 points=23 Nos. Solar + 67 electrically operated.), The proposal is accepted for execution under phase-IV of the programme.</p>	<p>4. Multi cropping demonstration to be initiated by Agri Irrigation department.</p>	

		4. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 36 Dudhnoi LAC for the year 2022-23(42 points=11 Nos. Solar + 31 electrically operated.), The proposal is accepted for execution under phase-III of the programme.		
17	Irrigation (Jaleswa & Goalpara West Divn.)	1. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed about the ongoing works under RIDF-XXVI (NABARD) . The Executive Engineer stated that under Revival of Dharsi Flow Irrigation Scheme under RIDF-XXVI (NABARD) for the year 2020-21.		
		2. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed the on-going works under SDRF for the year 2021-22. The EE submitted the list of proposal accepted under SOPD (G) for the year 2022-23.		
18	DTO	The DTO, Goalpara informed that total target for the revenue collection for the year 2022-23 is 25 Crores and the percentage of Revenue collection for the year 2022-23 is 84.07%. The DTO, Goalpara informed that he will try his label best to fulfill the target of revenue collection for the year 2022-23.	The DTO will take necessary steps for collection of revenue as per target.	The DTO, Goalpara.
19	DI & CC	1. The General Manager, District Industries and Commerce Centre, Goalpara stated about the status report of the schemes PMEGP, PMFME, NEIDS/2017.	The General Manager, DI & CC, Goalpara will submit detailed report of all ongoing scheme and issues thereunder, if any.	The General Manager, DICC, Goalpara.

		2. The General Manager, District Industries and Commerce Centre, Goalpara informed that under the UDYAM Registration scheme: Total Registration unit=4804 Nos., Micro- 4945 Nos., Small : 59 Nos., Medium : 3 Nos. ,Udyam Regn. for February,2023 : 893 Nos.		
20	DRCS	The Dist. Deputy Registrar of Co-operative societies informed that total No. of Co-operative societies in the district-328, No. of co-operative societies functioning-178 and No. of Co-operative soceties non-functioning-150.Audit completed F-108, N/F-147.	The Deputy Registrar, Co-Operative Societies, Goalpara will ensure proper verification of illegal voters during AGM election.	Deputy Registrar, Co-Operative Societies.
21	Soil Conservation	1.The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report as:	The Divisional Officer, South Bank Soil Conservation Division, Guwahati will submit detailed status report of all scheme under his department in next DDC meeting.	The Divisional Officer, South Bank Soil Conservation Division, Guwahati.
		i. RCC Water Harvesting Project at Pakhritol, physical progress is 94%		
		ii. RCC Water Harvesting Project at Hatidubi, progress is 100%.		
		iii.Nagighat Water Harvesting cum Distribution Project under RIDF-XXV-progress is 47%.		
		iv. Marki Water Harvesting cum Distribution Projest at Chekowari Pt-I- progress is 50%.		
		v. Water Harvesting cum Distribution Project at Deodhuturi- progress is 10%.		

		<p>vi. Excavation of Farm pond at Khutabari- progress 90%.</p> <p>vii. Construction of RCC check dams at Khaldang Asioka Dam-progress 90%.</p> <p>vii. Construction of RCC check dams at Khaldang Asioka Dam-progress 90%.</p> <p>viii. Construction of RCC Check dam at Belbari (near Sosan).- progress 55%.</p> <p>ix. Excavation of Farm pond at Senimari Pt-III- progress is 60%.</p> <p>x. Excavation of Farm pond at Khamari- progress-40%.</p> <p>xi. Farm ponds at Manjuli Hills- 80%.</p> <p>xii. Farm ponds at Pub-Jira- progress-76%.</p> <p>xiii. Construction of RCC Check dams at Kali Mandir Nala Dong- progress-100%.</p>		
22	APDCL	<p>The AGM, APDCL, Goalpara raised the point for detection of ROW of the road from Bhalukdubi to Nayapara in view of construction of 33/11 KB Nayapara Sub-Station.</p>	<p>1. A meeting will be convened with PWRD, CO Balijana Rev. Circle, PWD(NH), APDCL, Goalpara regarding detection of ROW.</p> <p>2. The AGM, APDCL, Goalpara will ensure to conduct a survey throughout the district for repairing and replacement of old damaged and slanting electrical poles and wires to avoid any untoward incident due to electrical disturbance.</p>	AGM, APDCL, Goalpara.

In conclusion, the Deputy Commissioner, Goalpara instructed the Head of Departments to complete the various works under their concerned department within stipulated time period for better development of the district. The next DDC meeting will be held on ...10/04/2023 at 10.30am

The meeting concluded with vote of thanks from the chair.


Deputy Commissioner,
Goalpara.

Memo No. GDG-52/2022/ -A

Dated- 22/03/23

Copy to:
All concerned for information and necessary action.


Deputy Commissioner,
Goalpara.