

**MINUTES OF THE MEETING OF DISTRICT DEVELOPMENT COMMITTEE,
GOALPARA FOR THE MONTH OF JANUARY, 2023 HELD ON 14-02-2023 AT
10:30 AM IN THE CONFERENCE HALL OF DC'S OFFICE, GOALPARA**

Members present- Annexed as Annexure-A

The meeting of the District Development Committee for the month of January, 2023 held on 14-02-2023 was chaired by Shri Khanindra Choudhury, IAS, the Deputy Commissioner, Goalpara. At the very outset, the Deputy Commissioner, Goalpara welcomed all the members present in the meeting and initiated the discussion as per agenda. The Deputy Commissioner, Goalpara reviewed the progress of the works of various schemes of different departments, discussed inter departmental issues and resolved as under:

Sl. No.	Department	Status/ Progress of works	Instruction of th Deputy Commissioner	Action to be taken
1	Health & Family Welfare	<p>1. The Joint Director of Health Services, Goalpara informed that the Megha Health Camps in the district are being continued and drive against child marriage and teenage delivery are also being continued in the district.</p> <p>2. The Joint Director of Health Services, Goalpara informed that the Swasthaya Sewa Abhijan-5 for the month of December, 2022 has been conducted in the district.</p> <p>3. The Joint Director of Health Services, Goalpara informed that awarness meetings have been organised through " Saas Bahu Sanmilan" , VHSND Session to prevent teenage marriage.</p> <p>4. The Joint Director of Health Services, Goalpara informed that in relation to proposal of water supply at Civil Hospital, Goalpara, the Joint Director of Health services, Goalpara has proposed a water supply plant for permanent solution of water supply of Civil Hospital Goalpara under CSR fund. The detail plan estimate of the project will be submitted after receiving it from Executive Engineer, PHED, Goapara.</p>	<p>1. The Deputy Commissioner, Goalpara instructed the Joint Director of Health Services, Goalpara to oraganise a meeting with all Kajis, Notary, concerned advoctes and other wings related to marriage for taking steps against child marriage and teenage delivery.</p> <p>2. The Deputy Commissioner, Goalpara instructed the Joint Director of Health Services, Goalpara to write a letter to all HODs mentioning detail procedure for adoption of TB patient and also to circulate the Phone Number of TB Officer, Goaipara to all HODs.</p> <p>3. The Joint Director of Health Services, Goalpar will submit plan and estimate for proposed water supply plant at Civil Hospital, Goalpara.</p> <p>4. A joint survey will be conducted by the Joint Director of Health Services, Goalpara along with Executive Engineer, PWD(Buildings) and Executive Officer Goalpara Municipal Board for relocate the septic tank at Civil Hospital, Goalpara and its alternate sollution</p>	<p>1. The Addl. Deputy Commissioner (Health), Goalpara.</p> <p>2. The Joint Director of Health Services, Goalpara.</p> <p>3. The Executive Engineer, PWD (Buildings), Goalpara.</p> <p>4. The Executive Officer, Goalpara MB.</p> <p>5. All Heads of departments.</p>
			<p>5. The Joint Director of Health Services, Goalpara will take up the matter for infrastructure development of Civil Hospital Lakhipur with the concerned authority.</p>	
			<p>6. The Joint Director of Health services, Goalpara will take necessary steps to create awarness on family planning among the people.</p>	

2	Handloom and Textile	<p>1. Under the Weavers and Mudra Scheme, 72 Nos. of proposal for MUDRA LOAN has been submitted to the various banks and out of 72 Nos. of proposal, 27 Nos. have been sanctioned 25 Nos. have been sanctioned and disbursed to the concerned weavers.</p> <p>2. Under the SAMARTHA TRAINING PROGRAMME scheme 3rd Batch training has been completed successfully.</p> <p>3. Special drive against the machine made Gamocha is going on and 661 Nos. of Gamocha have been seized during drive.</p>	<p>1. Drive will be continued against machine made Gamocha.</p> <p>2. All Heads of Departments will ensure not to purchase machine made Gamocha in any of their departmental occasion and will ensure to purchase hand made Gamocha.</p>	<p>1. The Asstt. Director of Handloom & Textiles, Goalpara.</p> <p>2. All Heads of departments.</p>
3	Sericulture	<p>1. The Assistant Director of Sericulture, Goalpara informed the house that under the SOPD scheme- "Establishment of Sericulture Model Village" (Eri) in the village Pachim Dairong under Krishnai Dev. Block- list of 93 Nos. beneficiaries approved in out of 173 nos beneficiaries for first year target by Directorate of Agriculture. Two nos awarness camp & 6 days training programme already organised on latest technology to stake holders under the Model village as per scheduleed by Directorate of Assam.</p> <p>2. The Asstt. Director of Sericulture informed sectorwise production for the year 2022-2023 and also informed about raw silk production under private sector.</p>	<p>The Deputy Commissioner, Goalpara instructed the Asstt. Director of Sericulture, Goalpara to give emphasise om the establishment of Sericulture Model Village and to submit update report in next DDC meeting.</p>	<p>Asstt. Director of Sericulture, Goalpara</p>
4	Fishery	<p>1. The DFDO, Goalpara submitted progress report on export and import as , for the year, 2022-2023, Export- 399.42 (MT), Import (318.45) MT .</p>	<p>1. The DFDO, Goalpara will take necessary steps for handing over the Hygenic Fish Market , Goalpara.</p>	<p>District Fishery Development Officer, Goalpara.</p>

2. The DFDO, Goalpara submitted progress report on Fish & Seed Production as, For the year 2022-2023- Fish production.4974.56 MT. Spawn-112.00 Million, Fry-54.00 Million, Fingering-28.20 Million.

2. The DFDO, Goalpara will prepare a separate SOP for the Hygenic Fish Market at Goalpara.

3. The DFDO, Goalpara submitted progress report of PMMSY till November, 2022 for the year 2020-21, Govt. share received-Rs. 153.49, Govt. share released-Rs. 138.39410 Lakh, UC submitted-Rs. 68.5

4. Activities under AWP, 2022-23: i). Polyculture Demonstration-Water area-4.6 (Ha), No. of beneficiaries-16, Status: 1st installment Inputs Distribution is completed. ii). High Yielding Fish Seed Rearing Unit- Water area-3.5 (Ha),Inputs distribution to be done based on fish seed availability during Feb./March./April. iii). Beel Fisheries (Balijana Development Block)- Water Area -15 (Ha), Technical Sanctioned awaited for initiation of work. iv). Fresh Water Prawn with Carps: Water Area- 10.0 (Ha), Inputs distribution completed.

5. Present Status report of Apat Project for the year, 2021-22:

a. Under the activity for Beel Fisheries Demonstration, 2021-22, the physical achievement for Borjong Beel Development Management Committee is 80% and Gosalbari Bheri Bheri Beel Development Committee is 10%.

5	PWD (Buildings)	<p>The Executive Engineer, PWD (Buildings), Goalpara informed that</p> <p>1. Construction of Model School at Chatabari, Lakhipur for 2011-12, works completed.</p>	<p>The Executive Engineer, PWD (Buildings), Goalpara will initiate legal action against the contractor.</p> <p>The Executive Engineer, PWD (Buildings), Goalpara will take necessary steps to take up the matter of construction of approach road 780 metre to the Model Residential School with the Govt.</p> <p>The Executive Engineer, PWD (Buildings), Goalpara will write to the concerned department for early sanction of the payment with signature of the Deputy Commissioner.</p> <p>The Executive Engineer, PWD (Bld.) will take up the matter with concerned department for early sanction of the payment with signature of the Deputy Commissioner.</p>	<p>1. The Executive Engineer, PWD (Buildings), Goalpara.</p> <p>2. The Addl. Deputy Commissioner (Rev.), Goalpara.</p> <p>3. The Circle Officer, Lakhipur Rev. Circle.</p> <p>5. The District Social Welfare Officer, Goalpara.</p>
		<p>2. Construction of New ITI at Lakhipur (Nidhanpur), the contractor stopped the work, notice served to the contractor to resume the work.</p>		
		<p>3. Construction of Bishnu Rabha Auditorium at Dudhnoi under Untied Fund (State Specific Scheme), 2016-17, is in progress and will be completed by March, 2023.</p>		
		<p>4. Construction of Model Residential School at Kushdhuwa (MRS-13), is in progress and will be completed by January, 2023.</p>		
		<p>5. Construction of Secretariat Building of Rabha Hajong Autonomous Council during 2016-17 is in progress, bill submitted but payment yet not made.</p>		
		<p>6. The work for construction of Sports Complex and Stadium at Dudhnoi under Signature Project for the year 2018-19, Package No. SP-36, is in progress and will be completed by Feb. 2023.</p>		
		<p>7. In respect of up-gradation of existing Hospitals for setting up of ICUs for treatment of COVID-19 patients under Assam Critical Care Project-2020 at Goalpara (package No. DIS-CON-19/10), the work stopped by the contractor since last 6 months and notice served to the contractor to resume the work. Bill submitted for Rs. 291.52 Lakh but payment not yet made.</p>		

8. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of New Model Woman College at Jaleswar is in progress and will be completed by August, 2023.

9. Construction of District Science Centre at Goalpara (Package No. GMC-11 Nos. DSC) is in progress. The Contractor has been instructed for early completion of the work, the EE informed. The work will be completed within December, 2023.

10. The work for Construction of Dudhnoi IB, Dudhnoi, Goalpara (construction of care taker Qtr. at Dudhnoi IB), is completed.

11. The Executive Engineer, PWD (Buildings), Goalpara stated that in respect of establishment of (i) 32/42 Bedded Paediatrics Care Unit, (ii) 10 Bedded Intensive Care Unit, (iii) RT PCR Laboratory and (iv) LMO tank with MGPS at District Hospital under ECRP-II, (Establishment of 10 Bedded ICU, 27 Bedded PICU, RT PCR Lab. and 12 Bedded PICU and recovery ward in Civil Hospital, Goalpara, package-ECPR-II/(10), Tender amount work is completed. One working estimate including addl. Works submitted for Rs. 197.47202 Lakh to C.E PWD (B) vide this office letter No. TB-280/2021-22/BLD/119. Dated 26-04-2022 but not yet approved.

12. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Kasturba Gandhhi Balika Vidyalaya at Jaleswar HS School Campus is in progress and will be completed by February, 2023.

The Executive Engineer, PWD (Bld.), Goalpara will call the contractor to the Office of the Deputy Commissioner, Goalpara for discussion.

The Executive Engineer, PWD (Buildings), Goalpara will submit details report on PICU at Civil Hospital, Goalpara to the Deputy Commissioner, Goalpara. The Executive Engineer, PWD(Buildings), Goalpara will take up the matter of early sanction of the payment with the concerned department through the Deputy Commissioner, Goalpara.

13. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of RCC Office Building of Inspector of School GDC, Goalpara at Bhalukdubi, Goalpara is in progress and ground floor handed over on 26-10-2022 and the remaining work will be completed by February, 2023.

14. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Sub-Centre at Khalsabhanga is completed.

15. The Executive Engineer, PWD (Buildings), Goalpara informed that regarding the work for construction of labour room at Rajmita Sub-Centre under MsDP 12th Plan, as per application of contractor, the local miscreants are harassing the contractor and hence the contractor stopped the work. In this regard, the matter was pursued to the Deputy Commissioner, Goalpara vide this office letter No. TB-226/10-11/Pt-IV/ BLD/1024 dated 25-08-2022, the EE, PWD (Bld), informed.

16. Construction of AWC at Pukhuri para AWC in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, and will be completed by Feb. 2023.

17. Construction of AWC at Gajbari in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, the work is in progress and will be completed by February, 2023.

18. Construction of AWC at Meserbihiita under Lakhipur Dev. Block under MSDP 12th Plan for the year 2017-18, the work is completed.

		<p>19. Construction of New Doctors Quarter at Darangiri SD in Kushdhowa Development Block under MSDP 12th Plan fund for the year 2016-17, the work is in progress and will be completed by April, 2023.</p>		
		<p>20. Construction of AWC at Dapkarbhita Chandamari AWC in Jaleswar Dev. Block under MSDP 12th Plan for the year 2017-18, land not available as per report of Social Welfare Deptt.</p>	<p>The Addl. Deputy Commissioner (Rev.), Goalpara and the DSWO, Goalpara will take necessary initiative to resolve the issue.</p>	
6	PWD(NH)	<p>1. The EE PWD (NH) informed the house that under the project for Strengthening to NH-217 (new)/ NH-51 (old) from Km. 0/000 to Km 21/853 under Guwahati NH Division for the year 2020-21. Total length of the project=21.85 Km. BC and Micro surfacing works have been completed.</p> <p>2. The Executive Engineer, PWD (NH), Goalpara informed that a project has been sanctioned recently on 23-03-2022 and under tendering process at office of the CE, PWD (NH works), Assam for Periodical renewal from Km 52/000 (Amjonga) to Km 73/000 (Dhupdhara), Km 134/000 (Airport Road) to Km 140/000, Km 141.325 to Km 141.825 and Km 146.00 to Km 146.227 on NH 17 under ARP for the year 2021-22 in the State of Assam in EPC mode. The work has been allotted to the contractor. The work will start soon after necessary formalities.</p>	<p>The Deputy Commissioner, Goalpara instructed the Asstt. Executive Engineer, PWD (NH), Goalpara for completion of renuvation work of road from Solmari to Goalpara expeditiosely.</p>	<p>The Asstt. Executive Engineer, PWD (NH), Goalpara.</p>

<p>7</p>	<p>PWRD, Jaleswar & Goalpara West TR Divn.</p>	<p>1. PMGSY(2017-18) -Regular Progress of work is going on and and some of the works will be completed within target date of March, 2023. Package No. AS-07-428: New technology failed. Matter has been brought to the notice of Chief Engineer. Accordingly suggestions seeking from NRRIDA, New Delhi.</p> <p>2. SOPD-G(2018-19) -Progress of work is going on and to be completed within target date of March, 2023.</p> <p>3. SOPD-G(2020-21)- Progress of work is going on and will be completed within target date of March., 2023.</p> <p>4.RIDF-XXIV(2018-19)-Progress of work is going on and will be completed within target date of March., 2023.</p> <p>5.RIDF-XXV(2019-20)-Progress of work is going on and will be completed within target date of Dec. 2023.</p> <p>6. RIDF-XXVI(2020-21)-Progress of work is going on and will be completed within target date of May., 2023.</p> <p>7. RIDF-XXVII(2021-22)- Progress of work is going on and will be completed within target date of Feb,2024.</p> <p>8.Signature Project (2020-21)- Progress of work is going on and will be completed within May., 2023.</p> <p>9. Conversion of 1000 SPT BR. Into RCC Bridge-Progress of work is going on and will be completed within target date of Dec., 2023.</p>	<p>The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD, Jaleswar & Goalpara West TR Divn. to complete the works within stipulated time period.</p>	<p>The EE, PWRD, Jaleswar & Goalpara West TR Divn.</p>
----------	--	---	--	--

		10. Market modernisation and improvement program (MMIP)- Progress of work is going on and will be completed within Feb.2023.		
		12. Road Project under APART, work will be completed by Aug., 2023.		
8	Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.	<p>1. PMGSY-I (2017-18 & 2018-19): Meselkhowa to Hatigaon Pkg No.AS-07-220-By Dec22 B. Lower Chotipara to Bodahpur via Katasibari road Pkg No. AS-07-221-will be completed by March, 2023.</p> <p>2. RIDF-XXIV(2018-19) -will be completed by March, 2023</p> <p>3. RIDF-XXVI(2020021)-will be complete by Feb,2023</p> <p>4. RIDF-XXVII(2022-23)- will be completed by June,2024.</p> <p>5.SOPD-G(2020-21)-will be completed by Feb. 2023.</p> <p>6. APART Scheme (2020-21)-will be completed by March, 2023.</p> <p>7. The Executive Engineer, informed that the progress of work for bridges on 1/1 Bahati Balapara to Singimari, 4/3 Nayapara Bahati Road and 1/1 Singimari to Mornoi Road is very Slow due to negligence of contractor.</p> <p>8. The Executive Engineer informed that there is an issue of AWC in construction of Balbala Marginal Road.</p>	<p>1. The Executive Engineer, PWRD,Dudhnoi & Goalpara East Divn. will call the concern contractor to the office chamber of the Deputy Commissioner, Goalpara to resolve the issue relating to slow progress of the 3 (three) bridges..</p> <p>2. The District Social Welfare Officer, Goalpara will visit the site and take up the issue of AWC for construction of Balbala Marginal road.</p> <p>3. The Executive Engineer, PWD(RR), Dudhnoi & Goalpara East will take necessary action for early repairing of road SH-46 in view of visit of the Ganga Vilas.</p>	<p>1. The EE, PWD(RR), Dudhnoi & Goalpara East.</p> <p>2. The District Social Welfare Officer, Goalpara.</p>
9	PHE	<p>1. The EE, PHE, Goalpara informed the house that under the Retrofitting Schemes under JJM, FHTC sanctioned 47256 Nos., FHTC provided 47256 Nos., Water Users Committee formed 265 Nos. MoU signed with GPWSC-239 Nos. He also added that under the new schemes under JJM, FHTC provided 53650.</p>	<p>The Executive Engineer, PHE Goalpara will submit progress report in next DDC meeting.</p>	<p>1. The Executive Engineer, PHE, Goalpara.</p>

		<p>2. The Executive Engineer, PHE, Goalpara informed that progress of JJM scheme implemented in Schools and AWCs as- Total No. of schools- 1 650 AA Received-1338, Work order issued- 1337, work completed-1337 and Total No. of AWCs-1943, AA Received-1420, Work order issued- 1418, Work completed-1418.</p>		
		<p>3. The Executive Engineer, PHE, Goalpara informed that Individual Household Latrines (IHHLs) under old SBM (G), Goalpara has been completed but under new HH IHHL (Phase-2), total Target 8126 and progress as per IMIS is 4499, Balance-3627, Progress- 55.36%.</p>		
		<p>4. Under the SLWM activities, 30 Nos. MCF completed & 50 Nos. Soak Pit completed. He also added that for PWMU, site selectio has been done in Krishnai Block and Balijana Block. He again informed that for GOBARDHAN Project, DPR has been Finalized.</p>		
<p>10</p>	<p>Water Resource</p>	<p>a. Anti-erosion measures to protect the Baniapara and its adjoining areas from the erosion of river Brahmaputra under SOPD-FDR for the year 2021-22.- work in progress and target date of completion is 31-03-2023.</p>	<p>1. The Deputy Commissioner, Goalpara instructed the Addl. Deputy Commissioner (LA), Goalpara to take up the matter and to take necessary action at the earliest. 2. The Executive Engineer, Water Resources, Goalpara will submit progress report on next DDC meeting.</p>	<p>1. The Executive Engineer, WR Divn. Goalpara.</p>
		<p>b. Immediate measures for restoration of B/dyke from Kharmuza to Nichinpur at Poitary area from flood damage of river Brahmaputra under SDRF for the year 2021-22.- work in progress and target date of completion is 31-03-2023.</p>		

		<p>c. Protection of L/B of river Jinjiram opposite Shiv Mandir at Lakhipur under SOPD-FDR for the year 2021-22: work order issued on 04-07-2022 and work in progress and target date of completion is 31-03-2023.</p> <p>d. Protection of Durga Mandir from the erosion of river Gara at Lakhipur Town under SOPD-FDR for the year 2021-22: work in progress and target date of completion is 31-3-2023.</p> <p>e. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.400m and Ch.1500m along L/B of river Jinari under SDRF for the year 2021-22, work order issued.</p> <p>f. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.250m and Ch.450m along L/B of river Jinari under SDRF for the year 2021-22, is in progress and will be completed on 31-03-2023.</p> <p>g. The Executive Engineer, WR Division, Goalpara raised the issue regarding compensation of land acquisition at Chilarbita Embankments (3 Km.).</p>		
11	Agriculture	<p>1. The DAO, Goalpara submitted status report of various scheme like- RKVY-RAFTAAR, DM, NFSM, BGREL, HMNEH, PMKSY, APART, ATMA and AMM (Assam Millet Mission) etc.</p>	<p>1. The District Agricultural Officer, Goalpara will impphasis on the of paddy procurement.</p> <p>2. The DAO will streamline the distribution of STW (Solar PV) and submit report in next DDC meeting.</p>	<p>The District Agricultural Officer, Goalpara</p>

2. The DAO submitted area covered under APART and Farmers benefitted in Goalpara district: Lemon Glass slip- Area 6.4 (ha), Quantity-280000 (Qlts), No. of beneficiaries-16. Tulsi-Medicinal & aromatic plants- Area-2.8 (ha), Quantity 0.7 (Qlts), No. of beneficiaries-07. Vetiver-Area-20 acre, No. of beneficiaries-20.

3. The DAO submitted the PM-Kisan EKYC status as: Aadhar Authenticated-21237; Total EKYC Done-19,348; Total EKYC pending-50.59%.

a. The DAO reported that list of pending EKYC Development Block as well as Revenue village wise has been shared with all BDOs for needful action with the help of District Administration.

b. All AEA/AAI/AI/ADOs are being engaged along with all CSC VLEs and PFCs for completion of pending EKYC with awareness in the GPs.

4. The DAO, Goalpara submitted the status of PMFBY scheme as - Season-RABI-2022, No. of Farmers Registered 7320, Area Insured 5769.37 (HA).

5. The DAO submitted the status of Rural Infrastructure Development Fund (Civil Works) as follows:

a. Construction of knowledge centre with training hall at SDAO office complex Dudhnoi progress is 90%.

b. Construction of knowledge Centre with training hall at Agia- Physical progress 20%.

		6. The DAO submitted report of the STW (Diesel, Solar, Pv & Electrical) under RIDF phase II upto dated 31-01-2023.- Pump set delivered to the farmers-STW (Diesel)-255, STW (Solar PV)-328, STW (Electrical)-Nil.	
12	Education	<p>1. The Inspector of Schools, Goalpara informed the progress of different activities under Secondary Education till January,2023.</p> <p>2. The Inspector of Schools, Goalpara informed that the construction of Staff Quarter at Matia Model School, is in progress.</p> <p>3. The District Mission Co-ordinator, SSA, Goalpara submitted progress report of all civil works under SSA, Goalpara.</p>	<p>The Deputy Commissioner, Goalpara instructed the Inspector of Schools, Goalpara to take necessary and urgent steps for completion of works for construction of KGBV at Kharmuja. The Inspector of Schhols' Goalpara has been instructed to call the concerned contractor for a meeting with the Deputy Commissioner.</p> <p>The Inspector of Schools, Goalpara.</p>
13	Animal Husbandry and Veterinary	<p>1. The District A.H & Veterinary Officer, Goalpara informed that under National Livestock Mission:</p> <p>a. Goattery Development by 10 cluster each cluster consist of 10 beneficiaries- Selected beneficiary from 10 cluster of 10 villages under 36 Dudhnoi (ST) LAC and the list submitted.</p> <p>2. The District A.H & Veterinary Officer, Goalpara submitted status report on National Animal Disease Control Programme (NADCP), where he stated that the number of vaccination utilised - FMD-225570 and BRUCELLA-11336.</p> <p>3. The District A.H & Veterinary Officer, Goalpara submitted status for Treatment & Vaccination of Livestock & Poultry in the district.</p>	<p>The Deputy Commissioner, Goalpara instructed the Dist. A.H & Vety. Officer, Goalpara to submit progress report in next DDC meeting.</p> <p>The Dist. A.H & Vety. Officer, Goalpara</p>

	<p>4. The District A.H & Veterinary Officer, Goalpara informed the production status during January,2023 as: Egg- 6.52 Lakh Nos., Milk- 6.59 Lakh Ltr. And Meat- 6.61 Ton.</p> <p>5. The District A.H & Veterinary Officer, Goalpara informed that under Assam Agri Business & Rural Transformation project:</p> <p>a. Cluster Meeting on Dewarming- Fund allocated 0.96 Lac, Physical progress- 12 Nos. of meetings will be done in 4 clusters.</p> <p>b. Swine Fever Vaccination- Fund allocated- 14,370 doses of vaccines- physical progress 98.00 %</p>		
<p>14.</p>	<p>Social Welfare</p> <p>1. Under the Supplementary Nutrition Programme (SNP): It is an ongoing programme, Hot Cook Meal (HCM) fund Rs. 94,78,743.92/- transferred to 2487 Nos. AWCMC (53,516 beneficiaries) for 24 days w.e.f.Dec. 2022 onwards.</p> <p>2. Under the PMMVY scheme 31980 Nos. beneficiaries enrolled as on 10-02-2023 as per portal. Rs. 12,64,23,000.00 fund tranferred to beneficiaries account through DBT system by the Govt. of India as on 10-02-2023 as per portal.</p> <p>3. Under the POSHAN Abhiyan, received Rs. 88,56,740/- and fund utilized Rs. 6896490/-</p> <p>4. Nasha Mukh Bharat Abhiyan, received Rs. 10,00,000/-, fund utilized for Rs. 5,10,000/-</p>	<p>1.The District Social Welfare Officer, Goalpara will submit progress report in next DDC meeting.</p>	<p>I. The District Social Welfare Officer, Goalpara.</p>

		<p>5. Under the Deen Dayal Divyangjan Pension Achoni, total 6587 Nos. beneficiaries benefitted upto January,2023 .Fund transferred directly from Directorate, Social Welfare, Assam.</p> <p>6. One Stop Centre, received under Management Head Rs. 56,92,575/-, fund utilized- Rs.50,34,523/- and it is ongoing process.</p> <p>7. Construction of Model Anganwadi centre, fund received Rs. 1,94,00,000/- and construction of 8 Nos. of Model Anganawadi Centres have been completed.</p>		
15.	P & RD	<p>1. The CEO Zila Parishad, Goalpara submitted Mahantma Gandhi NREGA performance for the Financial Year 2022-23:</p> <p>2. The CEO, Zila Parishad, Goalpara submitted physical progress report of Job Card for the Financial Year 2022-23:</p> <p>3. The CEO, Zila Parishad, Goalpara submitted progress report on Anrit Sarovar Scheme.</p> <p>4. The CEO, Zila Parishad, Goalpara submitted progress report on PMAY-G cumulative (2016-17, 2017-18, 2018-19, 2019-20, 2020-21)/ old PWL.</p> <p>5. The CEO, Zila Parishad, Goalpara submitted progress of Katcha House for the financial year-2021-22.</p>	The Deputy Commissioner, Goalpara instructed the CEO Zila Parishad Goalpara to hold a meeting with all Manager of Tea Estates to implement PMAY-G scheme among the tea estate workers.	The CEO/ Deputy CEO Zila Parishad, Goalpara.
16.	Irrigation (Dudhnoi-Goalpara East Divn.)	<p>1.The EE (Irrigation), Dudhnoi-Goalpara West Division informed that the progress of renovation of Deosila FIS under SOPD for the year 2019-20 is 85%. Partially Operative as Afflux Bund as well as canal system have been badly affected by flash flood during last several years and proposed for revival of lost potential under SOPD 2019-20. On successful completion of improvement work under SOPD 2019-20, lost potential will be revive.</p>	The Chairman, DDC, Goalpara instructed the Executive Engineers of both the division to submit the progress report in next DDC meeting.	The Executive Engineer, Irrigation (Dudhnoi-Goalpara East Divn. & Jaleswar-Goalpara West Divn.)

		<p>2. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 36 Dudhnoi (ST) LAC for the year 2022-23(150 points=38 Nos. Solar + 112 electrically operated.), The proposal is accepted for execution under phase-IV of the programme.</p> <p>3. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 37 Goalpara East LAC for the year 2022-23(90 points=23 Nos. Solar + 67 electrically operated.), The proposal is accepted for execution under phase-IV of the programme.</p> <p>4. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 36 Dudhnoi LAC for the year 2022-23(42 points=11 Nos. Solar + 31 electrically operated.), The proposal is accepted for execution under phase-III of the programme.</p>
<p>17</p>	<p>Irrigation (Jaleswar-Goalpara Goalpara West Divn.)</p>	<p>1. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed about the ongoing works under RIDF-XXVI (NABARD) . The Executive Engineer stated that under Revival of Dharsi Flow Irrigation Scheme under RIDF-XXVI (NABARD) for the year 2020-21.</p> <p>2. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed the on-going works under SDRF for the year 2021-22.</p>

		The EE submitted the list of proposal accepted under SOPD (G) for the year 2022-23.		
18	DTO	The DTO, Goalpara informed that total target for the revenue collection for the year 2022-23 is 25 Crores and the percentage of Revenue collection for the year 2022-23 is 74.38%. The DTO, Goalpara informed that he will try his label best to fulfill the target of revenue collection for the year 2022-23.	The DTO will take necessary steps for collection of revenue as per target.	The DTO, Goalpara.
19	DICC	<p>1. The General Manager, District Industries and Commerce Centre, Goalpara stated about the status report of the schemes PMEGP, PMFME, NEIDS/2017.</p> <p>2. The General Manager, District Industries and Commerce Centre, Goalpara informed that under the UDYAM Registration scheme: Total Registration unit=4804 Nos., Micro- 4744 Nos., Small : 57 Nos., Medium : 3 Nos. , Employment : 28339 Nos. Udyam Regn. for January,2023 : 569 Nos.</p> <p>3. The GM, DICC, Goalpara submitted department wise detail report under EODB portal in Goalpara district upto 10th February, 2023.</p>	The Chairman DDC, Goalpara instructed all Heads of Departments to resolve all EODB pending under their concerned departments..	<p>1.The General Manager, DICC, Goalpara.</p> <p>2. All Heads of departments.</p>
20	DRCS	The Dist. Deputy Registrar of Co-operative societies informed that total No. of Co-operative societies in the district-322, No. of co-operative societies functioning-145 and No. of C-operative socceties non-functioning-177.	The Chairman DDC, Goalpara instructed the Dist. Deputy Registrar of Co-Operative Societies, Goalpara to ensure proper verification of voter memembr under each Co-Operative Societies.	The Dist. Deputy Registrar of Co-Operative Societies, Goalpara

21	Soil Conservation	1. The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report of Goalpara District implemented by South Bank Soil Conservation Division, Guwahati-05 as:	The Deputy Commissioner, Goalpara instructed the Divisional Officer, South Bank Soil Conservation Division, Guwahati to submit details of all ongoing scheme along with list of beneficiaries.	The Divisional Officer, South Bank SC Division, Guwahati-05.
		i. Under the SOPD-G, Integrated Approach of Water Conservation Project at Damdalma-Situkjhora (A)- Work completed.		
		ii. RCC Water Harvesting Project at Pakhritol and RCC Water Harvesting Project at Hatidubi- work in progress.		
		iii. Naginghat Water Harvesting cum Distribution Project under RIDF-XXV, RCC Check Dam 4 Nos. Bricks Channel 459M, DPR 1 No- progress is 40%.		
		iv. Integrated Land Development and W.H. cum W.D Project at Rongraga Mini Watershed under RIDF-XXVI, RCC Check Dam-3 Nos. Work completed.		
		2. The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report of Goalpara WDC-I/2021-22 (Panioguri) .		
		i. Construction of RCC Check dams at Buspara nalla with Earthen bund- work completed.		
		ii. Horticulture (Betal Nut) at Nokdan pahar- work completed.		
		iii. Construction of RCC Check dams at Abda nalla, work completed.		
		iv. Construction of RCC Check dam at Soto Dara with Guide bund -work completed.		

v. Construction of Farm ponds at Chenimari Pt-II- work in progress.
vi. Earthen Drainage Channel at Tararthop- work completed.
vii. Excavation of Farm pond at Senimari pt-I- work completed.
vii. Excavation of Farm pond at Tararthop- work completed.

In conclusion, the Deputy Commissioner, Goalpara instructed the Head of Departments to complete the various works under their concerned department within stipulated time period. The Deputy Commissioner also instructed to all Head of Departments to keep interdepartmental co-ordination for better development of the district. **The next DDC meeting will be held on 10/03/22.**

The meeting was concluded with a vote of thanks from the chair.


Deputy Commissioner,
Goalpara.

Memo No. GDG-52/2022/ 220 -A

Dated-

Copy to:

All concerned for information and necessary action.


Deputy Commissioner,
Goalpara.