

MINUTES OF THE MEETING OF DISTRICT DEVELOPMENT COMMITTEE, GOALPARA FOR THE MONTH OF NOVEMBER, 2022 HELD ON 06-12-2022 AT 11:30 AM IN THE CONFERENCE HALL OF DC'S OFFICE, GOALPARA

Members present- Annexed as Annexure-A

The meeting of the District Development Committee for the month of November, 2022 held on 06-12-2022 was chaired by Shri Khanindra Choudhury, IAS, the Deputy Commissioner, Goalpara. At the very outset, the Deputy Commissioner, Goalpara welcomed all the members present in the meeting and initiated the discussion as per agenda. The Deputy Commissioner, Goalpara reviewed the progress of the works of various schemes of different departments, discussed inter departmental issues and resolved as under:

Sl. No.	Department	Status/ Progress of works	Instruction of th Deputy Commissioner	Action to be taken
1	Health & Family Welfare	<p>1. The Joint Director of Health Services, Goalpara informed that the Lakhipur SDCH shifted to the new building including labour room and wards.</p> <p>2. The Joint Director of Health Services, Goalpara informed that the first Urban Health & Wellness Centre (UHWC) has been inaugurated on 01-12-2022 at Nabinagar (Ward No-19) of Goalpara Town.</p> <p>3. The Joint Director of Health Services, Goalpara informed that Goalpara Civil Hospital selected as Opioid Substitution Therapy (OST) centre among the 10 selected in Assam which will be used for management of Drug addiction.</p> <p>4. The Joint Director of Health Services, Goalpara informed that LAPAROSCOPIC STERILIZATION FIXED DAY SERVICES have been conducted at Dudhnoi FRU, Agia BPHC, Mornoi BPHC, Lakhipur BPHC, MCHC.</p> <p>5. The Joint Director of Health Services, Goalpara informed that van awareness campaigns have been done on family planning up to all block and sector level especially remote and char areas where people need more information about family planning .We also distributed IEC materials and Contraceptives through this van.</p>	<p>1. The Joint Director of Helth Services, Goalpara to continue Mega Health Check-up Camp and awarness camping to create awarness among the people to reduce teenage delivery and child marriage.</p> <p>2. The Deputy Commissioner, Goalpara instructed to all Heads of departments to adopt T.B. Patients to provide better nutrition to the patient at least 6 months for each patient to fulfill the vision of the Hon'ble Prime Miister of India to remove T.B. from the country.</p> <p>3. Regarding proposal water supply plant at Civil Hospital, Goalpara, the Deputy Commissioner, Goalpara instructed the ADC (Health), Goalpara to take up the matter immediately.</p>	<p>1. The Addl. Deputy Commissioner (Health), Goalpara.</p> <p>2. The Joint Director of Health Services, Goalpara.</p> <p>3. All Heads of departments.</p>

		6. The Joint Director of Health Services, Goalpara informed that 15 days miking conducted to create awareness against teenage marriage and pregnancies with family planning advices. (i.e. 3 days miking in each of the 5 BPHC areas.)		
2	Handloom and Textile	<p>1. Under the Weavers and Mudra Scheme, 66 Nos. of proposal for MUDRA LOAN has been submitted to the various banks and out of 66 Nos. of proposal, 19 Nos. have been sanctioned and disbursed to the concerned weavers.</p> <p>2. Under the SAMARTHA TRAINING PROGRAMME scheme 45 days of training programme are being implemented in Handloom Training Centre, Goalpara for 30 (thirty) Nos. of weaver trainees.</p> <p>3. Special drive against the machine made Gamocha is going on in the District and 279 Nos. of Gamocha have been seized by the enforcement squad till date.</p>	The Asstt. Director of Handloom & Textiles, Goalpara will continue drive against the machine made Gamosa in the district. The Asstt. Director of Handloom & Textiles, Goalpara will take necessary steps to find out the source of machine made Gamosa and will stop the production of such Gamocha.	Asstt. Director, Handloom & Textiles.

3	Sericulture	The Assistant Director of Sericulture, Goalpara informed the house that under the Central Sponsored Scheme-2022-2023, "Assistance for construction of Eri rearing house with start up tools" list of 200 Nos. of beneficiaries approved in DLSC on 17th Nov. 2022 & the list submitted to Director, Sericulture for further action.	The Deputy Commissioner, Goalpara instructed the Asstt. Director of Sericulture, Goalpara to take necessary steps for establishment of Sericulture Model village at least one under Each GP in co-ordination with BDOs and GP Secretaries.	Asstt. Director of Sericulture, Goalpara
4	Fishery	<p>1. The DFDO, Goalpara submitted progress report on export and import as , for the year, 2022-2023, Export-287.36 (MT), Import (244.90) MT and for the year 2021-2022, Export-154.52, Import-107.00 MT.</p> <p>2. The DFDO, Goalpara submitted progress report on Fish & Seed Production as, For the year 2022-2023- Fish production.346.90 MT. Spawn-112.00 Million, Fry-54.00 Million, Fingering-28.20 Million. For the year 2021-22, Fish production-12263.8 MT, Seed production- Spawn-104.00 Million, Fry-52.90 Million, Fingering-27.00 Million.</p>	<p>1. The DFDO, Goalpara will issue notice to the beneficiaries under PMMSY scheme of 2020-21 who are showing their negligence in implementation of the scheme. Further legal steps may be initiated against the defaulters under the scheme.</p> <p>2. The DFDO will co-ordinate with the bank branches to resolve the issues in respect of KCC loan. The DFDO, Goalpara will write a letter to the Deputy Commissioner, Goalpara mentioning all issues regarding KCC loan .</p>	District Fishery Development Officer, Goalpara.

3. The DFDO, Goalpara submitted progress report of PMMSY till November, 2022 for the year 2020-21, Govt. share received-Rs. 153.49, Govt. share released-Rs. 73.39882 Lakh, UC submitted- Rs. 68.5

4. Activities under Apart AWP, 2022-23: i). Polyculture Demonstration-Water area-4.6 (Ha), No. of beneficiaries-16, Status: 1st installment Inputs Distribution is completed. ii). High Yielding Fish Seed Rearing Unit- Water area-3.5 (Ha), No. of beneficiaries-14, Status: FPG formation completed. iii). Beel Fisheries (Balijana Development Block)- Water Area -15 (Ha), BDMC formed, Status: NOC from Revenue Department is obtained and estimate submitted for Administrative Approval. iv). Fresh Water Prawn with Carps: Water Area- 10.0 (Ha), No. of beneficiaries-34, Status: Prawn Feed, Zeolite, Mineral mixture & probiotics distributed.

<p>5. Present Status report of Apat Project for the year, 2021-22:</p> <p>a. Under the activity for Carp-Mola Polyculture Demonstration, 2021-22, the physical achievement of Karipara Meen Palon Got, Matia is 100% and Bangaljhar Matshya Udpadan FPG, Kharmuja is also 50%.</p> <p>b. Under the activity for Climate Resilient Paddy cum Fish Culture, 2021-22, the physical achievement of Sonali Paddy cum Fish Culture FPG, Lakhipur is 100%, Kisan Paddy cum Fish culture FPG, Kharmuja is 100% and Kalyan Paddy cum Fish Culture FPG, Kharmuja is also 100%.</p> <p>c. Under the activity for Beel Fisheries Demonstration, 2021-22, the physical achievement for Borjong Beel Development Management Committee is 80% and Gosaibari Bheri Bheri Beel Development Committee is 10%.</p>		
<p>6. The DFDO, Goalpara informed that regarding providing of KCC loan, the activity of bank branches is slow which hampering the implementation of the scheme.</p>		

5

PWD (Buildings)

The Executive Engineer, PWD (Buildings), Goalpara informed that

1. Construction of Model School at Chatabari, Lakhipur for 2011-12, balance work is in progress and will be completed by January, 2023.

2. Construction of New ITI at Lakhipur (Nidhanpur), the contractor stopped the work again.

3. Construction of Bishnu Rabha Auditorium at Dudhnoi under Untied Fund (State Specific Scheme), 2016-17, is in progress .

4. Construction of Model Residential School at Kushdhuwa (MRS-13), is in progress.

5. Construction of Secretariat Building of Rabha Hajong Autonomous Council during 2016-17 is in progress, bill submitted but payment yet not made.

6. The work for construction of Sports Complex and Stadium at Dudhnoi under Signature Project for the year 2018-19, Package No. SP-36, is in progress.

7. Establishment of new Polytechnic at Goalpara under CSS during the year 2017-18 (Package No. Poly 14-CSS), the work is completed.

1. The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWD (Buildings), Goalpara to ensure completion of all the works within stipulated time period.

2. The Executive Engineer, PWD (Buildings), Goalpara will convene a meeting with the contractors having negligence work, in the office of the Deputy Commissioner, Goalpara and the meeting will be chaired by the Deputy Commissioner, Goalpara to discuss the issues.

3. The Addl. Deputy Commissioner (Rev.), Addl. Deputy Commissioner (Dev.) and the concerned Circle officer will take necessary and urgent steps on land issues for (1) Construction of Women College at Jaleswar and (2) construction of Anganawadi Center at Bapurbhita with co-ordination of the line department.

4. The Executive Engineer, PWD (Buildings), Goalpara will take urgent initiatives for early completion of the work of Model Residential School at Kuchdhuwa and Sports Complex & Stadium at Dudhnoi, so that both can be inaugurated by the Hon'ble Chief Minister of Assam by January, 2023.

1. The Executive Engineer, PWD (Buildings), Goalpara.
2. The Addl. Deputy Commissioner (Rev.), Goalpara .
3. The Addl. Deputy Commissioner (Dev.), Goalpara.
4. The Circle Officer, Lakhipur Rev. Circle.
5. The District Social Welfare Officer, Goalpara.

182

8. In respect of up-gradation of existing Hospitals for setting up of ICUs for treatment of COVID-19 patients under Assam Critical Care Project-2020 at Goalpara (package No. DIS-CON-19/10), the work stopped by the contractor since last 6 months and notice served to the contractor to resume the work. Bill submitted for Rs. 291.52 Lakh but payment not yet made.

9. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of New Model Woman College at Jaleswar is in progress.

10. Construction of District Science Centre at Goalpara (Package No. GMC-11 Nos. DSC) is in progress. The Contractor has been instructed for early completion of the work, the EE informed.

11. The work for Construction of Dudhnoi IB, Dudhnoi, Goalpara (construction of care taker Qtr. at Dudhnoi IB), is in progress.

<p>12. The Executive Engineer, PWD (Buildings), Goalpara stated that in respect of establishment of (i) 32/42 Bedded Paediatrics Care Unit, (ii) 10 Bedded Intensive Care Unit, (iii) RT PCR Laboratory and (iv) LMO tank with MGPS at District Hospital under ECRP-II, (Establishment of 10 Bedded ICU, 27 Bedded PICU, RT PCR Lab. and 12 Bedded PICU and recovery ward in Civil Hospital, Goalpara, package-ECPR-II/(10), Tender amount work is completed. One working estimate including addl. Works submitted for Rs. 197.47202 Lakh to C.E PWD (B) vide this office letter No. TB-280/2021-22/BLD/119. Dated 26-04-2022 but not yet approved.</p>		
<p>13. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Kasturba Gandhhi Balika Vidyalaya at Jaleswar HS School Campus is in progress.</p>		
<p>14. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of RCC Office Building of Inspector of School GDC, Goalpara at Bhalukdubi, Goalpara is in progress and ground floor handed over on 26-10-2022.</p>		

15. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Sub-Centre at Khalsabhanga is in progress. The work withdrawn from the original contractor & re-allotted. The work is in progress.

16. The Executive Engineer, PWD (Buildings), Goalpara informed that regarding the work for construction of labour room at Rajmita Sub-Centre under MsDP 12th Plan, as per application of contractor, the local miscreants are harassing the contractor and hence the contractor stopped the work. In this regard, the matter was pursued to the Deputy Commissioner, Goalpara vide this office letter No. TB-226/10-11/Pt-IV/ BLD/1024 dated 25-08-2022, he informed.

17. The Executive Engineer, PWD (Buildings), Goalpara informed that the construction of Anganwadi Kendra at Angtihara under MSDP 12th Plan for the year 2017-18, the work is completed.

18. Construction of AWC at Pukhuripara AWC in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, the work just started.

19. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of AWC at Godhabori Muslimpara under Fofonga GP under MSDP 12th plan for the year 2017-18, the work is completed.

20. The Executive Engineer, PWD (Buildings), Goalpara informed that the work for construction of Anganawadi Kendra at Fofonga Majorpara under Fofonga GP, Krishnai, under MSDP 12th plan for the year 2017-18, the work is completed.

21. Construction of AWC at Gajbari in Kushdhowa Dev. Block under MSDP 12th Plan for the year 2017-18, the work is in progress.

22. Construction of AWC at Meserbhiita under Lakhipur Dev. Block under MSDP 12th Plan for the year 2017-18, the work is in progress.

23. Construction of New Doctors Quarter at Darangiri SD in Kushdhowa Development Block under MSDP 12th Plan fund for the year 2016-17, the work is in progress.

24. Construction of AWC at Dapkarbhita Chandamari AWC in Jaleswar Dev. Block under MSDP 12th Plan for the year 2017-18, land not available as per report of Social Welfare Deptt.

6

PWD (NH)

1. The EE, PWD (NH) informed that in respect of construction of new Bridge over River Krishnai (Br. No.34/1) on NH-37 (New NH-17) under EPC Mode, the project has been completed on 30-11-2022. Necessary tests on completion has been carried out.

The Executive Engineer, PWD (NH) , Goalpara will take necessary steps for early completion of the woks for repairing of road from Solmari to BOC, Goalpara.

The Executive Engineer, PWD(NH), Goalpara.

178

2.The EE PWD (NH) informed the house that under the project for Strengthening to NH-217 (new)/ NH-51 (old) from Km. 0/000 to Km 21/853 under Guwahati NH Division for the year 2020-21. Total length of the project=21.85 Km. BC and Micro surfacing works have been completed. Mastic Asphalt and Road safety works are under progress and expected to be completed by 20-12-2022. Liquidated damage (LD) has been imposed on the contractor.

3. The Executive Engineer, PWD (NH), Goalpara informed that a project has been sanctioned recently on 23-03-2022 and under tendering process at office of the CE, PWD (NH works), Assam for Periodical renewal from Km 52/000 (Amjonga) to Km 73/000 (Dhupdhara), Km 134/000 (Airport Road) to Km 140/000, Km 141.325 to Km 141.825 and Km 146.00 to Km 146.227 on NH 17 under ARP for the year 2021-22 in the State of Assam in EPC mode. The work has been allotted to the contractor. The work will start soon after necessary formalities.

7

PWRD, Jaleswar & Goalpara West TR Divn.

1. PMGSY(2017-18) -Regular Progress of work is going on and and some of the works will be completed within December, 2022 and some of the works will be completed within target date of March, 2023.

The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD, Jaleswar & Goalpara West TR Divn. to complete the works within stipulated time period. Any anomalies will be intimated to the Deputy Commissioner, Goalpara.

The EE, PWRD, Jaleswar & Goalpara West TR Divn.

2. PMGSY(2020-21)- Progress of work is going on and to be completed within target date of Dec. 2022 (except Pkg.No.AS-07-428).

3. SOPD-G(2018-19) -Progress of work is going on and to be completed within target date of Feb.2023. (Except construction of SPT Br. No.1/1 on Rakhaldubi Ancholik Bazar to Rakhaldubi Char including approach which is under subjudice by the Hon'ble High Court).

4. SOPD-G(2020-21)- Progress of work is going on and will be completed within target date of Feb., 2023.

5. RIDF-XXIV(2018-19)-Progress of work is going on and will be completed within target date of Feb., 2023.

- | |
|--|
| 6. RIDF-XXV(2019-20)-Progress of work is going on and will be completed within target date of Aug., 2023. |
| 7. RIDF-XXVI(2020-21)-Progress of work is going on and will be completed within target date of March., 2023. |
| 8. RIDF-XXVII(2021-22)-Progress of work is going on and will be completed within target date of Feb,2024. |
| 9. Signature Project (2020-21)-Progress of work is going on and will be completed within target date of Feb., 2023. |
| 10. Conversion of 1000 SPT BR. Into RCC Bridge-Progress of work is going on and will be completed within target date of Dec., 2023. |
| 11. Market modernisation and improvement program (MMIP)-Progress of work is going on and will be completed within target date of Dec., 2022. |
| 12. Construction of road under World Bank scheme-Work in progress and will be completed within target date of August, 2023. |

8

Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.

1. PMGSY-I (2017-18 & 2018-19): Meselkhowa to Hatigaon Pkg No.AS-07-220-By Dec22 B. Lower Chotipara to Bodahpur via Katasibari road Pkg No. AS-07-221-will be completed by March, 2023.
2. PMGSY-III(2020-21)- will be completed by Jan, 2023.
3. RIDF-XXIV(2018-19) -will be completed by March, 2023
4. RIDF-XXV(2019-20)-will be completed by Dec.2022
5. RIDF-XXVI(2020021)-will be complete by Feb,2023
6. RIDF-XXVII(2022-23)- will be completed by June,2024.
7. SOPD-G(2020-21)-will be completed by March. 2023.
8. APART Scheme (2020-21)-will be completed by March, 2023.
9. CIDF Scheme (2019-20)-will be completed by Jan,2023

The Deputy Commissioner, Goalpara instructed the Executive Engineer, PWRD,Dudhnoi & Goalpara East Divn to complete the work within stipulated time perid. The EE will submit detail report in next DDC meeting.

Executive Engineer, PWRD, Dudhnoi & Goalpara East Divn.

PHE

1. The EE, PHE, Goalpara informed the house that under the Retrofitting Schemes under JJM, FHTC sanctioned 47256 Nos., FHTC provided 47256 Nos., Water Users Committee formed 265 Nos. MoU signed with GPWSC-221 Nos. He also added that under the new schemes under JJM, FHTC provided 37676 Nos.

2. The Executive Engineer, PHE, Goalpara informed that progress of JJM scheme implemented in Schools and AWCs as- Total No. of schools- 1650, AA Received-1338, Work order issued- 1337, work completed-1307 and Total No. of AWCs-1943, AA Received-1420, Work order issued- 1418, Work completed-1390.

3. The Executive Engineer, PHE, Goalpara informed that Individual Household Latrines (IHHLs) under old SBM (G), Goalpara has been completed but under new HH IHHL (Phase-2), total Target 8126 and progress as per IMIS is 4132, Balance-3994, Progress 50.85%.

1. The Executive Engineer, PHE, Goalpara will verify the IFSC of the Jal Mitra before delivery of their salary.

2. The CEO, Zila Parishad, Goalpara will prepare a Model Plan for implementation of convergence scheme with PHE.

3. The Inspector of Schools, Goalpara and the DSWO, Goalpara will coordinate with the Executive Engineer, PHE, Goalpara for implementation of JJM scheme in Schools and AWCs.

1. The Executive Engineer, PHE, Goalpara.

2. The CEO, Zila Parishad, Goalpara.

3. The Inspector of Schools, GDC, Goalpara.

4. The DSWO, Goalpara.

4. Under the SLWM activities, 23 Nos. MCF completed & 50 Nos. Soak Pit completed. He also added that four Blocks have been proposed for PWMU, namely Balijana, Krishnai, Kuchdhowa & Rangjuli Block. He again informed that for GOBARDHAN Project, site finalization done in Lela GP & DPR preparation is ongoing by the Technical Agency (M/s Urja Bio System Private Limited).

10

Water Resource

a. Immediate measures to recoup the damage section of the marginal bund on L/B of Dudhnoi river in different reaches from Dudhnoi to Nandeswar under SDRF for 2020-21- work in progress and target date of completion is 31-12-2022.

b. Anti-erosion measures to protect the Baniapara and its adjoining areas from the erosion of river Brahmaputra under SOPD-FDR for the year 2021-22. work in progress and target date of completion is 31-01-2023.

The Executive Engineer, Water Resources, Goalpara will hold a meeting with the local public of the area Dudhnoi-Nandeswar in coordination with P&RD department to resolve the issue on ongoing work of Dudhnoi-Nandeswar.

1. The Executive Engineer, WR Divn. Goalpara.
2. The PD, DRDA, Goalpara

142
12

c. Immediate measures for restoration of B/dyke from Kharmuza to Nichinpur at Poitary area from flood damage of river Brahmaputra under SDRF for the year 2021-22.- work in progress and target date of completion is 31-03-2023.

d. Immediate measures to protect Dhumerghat HS School and State Dispensary from the erosion of river Ghagua for the year 2022-23: work in progress, and target date for completion is 31-12-2022.

e. Protection of L/B of river Jinjiram opposite Shiv Mandir at Lakhipur under SOPD-FDR for the year 2021-22: work order issued on 04-07-2022 and work in progress and target date of completion is 28-02-2023.

f. Protection of Durga Mandir from the erosion of river Gara at Lakhipur Town under SOPD-FDR for the year 2021-22: work in progress and target date of completion is 28-02-2023.

MUDRA SOURCE

g. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.400m and Ch.1500m along L/B of river Jinari under SDRF for the year 2021-22, work order not yet issued.

h. Immediate measures for restoration of Balbala marginal bund at different reaches in between Ch.250m and Ch.450m along L/B of river Jinari under SDRF for the year 2021-22, work order not yet issued.

i. Regarding the issue on Dudhnoi to Nandeswar ongoing work under SDRF scheme, the Executive Engineer, Water Resources, Goalpara informed that the local people demanded the completion of the two reaches of earth work done under MGNREGA and oppose to complete the dressing works for length 540m under SDRF where earth work has already been completed for the ongoing scheme " Immediate measures to recoup the damage section of the marginal bund on L/B of Dudhnoi river in different reaches from Dudhnoi to Nandeswar under SDRF for 2020-21."

11

Agriculture

1. The DAO, Goalpara submitted status report of various scheme like- RKVY-RAFTAAR, DM, NFSM, BGREI, HMNEH, PMKSY, APART, ATMA and AMM (Assam Millet Mission) etc.

1. The District Agricultural Officer, Goalpara will impbasis on the establishemnt of paddy procurement centers and to ensure full functioning of the centers.
2. The DAO will take necessary steps for

The District Agricultural Officer, Goalpara

2. The DAO submitted area covered under APART and Farmers benefitted in Goalpara district: Lemon Glass slip- Area-6.4 (ha), Quantity-280000 (Qlts), No. of beneficiaries-16. Tulsi-Medicinal & aromatic plants- Area-2.8 (ha), Quantity 0.7 (Qlts), No. of beneficiaries-07, Vetiver-Area-20 acre, No. of beneficiaries-20.

streamline the fertilizer distribution among the farmers and he will write to the Govt. for any shortage of fertilizer.

3. The DAO submitted the PM-Kisan EKYC status as: Aadhar Authenticated-21237; Total EKYC Done-19,348; Total EKYC pending-50.59%.

- a. The DAO reported that list of pending EKYC Development Block as well as Revenue village wise has been shared with all BDOs for needful action with the help of District Administration.
- b. All AEA/AAI/AI/ADOs are being engaged along with all CSC VLEs and PFCs for completion of pending EKYC with awareness in the GPs.
- c. Aadhar correction of rejected data is going through Single Window correction mode only as instructed by the State PMU cell.
- d. 81 Nos. of Gaon Sabha was held at each Gaon Panchayat of Goalpara district on 2nd December, 2022.

165

4. The DAO, Goalpara submitted the status of PMFBY scheme as - total target for Farmers Registration Kharif 2022 is 30911 Nos. and total achievement-19402 Nos.

5. The DAO submitted the status of Rural Infrastructure Development Fund (Civil Works) as follows:

a. Construction of knowledge centre with training hall at SDAO office complex Dudhnoi- progress is 65%.

b. Construction of knowledge Centre with training hall at Agia- Due to tremendous upthrust water at trenches of column footing the crusting work of footing could not done though the water is pump out. Work will be started very soon.

6. The DAO informed that under the Chief Minister Samagra Gramya Unnayan Yojana (CMSGUY) for the year 2020-2021, Total Target (Mini Truck=33 Nos. , Mini Rice Mill=31 Nos.) and Achievement:(Mini Truck-14 Nos., Mini Rice Mill - Nil).

7. The DAO informed that under the Village Level Farm Machinery Bank (VLFMB) under Sub-Mission of Agril Machinery (SMAM) for the year 2020-2021: Target-6 Nos. Achievement-6 Nos.

12

Education

1. The Inspector of Schools, Goalpara informed the progress of different activities under Secondary Education till November, 2022. The IS informed that most of the work for construction of Science laboratory & Computer Laboratory etc. in various Schools of the district have already been completed. The physical work for construction of Science laboratory & computer laboratory at Khutabari Anchalik High School, Baladmari Char High School have been completed.

The Inspector of Schools, Goalpara will submit progress report in next DDC meeting.

The Inspector of Schools, Goalpara.

2. The Inspector of Schools, Goalpara informed that the construction of Staff Quarter at Matia Model School, Construction of ACR, Art/Craft Room, Library at Central Girls High School and Construction of ACR, Art/ Craft room, Science Lab. & Library at Matia High School is in progress.

3. The District Mission Co-ordinator, SSA, Goalpara submitted progress report of all civil works under SSA, Goalpara.

13

Animal Husbandry and Veterinary

1. The District A.H & Veterinary Officer, Goalpara informed that under National Livestock Mission:

a. Physical progress for construction of PIG STY at Kuschdhowa Govt. Pig Farm is 100%.

b. Goattery Development by 10 cluster each cluster consist of 10 beneficiaries- Selected . beneficiary from 10 cluster of 10 villages under 36 Dudhnoi (ST) LAC and the list submitted.

The Deputy Commissioner, Goalpara instructed the Dist. A.H & Vety. Officer, Goalpara to submit progress report in next DDC meeting.

The Dist. A.H & Vety. Officer, Goalpara

2. The District A.H & Veterinary Officer, Goalpara submitted status report on National Animal Disease Control Programme (NADCP), where he stated that the number of vaccination utilised - FMD-164087 and BRUCELLA- 11336.

3. The District A.H & Veterinary Officer, Goalpara submitted status for Treatment & Vaccination of Livestock & Poultry in the district.

4. The District A.H & Veterinary Officer, Goalpara informed the production status during November, 2022 as: Egg- 6.38 Lakh Nos., Milk- 6.97 Lakh Ltr. And Meat- 6.07 Ton.

5. The District A.H & Veterinary Officer, Goalpara informed that under Assam Agri Business & Rural Transformation project:

a. Cluster Meeting on Dewarming- Fund allocated 0.64Lac, Physical progress- 8 Nos. of meetings will be done in 4 clusters.

b. Swine Fever Vaccination- Fund allocated- 14,370 doses of vaccines- physical progress 98.00 %

Social Welfare

<p>1. Under the Supplementary Nutrition Programme (SNP): fund received for Rs. 35,96,731 through PFMS, fund received for cost of FCI, GPSS and Fair Price Shopes for 3rd Quarter of FY,2022-23 and fund received for Rs. 96,39,202.50/- through PFMS for Hot Cook Meal (HCM) for 25 days- the balance work is under process.</p>	<p>1.The District Social Welfare Officer, Goalpara will emphasis on the rationalization of Anganawadi Centers. 2. All heads of departments will adopt SAM children and Anganawadi Centers.</p>	<p>1. The District Social Welfare Officer, Goalpara. 2. All Heads of Departments.</p>
<p>2. Under the PMMVY scheme 30,110 Nos. beneficiaries enrolled as on 05-12-2022 as per portal. Rs. 12,64,23,000.00 fund tranferred to beneficiaries account through DBT system by the Govt. of India as on 05-12-2022 as per portal.</p>		
<p>3. Under the POSHAN Abhiyan, received Rs. 88,56,740/- and fund utilized for CBE Fund and POSHAN MAHH, 2022.</p>		
<p>4. Nasha Mukht Bharat Abhiyan, received Rs. 10,00,000/-, fund utilized for Rs. 3,64,578.06 and the balance work is under process.</p>		

5. Under the Deen Dayal Divyangjan Pension Achoni, total 6559 Nos. beneficiaries benefitted upto Oct. 2022. Fund transferred directly from Directorate, Social Welfare, Assam.

6. One Stop Centre, received under Management Head Rs. 56,92,575/-, fund utilized-Rs.50,34,523/- and it is ongoing process.

7. Construction of Model Anganwadi centre, fund received Rs. 1,94,00,000/- and fund utilized for Rs. 1,45,50,000/-. Construction for 2 Nos. of Model Anganwadi Centres has already been enaugurated and other 6 Nos. of Model Anganwadi Centres will be completed by December, 2022.

15	P & RD	<p>1. Mahantma Gandhi NREGA performance for the Financial Year 2022-23: Total Labour Budget Rs. 16.34 Lakh. Total Persondays Generated so far (PDs in Lakh) Rs.19.07. Percentage achievement against total LB-116.7%, Percentage of women persondays -47.18%, HHs completed 100 days of employment so far-137.</p> <p>2. Physical progress for the Financial Year 2022-23: Total Job Card issued-181051, Job Card verified-97.25%, Persondays generated-1907031.</p> <p>3. Total No. of scheme-59701, Scheme completed-31253, ongoing scheme-28448.</p> <p>4. Financial Statement of Amrit Sarovar as on 05/12/2022: Total Feasible Amrit Sarovar-79, Amrit Sarovar Sites approved by Commissioner-33, Amrit Sarovar work started- 16, Amrit Sarovar work yet to be started-04.</p> <p>5. The CEO, Zila Parishad, Goalpara submitted progress report on PMAY-G comulative (2016-17, 2017-18, 2018-19, 2019-20, 2020-21)/ old PWL.</p> <p>6. The CEO, Zila Parishad, Goalpara submitted progress of Katcha House for the financial year-2021-22.</p>	<p>1.The Deputy Commissioner, Goalpara instructed the Deputy CEO, Zila Parishad, Goalpara to complete the work for Job Card Aadhar Seeding, Amrit Sarovar and PMAY(G) (old) expeditiously.</p> <p>2. The Deputy Commissioner, Goalpara instructed the Deputy CEO, Zila Parishad, Goalpara to streamline the implementation of MGNREGA scheme in Tea Garden area.</p>	<p>The CEO/ Deputy CEO Zila Parishad, Goalpara.</p>
16	<p>Irrigation (Dudhnoi-Goalpara East Divn.)</p>	<p>1.The EE (Irrigation), Dudhnoi- Goalpara West Division informed that the progress of renovation of Deosila FIS under SOPD for the year 2019-20 is 80%.</p>	<p>The Chairman, DDC, Goalpara instructed the Executive Engineers of both the division to submit the progress report in next DDC meeting.</p>	<p>The Executive Engineer, Irrigation (Dudhnoi-Goalpara East Divn. & Jaleswar-Goalpara West Divn.)</p>

2. Partially Operative as Afflux Bund as well as canal system have been badly affected by flash flood during last several years and proposed for revival of lost potential under SOPD 2019-20. On successful completion of improvement work under SOPD 2019-20, lost potential will be revive.

3. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 36 Dudhnoi (ST) LAC for the year 2019-20 (150 points=38 Nos. Solar + 112 electrically operated.), The proposal is accepted for execution under phase-IV of the programme.

4. Physical progress for installation of Tube Well scheme under PMKSY-HKPP access to ground water under 37 Goalpara East LAC for the year 2019-20 (150 points=38 Nos. Solar + 67 electrically operated.), The proposal is accepted for execution under phase-IV of the programme.

		<p>5. The EE submitted list of maintenance and repairing on priority basis for the year 2022-23, list of proposal on SOPD FDR FY 2022-23 submitted to CE(I), Proposal on SDRF FY 2022-23 submitted to CE(I), list of proposal on SOPD-G FY 2022-23 submitted to CE (I).</p>
17	<p>Irrigation (Dudhnoi-Goalpara East Divn.)</p>	<p>1. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed about the ongoing works under RIDF-XXVI (NABARD) . The Executive Engineer stated that under Revival of Dharsi Flow Irrigation Scheme under RIDF-XXVI (NABARD) for the year 2020-21-the work is delayed as the work order was issued from C.E Office on 02-06-2022 due to re-organization of Irrigation department. Now the work of fabrication & installation of still gates of the head works is going on. Entire work will be completed within January, 2023, the EE stated.</p> <p>2. The Executive Engineer, Goalpara West- Jaleswar Division, Irrigation, Goalpara informed the on-going works under SDRF for the year 2021-22 as:</p>

F.D.R to Saplengkata flow Irrigation Scheme-
Progress of works is hampered due to early monsoon.
The balance work can be executed after harvesting of
ensuing Kharif crops and will be completed by
December, 2022.

The EE submitted the list of proposal accepted under
SOPD (G) for the year 2022-23, list of proposal of
schemes accepted under RIDF-XXVIII (NABARD),
2022-23 and list of proposal of PMKSY-HKGP-GW
Tube Well Schemes.

18	DTO	The DTO, Goalpara informed that total target for the revenue collection for the year 2022-23 is 21 Crores and the percentage of Revenue collection for the year 2022-23 is 56.92%. The DTO, Goalpara informed that the target of revenue collection for the year 2022-23 will be fulfilled.	The Chairman DDC, Goalpara instructed the DTO, Goalpara instructed the DTO, Goalpara to check and ensure wearing of helmets and also to check over loaded vehicles. Over loading in case of paddy procurement of the farmers may be considered, the Deputy Commissioner instructed. The DTO will take necessary steps to obstruct the high speed of pillion riders and necessary action will be initiated against the defaulters, the Chairman DDC, Goalpara instructed.	The DTO, Goalpara.
19	DICC	1. The General Manager, District Industries and Commerce Centre, Goalpara stated about the status report of the schemes PMEGP, PMFME, NEIDS/2017.	The Chairman DDC, Goalpara instructed the General Manager, DICC, Goalpara to submit status report in next DDC meeting.	The General Manager, DICC, Goalpara.

		<p>2. The General Manager, District Industries and Commerce Centre, Goalpara informed that under the UDYAM Registration scheme: Total Registration unit=3777 Nos., Micro- 3717 Nos., Small : 57 Nos., Medium : 3 Nos. , Employment : 26184 Nos. Udyam Regn. for Nov.,2022 : 405 Nos.</p>		
		<p>3. The GM, DIC, Goalpara informed that under NEIDS/2017, 12 Nos. of application received and out of which 10 Nos. forwarded to the CI & C after recommendation. Out of the above 4 Nos. got regn from DPIIT, New Delhi. 2 Nos. are pending due to non submission of required documents.</p>		
20	DRCS	<p>The Dist. Deputy Registrar of Co-operative societies informed that total No. of Co-operative societies in the district-383, No. of co-operative societies functioning-172 and No. of C-operative societies non-functioning-211.</p>	<p>The Chairman DDC, Goalpara instructed the Dist. Deputy Registrar of Co-Operative Societies, Goalpara to ensure timely completion of AGM Election.</p>	<p>The Dist. Deputy Registrar of Co-Operative Societies, Goalpara</p>

Soil Conservation

- 1. The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report of Goalpara District implemented by South Bank Soil Conservation Division, Guwahati-05 as:
 - i. Under the SOPD-G, Integrated Approach of Water Conservation Project at Damdalma-Situkjhora (A)- Work completed.
 - ii. RCC Water Harvesting Project at Pakhritol and RCC Water Harvesting Project at Hatidubi- work order issued.
 - iii. Naginghat Water Harvesting cum Distribution Project under RIDF-XXV, RCC Check Dam 4 Nos. Bricks Channel 459M, DPR 1 No- works in progress.
 - iv. Integrated Land Development and W.H. cum W.D Project at Rongraga Mini Watershed under RIDF-XXVI, RCC Check Dam-3 Nos. Work completed.
 - v. Construction of Farm ponds at Chenimari Pt-II- work in progress.

The Deputy Commissioner, Goalpara instructed the Divisional Officer, South Bank Soil Conservation Division, Guwahati to complete the ongoing work expeditiously and also instructed to submit progress report in next DDC meeting.

The Divisional Officer, South Bank SC Division, Guwahati-05.

2. The Divisional Officer, South Bank S.C. Division, Guwahati-05 submitted progress report of Goalpara WDC-I/2021-22 (Panioguri) PMKSY 2.0 under WDC-PMKSY 2.0 upto 31-10-2022.

i. Construction of RCC Check dams at Buspara nalla with Earthen bund- work completed.

ii. Horticulture (Betal Nut) at Nokdan pahar- work completed.

iii. Construction of RCC Check dams at Abda nalla, work completed.

iv. Construction of RCC Check dam at Soto Dara with Guide bund -work completed.

v. Construction of Farm ponds at Chenimari Pt-II- work in progress.

vi. Earthen Drainage Channel at Tararthop- work completed.

vii. Excavation of Farm pond at Senimari pt-I- work completed.

viii. Excavation of Farm pond at Tarathop- work completed.

In conclusion, the Deputy Commissioner, Goalpara instructed the Head of Departments to complete the various works under their concerned department within stipulated time period. The Deputy Commissioner also instructed to all Head of Departments to keep interdepartmental co-ordination for better development of the district. **The next DDC meeting will be held on 06-01-2023.**

The meeting was concluded with a vote of thanks from the chair.



Deputy Commissioner,
Goalpara.

Dated: 16-12-2022.

Memo No. GDG-52/2022/155-190 -A

Copy to:

All concerned for information and necessary action.


Deputy Commissioner,
Goalpara.